



Partner - Ops
Well Name: Fcu 8016

Report Date: 6/7/2017

Well Name Fcu 8016	API/UWI 4200347442	State/Province Texas	County Andrews
Permit Number 821055	Spud Date 4/24/2017 04:00	Ground/Corrected Ground Elevation (ft) 3,299.00	KB-Ground Distance (ft) 13.00

Drilling Rig Release Date
RR Date
4/29/2017 08:30

Operational Rig Info
Rig
Key Energy Services, 6129

Daily Summary	
Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
27,687.98	365,575.98

Daily Operations	
Report Start Date 6/7/2017	Report End Date 6/8/2017
Operation Summary #1 NOT VENTING #HSM# 0 SICP MIRU spooler going to make ESP (had to wait 2 hrs for part) RIH w/ ESP (TD 1750) & 200 jts J-55 land motor @ 6633' ND annular & BOP NU WH secure well SDFN CMIC D Taylor	
Operation Summary #2	
Operational Remarks/Summary #3	



Partner - Ops
Well Name: Fcu 8016

Report Date: 6/8/2017

Well Name Fcu 8016	API/UWI 4200347442	State/Province Texas	County Andrews
Permit Number 821055	Spud Date 4/24/2017 04:00	Ground/Corrected Ground Elevation (ft) 3,299.00	KB-Ground Distance (ft) 13.00

Drilling Rig Release Date
RR Date
4/29/2017 08:30

Operational Rig Info
Rig

Daily Summary	
Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
4,355.00	369,930.98

Daily Operations	
Report Start Date 6/8/2017	Report End Date 6/9/2017
Operation Summary #1 NOT VENTING #HSM# 0 SICP RD WSU & rev unit RWTP FINAL REPORT SECURE WELL SD CMIC D Taylor	
Operation Summary #2	
Operational Remarks/Summary #3	



Partner - Ops
Well Name: Fcu 8016

Report Date: 6/16/2017

Well Name Fcu 8016	API/UWI 4200347442	State/Province Texas	County Andrews
Permit Number 821055	Spud Date 4/24/2017 04:00	Ground/Corrected Ground Elevation (ft) 3,299.00	KB-Ground Distance (ft) 13.00

Drilling Rig Release Date
RR Date
4/29/2017 08:30

Operational Rig Info
Rig

Daily Summary	
Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
8,300.00	378,230.98

Daily Operations			
Report Start Date		Report End Date	
6/16/2017		6/17/2017	

Operation Summary #1
NOT VENTING #HSM# MIRU WSU BLED DOWN WELL NU BOP & annular PUH 20' replace 15' of grounded out pig tail (reband cable) RIH land on hanger ND annular & BOP RD WSU secure well FINAL REPORT SDFN CMIC D Taylor

Operation Summary #2

Operational Remarks/Summary #3