EP WELLS DAILY OPERATIONS REPORT Report 52 06/24/2017 **PERMIAN** Company Well Type Development UNIVERSITY 19 PW UNIT 1507H Well Wellbore UNIVERSITY 19 PW UNIT 1507H WBS No/API No 30265017 / 4230133144.00 **Event Summary Event Type** Completion only **Event Start Date** 04/15/2017 Days on Location 52.00 Objective Install Completion Original Spud Date 01/22/2017 Est. Days 21 00 Contractor PERMIAN WELL SVC Work Unit PERMIAN COMPLETIONS Days To Release Rig Phone/FAX No. **Well Status** Supervisor J.WOOD Measured Depth(ft) Engineer ALEJANDRO VILEGAS TVD(ft) Other Supervisor D.STEIN 24 Hr Progress(ft) Depth Ref/Grd Elev/Water Depth(ft) DFE: 2,769.50 / 2,743.50 Hole size(in) THF Datum Daily NPT(hr/%) Last Casing MD Days Ahd(-) Bhnd(+)(50/50) Next Casing MD Actual cost to date/AFE 5,290,045/5,609,575.00 Current MW / BH EMW(ppg) LOT/FIT EMW(ppg) Actual divided by AFE 0.94 Lithology **Daily Cost** 1,844 Formation/MD Top **HSE Summary** Last Incident Date Days Last Incident Date Days KPI's LWC PSI TRCF **RWC** NII **LWCF** HPI Safety Cards - Safe MTC **GOAL ZERO DAYS** FAC Safety Card - Unsafe **PS BARRIER EVENT** SSE% Last casing pressure test PS barrier bowtie review Last casing pressure(psi) Safety Comments: **HSE Drills** Drills/Tests Date Days Since Last Last Derrick Inspection JSA's/Toolbox Talks Days Since Last Drill 23 Last BOP function test Last BOP Test **Next BOP Test Operations Summary** 24 Hour Summary

Update Since Report Time Pump Packer Fluid 24 Hour Forecast Packer Install

EP WELLS DAILY OPERATIONS REPORT

Report 52

06/24/2017

Well UNIVERS

UNIVERSITY 19 PW UNIT 1507H UNIVERSITY 19 PW UNIT 1507H

Time Summary								
Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
6:30	4.75	COIL	NOA			0		Working on other pad wells.
11:15	1.58	COIL	RGO			0		Open Well @ 3700 PSI (32 RNDS UMV) Pump / bullhead 410 bbls packer fluid.
12:50	0.17	COIL	RGO			0		Shut in well @ 3940 PSI (32 RNDS UMV)
13:00	5.50	COIL	RGO			0		Working on other pad wells. EOD
Total	12.00							

Remarks

Stallion - Safety Trailer released as of 06/24. Office trailer remains on location.

Desert Equipment - 7 light towers remain on location for WO rig.

R&R Construction - 4 toilets released 06/24 / combo trailer remains on location

Evergreen tanks all remain on location being cleaned - Lew Prestidge notified 06/24

Report Version: 4.1.16R9

NORM samples obtained by Shannon Mann - 06/24

GE frac trees to be released, loaded out and returned 06/26.