

## EP WELLS DAILY OPERATIONS REPORT

Report 6

05/18/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1503H
Wellbore	UNIVERSITY 19 PW UNIT 1503H
WBS No/API No	30265013 / 4230133170

## Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	6.00
Objective	Install Completion	Original Spud Date	01/29/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Matt Randolph	Measured Depth(ft)	
Engineer	SUZIE WOODS	TVD(ft)	
Other Supervisor		24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.85 / 2,736.20	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	87,797/4,184,415.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.02	LOT/FIT EMW(ppg)	
Daily Cost	12,203	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							
4 JSA'S 3 SAFE WORK PERMITS 14 EE'S							

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection			JSA's/Toolbox Talks	4
Last BOP function test			Days Since Last Drill	5
Last BOP Test				
Next BOP Test				

## Operations Summary

24 Hour Summary
Hydrallic valves and test breaks and valves to 500 and 10,000 psi. function test valves.
Update Since Report Time
TREE TESTED AND READY FOR FRAC.
24 Hour Forecast
WAIT O N FRAC.

## EP WELLS DAILY OPERATIONS REPORT

Report 6

05/18/2017

Well UNIVERSITY 19 PW UNIT 1503H  
Wellbore UNIVERSITY 19 PW UNIT 1503H

## Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
8:00	0.50	PREW	RUF			0		SAFGETY MEETING JSA REVIEW
8:30	2.00	PREW	RUF			0		cHECK PRESSURES, REMOVE 3" STAND PIPE, REMOVE OUTSIDE 4" MANUAL VALVE
10:30	6.00	PREW	RUF			0		INSTALL HYDRALLIC VALVE AND HOOK UP FLOWBACK IRON.
16:30	1.00	PREW	RUF			0		PRESSURE TEST FLOWBACK IRON AND TREE. 500 PSI. AND 10,000 PSI. OK SECURE
<b>Total</b>	<b>9.50</b>							