

**EP WELLS DAILY OPERATIONS REPORT**

Report 6

05/18/2017

Company PERMIAN  
 Well Type Development  
 Well UNIVERSITY 19 PW UNIT 1504H  
 Wellbore UNIVERSITY 19 PW UNIT 1504H ST01  
 WBS No/API No 30265014 / 4230133171.01

**Event Summary**

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	6.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

**Well Status**

Supervisor	Matt Randolph	Measured Depth(ft)	
Engineer	Suzie Woods	TVD(ft)	
Other Supervisor		24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	90,637/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.02	LOT/FIT EMW(ppg)	
Daily Cost	12,308	Lithology	
		Formation/MD Top	

**HSE Summary**

Last Incident	Date	Days	Last Incident	Date	Days	KPI's
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)

Safety Comments:  
 4 JSA'S  
 3 SAFE WORK PERMITS  
 14 EE'S

**HSE Drills**

Drills/Tests	Date	Days Since Last	JSA's/Toolbox Talks	Days Since Last Drill
Last Derrick Inspection			4	
Last BOP function test			5	
Last BOP Test				
Next BOP Test				

**Operations Summary**

24 Hour Summary
INSTALL HYDRALLIC VALVES ON FLOWCROSS AND TEST
Update Since Report Time
4 1/16 HYDRALLIC VALVE INSTALLED AND TESTED
24 Hour Forecast
WAIT FOR FRAC.

**EP WELLS DAILY OPERATIONS REPORT**

Report 6

05/18/2017

Well UNIVERSITY 19 PW UNIT 1504H  
 Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

**Time Summary**

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
8:00	0.50	PREW	RUF			0		SAFETY MEETING JSA REVIEW.
8:30	2.00	PREW	RUF			0		REMOVE 3" STAND PIPE AND REMOVE 4" MANUAL VALVE.
10:30	6.00	PREW	RUF			0		INSTALL 4 1/16" HYDRALLIC VALVE, HOOK UP FLOWBACK IRON
16:30	1.00	PREW	RUF			0		TEST TREE AND FLOWBACK TO 10,000 PSI. SECURE WELL ALL VALVES SHUT.
<b>Total</b>	<b>9.50</b>							