

## EP WELLS DAILY OPERATIONS REPORT

Report 62

09/16/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1504H
Wellbore	UNIVERSITY 19 PW UNIT 1504H ST01
WBS No/API No	30265014 / 4230133171.01

## Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	61.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Ben Dickinson	Measured Depth(ft)	
Engineer	Bobby Ramos	TVD(ft)	
Other Supervisor	Ryan Johnson	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	5,606,853/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	1.18	LOT/FIT EMW(ppg)	
Daily Cost	1,092	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	60

## Operations Summary

24 Hour Summary
Standby for packer work on 1505.
Update Since Report Time
24 Hour Forecast
Packer work

EP WELLS DAILY OPERATIONS REPORT

Report 62 09/16/2017

Well UNIVERSITY 19 PW UNIT 1504H  
Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	24.00	WINF	OPO			0		Standby for packer work.
Total	24.00							