

## EP WELLS DAILY OPERATIONS REPORT

Report 5

09/08/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1406H
Wellbore	UNIVERSITY 19 PW UNIT 1406H
WBS No/API No	4230133213 / 4230133213.00

## Event Summary

Event Type	Completion only	Event Start Date	09/03/2017	Days on Location	5.00
Objective	Install Completion	Original Spud Date	04/30/2017		
Est. Days	31.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Mike Johnson	Measured Depth(ft)	
Engineer	Alex Villegas	TVD(ft)	
Other Supervisor		24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,793.00 / 2,767.00	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	60,610/4,377,702.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.01	LOT/FIT EMW(ppg)	
Daily Cost	6,169	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							
5 JSA's							
1 Safework permit							
20 EE's							

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection			JSA's/Toolbox Talks	5
Last BOP function test			Days Since Last Drill	4
Last BOP Test				
Next BOP Test				

## Operations Summary

24 Hour Summary
rig up frac head and crown valve hook up flowback equip.
Update Since Report Time
frac head feady to test
24 Hour Forecast
test frac tree and flowback iron

## EP WELLS DAILY OPERATIONS REPORT

Report 5

09/08/2017

Well UNIVERSITY 19 PW UNIT 1406H  
Wellbore UNIVERSITY 19 PW UNIT 1406H

## Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
7:00	0.50	PREW	RUF			0		Safety meeting JSA review
7:30	2.00	PREW	RUF			0		Set frac head and crown valve , hook up flowback iron,
9:30	8.00	PREW	RUF			0		Hook up flowback iron and function test valves.
<b>Total</b>	<b>10.50</b>							