

EP WELLS DAILY OPERATIONS REPORT

Report 35

12/03/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1406H
Wellbore	UNIVERSITY 19 PW UNIT 1406H
WBS No/API No	30266570 / 4230133213.00

Event Summary

Event Type	Completion only	Event Start Date	09/03/2017	Days on Location	35.00
Objective	Install Completion	Original Spud Date	04/30/2017		
Est. Days	31.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Mike Reber / Eric Brunet	Measured Depth(ft)	
Engineer	Alex Villegas	TVD(ft)	
Other Supervisor	Casey Gregersen	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,793.00 / 2,767.00	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	3,680,676/4,377,702.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.84	LOT/FIT EMW(ppg)	
Daily Cost	11,071	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							
48 man hours							
33 drive hours							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	34

Operations Summary

24 Hour Summary
Load out (5) FV and flowcross / (2) koomeys / hydraulic hose package
Update Since Report Time
24 Hour Forecast

EP WELLS DAILY OPERATIONS REPORT

Report 35

12/03/2017

Well UNIVERSITY 19 PW UNIT 1406H
Wellbore UNIVERSITY 19 PW UNIT 1406H

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	7.00	WINF	SPB			0		No activity
7:00	0.25	WINF	SPB			0		Safety meeting, make plan, discuss working with loads on trailer, suspended loads, hand awareness, line of fire, review JSA's and open permit
7:15	3.25	WINF	SPB			0		Load out (5) UFV and flow cross, load out 2 koomey's, load out hydraulic hoses, clean trash from location, road out crane, end WL operations, pad ready for WO rig
10:30	13.50	WINF	SPB			0		No activity, FV tested, pad ready for WO rig
Total	24.00							