

EP WELLS DAILY OPERATIONS REPORT

Report 7

11/12/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 D 0904H
Wellbore	UNIVERSITY 19 D 0904H
WBS No/API No	30266560 / 4230133226.00

Event Summary

Event Type	Completion only	Event Start Date	10/31/2017	Days on Location	7.00
Objective	Install Completion	Original Spud Date	06/19/2017		
Est. Days	65.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	John Bevans	Measured Depth(ft)	
Engineer	Bobby Ramos	TVD(ft)	
Other Supervisor	WW Horton	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,799.10 / 2,771.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	37,503/3,746,244.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.01	LOT/FIT EMW(ppg)	
Daily Cost	8,155	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	6

Operations Summary

24 Hour Summary
Wait on other pad ops
Update Since Report Time
24 Hour Forecast
Wait on other pad ops

EP WELLS DAILY OPERATIONS REPORT

Report 7

11/12/2017

Well UNIVERSITY 19 D 0904H
Wellbore UNIVERSITY 19 D 0904H

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	24.00	FRAC	FRP			0		Wait on frac completion of University 19 PW 1403 & 1404.
Total	24.00							

06.00 Update

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Description
0:00	24.00	FRAC	FRP			0	Wait on frac completion of University 19 PW 1403 & 1404.