

## EP WELLS DAILY OPERATIONS REPORT

Report 65

12/10/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 H 0908H
Wellbore	UNIVERSITY 19 H 0908H
WBS No/API No	30266564 / 4230133234.00

## Event Summary

Event Type	Completion only	Event Start Date	09/03/2017	Days on Location	65.00
Objective	Install Completion	Original Spud Date	05/08/2017		
Est. Days	31.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Tommy Hurdle	Measured Depth(ft)	
Engineer	Alex Villegas	TVD(ft)	
Other Supervisor	Alfonso Correa	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,792.80 / 2,766.80	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	4,365,154/4,135,334.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	1.06	LOT/FIT EMW(ppg)	
Daily Cost	0	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	64

## Operations Summary

24 Hour Summary
Update Since Report Time
Burst disc
24 Hour Forecast
Run BHG

## EP WELLS DAILY OPERATIONS REPORT

Report 65

12/10/2017

Well UNIVERSITY 19 H 0908H  
Wellbore UNIVERSITY 19 H 0908H

## Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	19.00	WOR	RGO			0		Other Pad Ops
19:00	0.50	WOR	PTT			0		Pressure test tubing to 5000 psi for 10 min good test. Pressure up back side to 3000 psi Increase pressure on tbg to 7800 psi and broke disc. Pressure equalized to 3950 psi. Shut well in. Secure well move to 0907 h.
19:30	4.50	WOR	PTT			0		Other pad operations.
<b>Total</b>	<b>24.00</b>							