

WINS No: J8081

YOKUM UL UNIT 19-4 3H

Date: 3/4/2017

AFE No: 2124239

Daily Completion and Workover Report

DOL:

OPERATE SUMMARY: RIH WITH GR/JB (6.00") TAGGED @ 6,210'. MOVE OVER PAD WELL

REPT NO. 17	OPERATOR ANADARKO E&P ONSHORE LLC	FIELD NAME YOKUM UL UNIT 19-4 1H/2H/3H PAD	SUPERVISOR / ENGINEER DOUG ANDERSON / RYAN LEACHMAN					
SPIID DATE 12/15/2016	API 4230133030	STATE TEXAS	COUNTY LOVING	DIVISION US SOUTHERN REGION		RIG NAME		
CURRENT STATUS PACKER OPS								
24 HR FORECAST PACKER OPS								
GL ELEV 2,771.0 (usft)	RKB 2,796.00 (usft)	FORMATION WOLFCAMP W1		TMD	TVD	PBTMD	PBTVD	
JOB # 2124239	JOB START DATE 2/2/2017	JOB OBJECTIVE DEVELOPMENT		AUTH COST / W1% \$ 5,342,866 / 100 %		DAY COST / CUM COST \$68,085 / \$2,803,754		

CASING DETAILS

ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE	THRDS

WINS No: J8081

YOKUM UL UNIT 19-4 3H

Date: 3/4/2017

AFE No: 2124239

Daily Completion and Workover Report

DOL:

PERFORATIONS

ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)
	2/21/2017	OH	OPEN	PERFORATED	12,101.0	12,102.0
	2/21/2017	OH	OPEN	PERFORATED	12,197.0	12,198.0
	2/21/2017	OH	OPEN	PERFORATED	12,133.0	12,134.0
	2/21/2017	OH	OPEN	PERFORATED	12,165.0	12,166.0
	2/21/2017	OH	OPEN	PERFORATED	12,069.0	12,070.0
	2/21/2017	OH	OPEN	PERFORATED	12,229.0	12,230.0
	2/20/2017	OH	OPEN	PERFORATED	12,429.0	12,430.0
	2/20/2017	OH	OPEN	PERFORATED	12,701.0	12,702.0
	2/20/2017	OH	OPEN	PERFORATED	12,733.0	12,734.0
	2/20/2017	OH	OPEN	PERFORATED	12,765.0	12,766.0
	2/20/2017	OH	OPEN	PERFORATED	12,597.0	12,598.0
	2/20/2017	OH	OPEN	PERFORATED	12,629.0	12,630.0
	2/20/2017	OH	OPEN	PERFORATED	12,965.0	12,966.0
	2/20/2017	OH	OPEN	PERFORATED	12,904.0	12,905.0
	2/20/2017	OH	OPEN	PERFORATED	12,469.0	12,470.0
	2/20/2017	OH	OPEN	PERFORATED	12,565.0	12,566.0
	2/20/2017	OH	OPEN	PERFORATED	13,030.0	13,031.0
	2/20/2017	OH	OPEN	PERFORATED	12,365.0	12,366.0
	2/20/2017	OH	OPEN	PERFORATED	12,301.0	12,302.0
	2/20/2017	OH	OPEN	PERFORATED	12,673.0	12,674.0
	2/20/2017	OH	OPEN	PERFORATED	12,869.0	12,870.0
	2/20/2017	OH	OPEN	PERFORATED	12,269.0	12,270.0
	2/20/2017	OH	OPEN	PERFORATED	12,829.0	12,830.0
	2/20/2017	OH	OPEN	PERFORATED	12,396.0	12,397.0
	2/20/2017	OH	OPEN	PERFORATED	12,501.0	12,502.0
	2/20/2017	OH	OPEN	PERFORATED	12,997.0	12,998.0
	2/20/2017	OH	OPEN	PERFORATED	12,333.0	12,334.0
	2/20/2017	OH	OPEN	PERFORATED	12,933.0	12,934.0
	2/20/2017	OH	OPEN	PERFORATED	12,531.0	12,532.0
	2/20/2017	OH	OPEN	PERFORATED	12,797.0	12,798.0
	2/19/2017	OH	OPEN	PERFORATED	13,427.0	13,428.0
	2/19/2017	OH	OPEN	PERFORATED	13,597.0	13,598.0
	2/19/2017	OH	OPEN	PERFORATED	13,165.0	13,166.0
	2/19/2017	OH	OPEN	PERFORATED	13,229.0	13,230.0
	2/19/2017	OH	OPEN	PERFORATED	13,333.0	13,334.0
	2/19/2017	OH	OPEN	PERFORATED	13,197.0	13,198.0
	2/19/2017	OH	OPEN	PERFORATED	13,365.0	13,366.0
	2/19/2017	OH	OPEN	PERFORATED	13,469.0	13,470.0
	2/19/2017	OH	OPEN	PERFORATED	13,301.0	13,302.0
	2/19/2017	OH	OPEN	PERFORATED	13,269.0	13,270.0
	2/19/2017	OH	OPEN	PERFORATED	13,071.0	13,072.0
	2/19/2017	OH	OPEN	PERFORATED	13,765.0	13,766.0
	2/19/2017	OH	OPEN	PERFORATED	13,629.0	13,630.0
	2/19/2017	OH	OPEN	PERFORATED	13,133.0	13,134.0
	2/19/2017	OH	OPEN	PERFORATED	13,797.0	13,798.0
	2/19/2017	OH	OPEN	PERFORATED	13,733.0	13,734.0
	2/19/2017	OH	OPEN	PERFORATED	13,563.0	13,564.0
	2/19/2017	OH	OPEN	PERFORATED	13,397.0	13,398.0
	2/19/2017	OH	OPEN	PERFORATED	13,701.0	13,702.0
	2/19/2017	OH	OPEN	PERFORATED	13,533.0	13,534.0
	2/19/2017	OH	OPEN	PERFORATED	13,101.0	13,102.0
	2/19/2017	OH	OPEN	PERFORATED	13,501.0	13,502.0
	2/19/2017	OH	OPEN	PERFORATED	13,829.0	13,830.0
	2/19/2017	OH	OPEN	PERFORATED	13,669.0	13,670.0
	2/18/2017	OH	OPEN	PERFORATED	14,629.0	14,630.0
	2/18/2017	OH	OPEN	PERFORATED	14,365.0	14,366.0
	2/18/2017	OH	OPEN	PERFORATED	14,301.0	14,302.0
	2/18/2017	OH	OPEN	PERFORATED	14,532.0	14,533.0
	2/18/2017	OH	OPEN	PERFORATED	14,069.0	14,070.0
	2/18/2017	OH	OPEN	PERFORATED	13,965.0	13,966.0
	2/18/2017	OH	OPEN	PERFORATED	14,229.0	14,230.0
	2/18/2017	OH	OPEN	PERFORATED	14,429.0	14,430.0
	2/18/2017	OH	OPEN	PERFORATED	14,397.0	14,398.0
	2/18/2017	OH	OPEN	PERFORATED	14,501.0	14,502.0
	2/18/2017	OH	OPEN	PERFORATED	14,565.0	14,566.0
	2/18/2017	OH	OPEN	PERFORATED	14,469.0	14,470.0
	2/18/2017	OH	OPEN	PERFORATED	14,197.0	14,198.0
	2/18/2017	OH	OPEN	PERFORATED	14,269.0	14,270.0
	2/18/2017	OH	OPEN	PERFORATED	14,579.0	14,580.0
	2/18/2017	OH	OPEN	PERFORATED	13,997.0	13,998.0
	2/18/2017	OH	OPEN	PERFORATED	13,868.0	13,869.0
	2/18/2017	OH	OPEN	PERFORATED	13,901.0	13,902.0

WINS No: J8081

YOKUM UL UNIT 19-4 3H

Date: 3/4/2017

AFE No: 2124239

Daily Completion and Workover Report

DOL:

	2/18/2017	OH	OPEN	PERFORATED	14,029.0	14,030.0
	2/18/2017	OH	OPEN	PERFORATED	13,933.0	13,934.0
	2/18/2017	OH	OPEN	PERFORATED	14,165.0	14,166.0
	2/18/2017	OH	OPEN	PERFORATED	14,101.0	14,102.0
	2/18/2017	OH	OPEN	PERFORATED	14,135.0	14,136.0
	2/18/2017	OH	OPEN	PERFORATED	14,336.0	14,337.0
	2/17/2017	OH	OPEN	PERFORATED	14,869.0	14,870.0
	2/17/2017	OH	OPEN	PERFORATED	14,829.0	14,830.0
	2/17/2017	OH	OPEN	PERFORATED	15,029.0	15,030.0
	2/17/2017	OH	OPEN	PERFORATED	15,165.0	15,166.0
	2/17/2017	OH	OPEN	PERFORATED	14,997.0	14,998.0
	2/17/2017	OH	OPEN	PERFORATED	15,229.0	15,230.0
	2/17/2017	OH	OPEN	PERFORATED	14,701.0	14,702.0
	2/17/2017	OH	OPEN	PERFORATED	14,934.0	14,935.0
	2/17/2017	OH	OPEN	PERFORATED	14,965.0	14,966.0
	2/17/2017	OH	OPEN	PERFORATED	14,795.0	14,796.0
	2/17/2017	OH	OPEN	PERFORATED	14,901.0	14,902.0
	2/17/2017	OH	OPEN	PERFORATED	15,069.0	15,070.0
	2/17/2017	OH	OPEN	PERFORATED	14,733.0	14,734.0
	2/17/2017	OH	OPEN	PERFORATED	14,672.0	14,673.0
	2/17/2017	OH	OPEN	PERFORATED	15,195.0	15,196.0
	2/17/2017	OH	OPEN	PERFORATED	14,765.0	14,766.0
	2/17/2017	OH	OPEN	PERFORATED	15,133.0	15,134.0
	2/17/2017	OH	OPEN	PERFORATED	15,101.0	15,102.0
	2/16/2017	OH	OPEN	PERFORATED	15,565.0	15,566.0
	2/16/2017	OH	OPEN	PERFORATED	15,629.0	15,630.0
	2/16/2017	OH	OPEN	PERFORATED	15,301.0	15,302.0
	2/16/2017	OH	OPEN	PERFORATED	15,533.0	15,534.0
	2/16/2017	OH	OPEN	PERFORATED	15,365.0	15,366.0
	2/16/2017	OH	OPEN	PERFORATED	15,501.0	15,502.0
	2/16/2017	OH	OPEN	PERFORATED	15,469.0	15,470.0
	2/16/2017	OH	OPEN	PERFORATED	15,328.0	15,329.0
	2/16/2017	OH	OPEN	PERFORATED	15,269.0	15,270.0
	2/16/2017	OH	OPEN	PERFORATED	15,429.0	15,430.0
	2/16/2017	OH	OPEN	PERFORATED	15,597.0	15,598.0
	2/16/2017	OH	OPEN	PERFORATED	15,397.0	15,398.0
	2/15/2017	OH	OPEN	PERFORATED	16,133.0	16,134.0
	2/15/2017	OH	OPEN	PERFORATED	16,198.0	16,199.0
	2/15/2017	OH	OPEN	PERFORATED	16,229.0	16,230.0
	2/15/2017	OH	OPEN	PERFORATED	15,797.0	15,798.0
	2/15/2017	OH	OPEN	PERFORATED	16,029.0	16,030.0
	2/15/2017	OH	OPEN	PERFORATED	16,101.0	16,102.0
	2/15/2017	OH	OPEN	PERFORATED	15,933.0	15,934.0
	2/15/2017	OH	OPEN	PERFORATED	15,669.0	15,670.0
	2/15/2017	OH	OPEN	PERFORATED	15,997.0	15,998.0
	2/15/2017	OH	OPEN	PERFORATED	15,765.0	15,766.0
	2/15/2017	OH	OPEN	PERFORATED	16,069.0	16,070.0
	2/15/2017	OH	OPEN	PERFORATED	15,829.0	15,830.0
	2/15/2017	OH	OPEN	PERFORATED	15,901.0	15,902.0
	2/15/2017	OH	OPEN	PERFORATED	15,701.0	15,702.0
	2/15/2017	OH	OPEN	PERFORATED	15,869.0	15,870.0
	2/15/2017	OH	OPEN	PERFORATED	16,165.0	16,166.0
	2/15/2017	OH	OPEN	PERFORATED	15,965.0	15,966.0
	2/15/2017	OH	OPEN	PERFORATED	15,733.0	15,734.0
	2/14/2017	OH	OPEN	PERFORATED	16,429.0	16,430.0
	2/14/2017	OH	OPEN	PERFORATED	16,565.0	16,566.0
	2/14/2017	OH	OPEN	PERFORATED	16,397.0	16,398.0
	2/14/2017	OH	OPEN	PERFORATED	16,469.0	16,470.0
	2/14/2017	OH	OPEN	PERFORATED	16,333.0	16,334.0
	2/14/2017	OH	OPEN	PERFORATED	16,365.0	16,366.0
	2/14/2017	OH	OPEN	PERFORATED	16,533.0	16,534.0
	2/14/2017	OH	OPEN	PERFORATED	16,269.0	16,270.0
	2/14/2017	OH	OPEN	PERFORATED	16,597.0	16,598.0
	2/14/2017	OH	OPEN	PERFORATED	16,629.0	16,630.0
	2/14/2017	OH	OPEN	PERFORATED	16,301.0	16,302.0
	2/14/2017	OH	OPEN	PERFORATED	16,501.0	16,502.0
	2/4/2017	OH	OPEN	PERFORATED	16,733.0	16,734.0
	2/4/2017	OH	OPEN	PERFORATED	16,669.0	16,670.0
	2/4/2017	OH	OPEN	PERFORATED	16,765.0	16,766.0
	2/4/2017	OH	OPEN	PERFORATED	16,797.0	16,798.0
	2/4/2017	OH	OPEN	PERFORATED	16,829.0	16,830.0
	2/4/2017	OH	OPEN	PERFORATED	16,701.0	16,702.0

SUMMARY

RIH WITH GR/JB (6.00") TAGGED @ 6,210'. MOVE OVER PAD WELL

WINS No: J8081**YOKUM UL UNIT 19-4 3H****Date: 3/4/2017****AFE No: 2124239****Daily Completion and Workover Report****DOL:****OPERATION DETAILS**

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 00:07	0.12	DRLOUT	32 P - COILED TUBING	P - TRIPPING	BUMPED UP @ 0007 HRS. RDMO CTU.
00:07 - 04:00	3.88	DRLOUT	32 P - COILED TUBING	1 - RU / RD COIL TBG	RDMO CTU. RD PLUG CATCHER
04:00 - 16:00	12.00	RUNTBG	46 P - WAITING	F - THIRD-PARTY SERVICES/PERS ONNEL	WAITING FOR GR/ JB AND PACKER OPS
16:00 - 16:30	0.50	RUNTBG	48 P - SAFETY	1 - JSA/SAFETY MEETING	HELD PJSM. DISCUSSED JSEA TOPICS: PPE, GOOD COMMUNICATION, OVERHEAD LOADS, MANLIFT OPS, FALL PROTECTION, AND THE RIGHT TO SHUT DOWN AND UNSAFE ACT
16:30 - 21:46	5.27	RUNTBG	34 P - WIRELINE	1 - RU / RD WIRELINE	MIRU GE WIRELINE AND 7" 10K ENERGY COMPLETION LUBRICATOR FOR PACKER OPS. CHANGED OUT ALL THE CLEVIS, CARRIER BAR AND BRIDAL BECAUSE IT WAS OUT OF DATE. RIH WITH GR/JB (6.00") @ 2146 HRS. WH - 4,250 PSIG.
21:46 - 00:00	2.23	RUNTBG	34 P - WIRELINE	G - WIRELINE TAG FOR FILL	RIH WITH GR/JB (6.00"). TAGGED @ 6,210'. IT CALCULATES THAT WE ARE TAGGING IN A COLLAR. APPROXIMATELY 5 TIMES. POOH. INSPECT GR/JB. JB WAS CLEAN. GR HAD NO IMPERFECTIONS. A CALIPER HAS BEEN ORDER FROM GE WIRELINE. A SMALLER GR HAS BEEN REQUESTED.