

EP WELLS DAILY OPERATIONS REPORT

Report 39

08/17/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1503H
Wellbore	UNIVERSITY 19 PW UNIT 1503H
WBS No/API No	30265013 / 4230133170

Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	38.00
Objective	Install Completion	Original Spud Date	01/29/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Nick Morrison	Measured Depth(ft)	
Engineer	Bobby Ramos	TVD(ft)	
Other Supervisor	Ben Dickinson	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.85 / 2,736.20	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	24.00/100.00	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	2,845,376/4,184,415.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.68	LOT/FIT EMW(ppg)	
Daily Cost	17,841	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	37

Operations Summary

24 Hour Summary
Cont. RU of frac package. Issues with pumps and leaks pressure testing. 0655 resume zipper ops.
Update Since Report Time
24 Hour Forecast
Cont. zipper frac ops.

EP WELLS DAILY OPERATIONS REPORT

Report 39

08/17/2017

Well UNIVERSITY 19 PW UNIT 1503H
Wellbore UNIVERSITY 19 PW UNIT 1503H

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	24.00	FRAC	OPO			1		Standby for Activity on 1504 and 1505
Total	24.00							