

	Daily Completion Report				SEM Operating Company, LLC			
	Well ID: 42-383-39819				Well Name: University 9C 1207WA			
	Field: Impossible				Sect: 12 County: Reagan State: TX			
Report No: 35				Report For 06:00 AM 15-Jun-17				
Operator: Sem Operating		Rig: NON RIG WORK		Well Bore: Original Well Bore		Daily Cost / Fluid (\$): 7,800 / 0		
Measured Depth (ft): 18914.00		Completion Days (act.): 9		Casing Head Elev (ft/hr):		AFE No. AFE (\$) Actual (\$)		
Vertical Depth (ft): 8101.00		Completion Days (plan):		Tubing Head Elev (ft/hr):		021017 6,631,875 2,589,682		
Plug Back MD (ft):		Days On Location: 29		Orig RKB Elev(ft): 26.0000				
Plug Back TVD (ft)		Spud Date: 10-Apr-17		Last BOP Test: 16-Apr-17		Totals: 6,631,875 2,589,682		
Last Casing: 5.50 at 18,914				Working Interest:		Well Cost (\$): 2,589,682		
Pers/Hrs: Operator: 0 / 0		Contractor: 5 / 60		Service: 52 / 624		Other: 0 / 0 Total: 57 / 684		
Current Operations: WAITING ON DRILLING RIG TO CEMENT CASING								
Planned Operations: TEST WELL HEAD AND WIRE LINE LUBRICATOR / WAIT ON DRILLING RIG TO CEMENT								
Wellsite Supervisors: MAYNARD/THORNTON/DELEON/MOYE, AVERY						Tel No.:		
Operations Summary								
From	To	Elapsed	End MD(ft)	Code	Operations Description		Non-Prod	
6:00	11:00	5.00	18,914.00	OTHER	TEST FRAC STACK / AND WIRE LINE LUBRICATOR AT 8000 PSI HELD 15 MINUTES HAD GOOD TEST , BLED OFF PRESSURE AND LAID DOWN LUBRICATOR			
11:00	6:00	19.00	18,914.00	OTHER	DOWN WAITING ON DRILLING RIG TO CEMENT AND LET SET UP		X	
Management Summary								
READY TO START FRAC OPERATIONS								
Cost/AFE Information								
AFE No	AFE Description	AFE Amount	Daily Fluid	Well Fluid	Daily Total	Well Total	% Spent	
021017	D & C 19050' Horizontal WA	6,631,875.00	0.00	175,430.45	7,800.00	2,589,681.74	39.05 %	
Totals \$:		6,631,875.00	0.00	175,430.00	7,800.00	2,589,682.00	39.05 %	
Casing/Tubular Information								
Type	Size (ins)	Top MD (ft)	Top TVD (ft)	Bottom MD (ft)	Bottom TVD (ft)	Nom. Wgt. (lbs)	Nominal Grade	LOT (lbs/gal)
FULL	13.38	0.00	580.00	578.14	580.00	54.50	J-55	
FULL	9.63	0.00		7,385.00		40.00	J-55	
FULL	5.50	0.00		18,914.00	8,101.00	20.00	HCP-110	
Perforation Information								
Stage: 1 of 1								
Perforation Date	Type	Method	Top (ft)	Bottom (ft)	Length (ft)	Comments		
13-Jun-17 08:30	LARGE	TBGGUN	18,829.00	18,831.00	2.00	3 1/8"; 6 SPF 60 DEG PHASED; 0.48 EHC ...		
Rig Information								
Equipment Problems:								
Location Condition:								
Transport:								