

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/19/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 15,754		Cum Field Est (Cost) 15,754			
Number of Stages (ft)		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, DALE BLOCKER, ; CSV, BO WELLS,									
Daily Operations									
Operations Summary Toe Prep operations									
Planned Operations Toe Prep and 1st Stage perforations									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	13:30	7.50	7.50	INACTIVE	No	Inactive			No
13:30	20:30	7.00	14.50	RIG UP/DOWN	No	Pro arrives location @1345 hrs with pumping equipment. Start rig up operations withPro, HES acid truck. Terra out to fix water leak in line.			No
20:30	06:00	9.50	24.00	INACTIVE	No	Well SI - Inactive			No
Safety Checks									
Time		Type			Inspected By		Description		
07:00		SAFETY MEETING			Bo Wells		PJSM - Rig up operations		