

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/27/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
Job Information								
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date
AFE Number 1550416		Supplemental AFE Number			Daily Field Est (Cost) 4,820		Cum Field Est (Cost) 113,984	
Number of Stages (ft)		Lateral Length (ft) 9,943			Time Since LTI (days)		Time Since Reportable Incident (days)	
Daily Contacts								
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, BEN MCCORMICK, ; CSV, GREG ALLGOOD, ; CSV, JERRY GOSA,								
Daily Operations								
Operations Summary Set Tank Berm. Stub up Intermediate & Surface flowlines.								
Planned Operations Set acid, frac and FB tanks. NU Goathead and Crown Valve								
Time Log								
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	10:00	4.00	4.00	INACTIVE	Yes	Waiting on Personel to arrive		No
10:00	10:30	0.50	4.50	SAFETY MEETING	No	HSM & reviewed JSA's. Discussed muster area. Discussed PPE.		No
10:30	16:30	6.00	10.50	GENERAL OPERATIONS	No	MIRU skid steer. Unload 4 loads of base to make acid berm. Form acid berm for 3 acid tanks.		No
16:30	06:00	13.50	24.00	INACTIVE	Yes	Lonestar acid tanks won't arrive till 6:00 pm tonight. Will drop on side of location in spot them in the am while spotting frac tanks. SDFTN		No
Safety Checks								
Time		Type			Inspected By		Description	