

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/13/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 26,821		Cum Field Est (Cost) 4,518,943			
Number of Stages (ft) 47		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, GREG ALLGOOD, ; CSV, DONNIE HUFFMAN,									
Daily Operations									
Operations Summary MIRU WL. RIH and set packer at 7320'. RU WOR. NU BOPE.									
Planned Operations MU On/off tool, 1-6' pup, injection mandrel, 1- full jt, 1st gas lift mandrel, TIH W/ 2 7/8 6.5# L-80 production tbg, injection line, and gas lift per design.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	10:00	4.00	4.00	STANDBY	No	Standby for adjacent well operations.			No
10:00	15:15	5.25	9.25	WIRELINE	No	MIRU Renegade WL. SICIP 650 psi. RIH w/ 4.625" GR, 2.75" CCL, and 3.125" WB. Correlate w/ FC at 6649'. RIH to 7360' w/ no problem. Note collar at 7318'. POH w/ WL. All clear. MU Watherford AS-1X packer. RIH and set packer at 7330'. POH. BD WHP to 0 psi for negative test - good test. RD&R WL.			No
15:15	22:00	6.75	16.00	RIG UP/DOWN	No	RU Key WOR. NU BOPE. Offload production tubing. SW & SDFN.			No
22:00	06:00	8.00	24.00	STANDBY	No	Well secure, SDFN.			No
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Crew		PJSM, Discuss todays agenda.		
18:00		SAFETY MEETING			Crew		PJSM PPE & Coming on & off the well, over-head loads.		
Workover Rig									
Contractor		Rig #		Rig Type		Start Date		RR Date	
						9/18/2017			