

EP WELLS DAILY OPERATIONS REPORT

Report 16

06/03/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1504H
Wellbore	UNIVERSITY 19 PW UNIT 1504H ST01
WBS No/API No	30265014 / 4230133171.01

Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	15.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Nick Morrison	Measured Depth(ft)	
Engineer	Justin Midgley	TVD(ft)	
Other Supervisor	Tommy Hurdle	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	24.00/100.00	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	736,513/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.15	LOT/FIT EMW(ppg)	
Daily Cost	20,542	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	6

Safety Comments:

Total People - 93
Total Hours Worked - 1111
Total Hours driven - 194

Gaol Zero Day 9

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	14

Operations Summary

24 Hour Summary
Wait on CT to arrive for fishing ops.
Update Since Report Time
24 Hour Forecast
MIRU CT

EP WELLS DAILY OPERATIONS REPORT

Report 16

06/03/2017

Well UNIVERSITY 19 PW UNIT 1504H
Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	6.50	FRAC	WLF			1		***CONTINUE NPT KEANE WL.*** Fish in the well. Wait on CT to arrive for fishing ops.
6:30	0.50	FRAC	WLF			1		Held Pre-Tower Safety Meeting.
7:00	11.50	FRAC	WLF			1		Other Well Ops
18:30	0.50	FRAC	WLF			1		Held Pre-Tower Safety Meeting
19:00	5.00	FRAC	WLF			1		Other Well Ops
Total	24.00							