

## EP WELLS DAILY OPERATIONS REPORT

Report 21

06/08/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1504H
Wellbore	UNIVERSITY 19 PW UNIT 1504H ST01
WBS No/API No	30265014 / 4230133171.01

## Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	20.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Tina Grega / Casey Gregersen	Measured Depth(ft)	
Engineer	Justin Midgley	TVD(ft)	
Other Supervisor	Tommy Hurdle	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	24.00/100.00	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	972,996/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.20	LOT/FIT EMW(ppg)	
Daily Cost	63,877	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	8

## Safety Comments:

Total People - 98  
Total Hours Worked - 1198  
Total Hours driven - 196

Gaol Zero Day 14

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	19

## Operations Summary

24 Hour Summary
Wait on Fishing Tools
Update Since Report Time
24 Hour Forecast
Fishing Ops

## EP WELLS DAILY OPERATIONS REPORT

Report 21

06/08/2017

Well UNIVERSITY 19 PW UNIT 1504H  
Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

## Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	0.50	COIL	NUB			1		Pickup injector/lubricator. N/U to the CT BOP's on the 1504H. Torque connection.
0:30	6.00	COIL	SAF			1		Pause operations to plan next operation. Collected data from previous CT run.
6:30	0.50	COIL	SAF			1		Held Pre-Tower Safety Meeting
7:00	11.50	COIL	NOA			1		Wait on fishing tools
18:30	0.50	COIL	SAF			1		Held Pre -Tower Safety Meeting
19:00	5.00	COIL	NOA			1		Closed # 5 rams on the CT BOP's for double barrier isolation. Continue to wait on fishing tools.
<b>Total</b>	<b>24.00</b>							

## 06.00 Update

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Description
0:00	6.50	COIL	NOA			1	Waiting on fishing tools.