

EP WELLS DAILY OPERATIONS REPORT

Report 40

08/15/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1504H
Wellbore	UNIVERSITY 19 PW UNIT 1504H ST01
WBS No/API No	30265014 / 4230133171.01

Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	39.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Tina Grega	Measured Depth(ft)	
Engineer	Joddie Carlile	TVD(ft)	
Other Supervisor	Tony Steele	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	2,127,446/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.45	LOT/FIT EMW(ppg)	
Daily Cost	18,936	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	38

Operations Summary

24 Hour Summary
RU Keane Frac/Wireline and support equipment
Update Since Report Time
24 Hour Forecast
Continue rig up/ Start zipper frac ops.

EP WELLS DAILY OPERATIONS REPORT

Report 40

08/15/2017

Well UNIVERSITY 19 PW UNIT 1504H
Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	24.00	FRAC	RIF			0		RU up Keane frac/Wireline.Install oil state frac wellhead and support equipment
Total	24.00							