

## EP WELLS DAILY OPERATIONS REPORT

Report 12

09/27/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1407H
Wellbore	UNIVERSITY 19 PW UNIT 1407H
WBS No/API No	30266571 / 4230133203

## Event Summary

Event Type	Completion only	Event Start Date	09/03/2017	Days on Location	12.00
Objective	Install Completion	Original Spud Date	05/11/2017		
Est. Days	31.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

## Well Status

Supervisor	Tina	Measured Depth(ft)	
Engineer	Alex Villegas	TVD(ft)	
Other Supervisor	J.Steele, Morgan, Brett.O	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,792.70 / 2,766.70	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	116,436/4,701,640.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.02	LOT/FIT EMW(ppg)	
Daily Cost	10,218	Lithology	
		Formation/MD Top	

## HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI <b>GOAL ZERO DAYS</b> <b>PS BARRIER EVENT</b> <b>PS barrier bowtie review</b>			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							
MAN HOURS= 876 HOURS							

## Drills

Drill Category	Drill Type	Detection (sec)	Complete (sec)	Crew drilled	Pass / Fail	PIC	Comments
Pumping/Stimulat ion	Surface leak downstram of tree (clear or solids)			Night		J.Steele	

## HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	11

## Operations Summary

24 Hour Summary
Spot frac equipment and start rigging up frac spread
Update Since Report Time
24 Hour Forecast

## EP WELLS DAILY OPERATIONS REPORT

Report 12

09/27/2017

Well UNIVERSITY 19 PW UNIT 1407H  
Wellbore UNIVERSITY 19 PW UNIT 1407H

Continue to rig up frac spread

## Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	17.50	FRAC	RIF			0		Start moving equipment on location. Having to fix location road on the Murus pad to get trucks out.
17:30	0.50	FRAC	RIF			0		Conduct night shift safety meeting with all personel . Review 12 Life saving rules, Lifting and hositing, Uncap.
18:00	6.00	FRAC	RIF			0		Continue to move in frac spread and support equipment.
<b>Total</b>	<b>24.00</b>							

## 06.00 Update

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Description
0:00	5.50	FRAC	RIF			0	Continue to move in frac spread and support equipment.