



ExL Petroleum, LP
DAILY WELL COMPLETION REPORT
(FRAC REPORT)

Date: 4/2/2017
Day: 10

UL Mustang 13 #233
FRAC (31 STAGES)

Casing	Size	Weight	Grade	Thrd	Set @	Date Set	Location:		API #:	42-317-40527
Surf. Csg.	13 3/8"	48	H-40	STC	422	11/1/2016	540' FSL & 2,309' FWL			
Int. Csg.	9 5/8"	40	J55,HCL80	LTC	8,000	11/11/2016	GL:	2,905	TD:	14,292
Liner							KB:	25	PBTD:	14,270' MD
Prod. Csg.	5 1/2"	20	HCP110	GBCD	14,292	11/22/2016	Supervisor(s): S. Everett & D. Guedry		Completed Lat. Length: 5054'	

DAILY OPERATIONS

Stage 28-Frac perms 9,668'-9,802' MD; 8 clusters; 48 holes w/ 3000 gallons of 15% acid, 8,975 bbls of slickwater, 62,000# 100 mesh, 215,660# 40/70 Brady and 49,780# 40/70 SLC. Total Sand = 327,440# RIH w/ wireline (Pumped down w/ 65 BW) & set plug @9,653' MD. Shot perms 9,504'- 9,638' MD.										
Stage 29-Frac perms 9,504'-9,638' MD; 8 clusters; 48 holes w/ 3000 gallons of 15% acid, 9,035 bbls of slickwater, 63,600# 100 mesh, 216,060# 40/70 Brady and 51,612# 40/70 SLC. Total Sand = 331,272# RIH w/ wireline (Pumped down w/ 59 BW) & set plug @9,489' MD. Shot perms 9,340'- 9,474' MD.										
Stage 30-Frac perms 9,340'-9,474' MD; 8 clusters; 48 holes w/ 3000 gallons of 15% acid, 9,028 bbls of slickwater, 61,500# 100 mesh, 216,020# 40/70 Brady and 49,740# 40/70 SLC. Total Sand = 327,260# RIH w/ wireline (Pumped down w/ 46 BW) & set plug @9,325' MD. Shot perms 9,176'- 9,310' MD.										
Stage 31-Frac perms 9,176'-9,310' MD; 8 clusters; 48 holes w/ 3000 gallons of 15% acid, 9,518 bbls of slickwater, 61,500# 100 mesh, 216,040# 40/70 Brady and 51,420# 40/70 SLC. Total Sand = 328,960# RD&MO Cudd Energy Services, Capitan Wireline and CasedHole Pump Trucks.										
TOTAL JOB (31 Stages): 288,082 BLWTR 1,916,450# 100 mesh 6,699,260# 40/70 Brady 1,549,272# 40/70 PropStar										
Frac Plugs Located @										
14,081'	13,913'	13,753'	13,589'	13,425'	13,260'	13,099'	13,933'	12,769'		
12,605'	12,442'	12,277'	12,113'	11,948'	11,788'	11,621'	11,457'	11,293'		
11,129'	10,962'	10,804'	10,637'	10,473'	10,309'	10,145'	9,981'	9,814'		
9,653'	9,498'	9,325'								

ALL MEASURED DEPTHS

WAITING ON CLEANOUT

Note: All field costs are
estimates only

TOTAL DAILY COST
TOTAL CML COST

TOTAL DAILY COST

TOTAL CML COST

TOTAL CML COST

TOTAL DAILY COST

TOTAL CML COST

TOTAL CML COST

TOTAL CML COST

TOTAL CML COST

TOTAL CML COST

TOTAL CML COST

TOTAL CML COST