



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 08SC

6/8/2017 06:00 - 6/9/2017 06:00

Report# 20

Division PERMIAN BASIN DIVISION	API 42-317-40597	Unique Well ID TX102384	Well Configuration Type HORIZONTAL
Surface Legal Location S27-7 , U L SVY, U27	Field Name SPRABERRY	County MARTIN	State TEXAS
Ground Elevation (ft) 2,916	Current Elevation 2,937.00, Unit 410 - KB 21	Current KB to GL (ft) 21.00	Spud Date 2/4/2017
Total Depth (All) (ft, KB) Original Hole - 17,196.0		Total Depth All (TVD) (ft, KB) Original Hole - 9,514.3	PBTD (All) (ft, KB)
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type	Objective
Purpose			

Operations at Report Time	Remarks
---------------------------	---------

Operations Summary POOH. RDMO.			
AFE Number DRL-10869-CT	Job AFE + Supp Amount (Cost) 5,580,000.00	Daily Field Est Total (Cost) 69,721.77	Cum Field Est To Date (Cost) 3,129,704.70

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	19:00	13.00	TRIP	TRP	Finish circulating (2) dyed gel sweeps to surface. Swivel out and LD 10 jts of 2 7/8" tbg. Hang swivel back in derrick. Continue POOH LD a total of 224 jts 2 7/8" PH6 tbg to an EOT depth of 10,011' (90° curve at 10,000'). Circulate 10 bbl dyed gel sweep followed by 10# brine to surface. Observe well. Well static. RD power swivel and tie rig back to double fast. Continue POOH LD a total of 542 jts 2 7/8" PH6 tbg and BHA.
19:00	20:00	1.00	NU/ND BOP	BOP	RD work floor and handling tools. ND 7 1/16" BOP stack and flow cross. NU 5 1/8" 10K master valve with night cap. SIW and secure.
20:00	06:00	10.00	RIG UP/DOWN	LOC	RDMO Blackhawk WOR #26. Waiting to run ESP.