



UNIVERSITY 10 2702H
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 2 Date: 8/24/2013 06:00

District	County	Field Name	Project Group	State/Province			
PERMIAN BASIN	REAGAN	LIN (WOLFCAMP)	PB TEXAS EAST	TX			
Surface Legal Location	API/UWI	Latitude (°)	Longitude (°)	Ground Elev...	KB - GL (ft)	Orig KB Elev (ft)	Tubing Head Elevation (ft)
S 27, BLK 10, ULS	4238338227	31° 14' 6.748" N	101° 31' 14.3" W	2,713.00	25.00	2,738.00	

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338227
--------------------------------------	-------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-04863.01;01-04863.02;01-04863.05;01-04863.04;01-04863.03	Planned Days (days) 29.38	Daily Cost (Cost) \$2,002	Cum To Date (Cost) \$35,504	Total WBS+Sup (Cost) \$7,705,620	Job % Complete (%) 6.6
---	------------------------------	------------------------------	--------------------------------	-------------------------------------	---------------------------

Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	2.00	\$2,002	\$35,504	\$1,702,000	\$1,666,496
COMPLETION	0.00	\$0	\$0	\$400,000	\$400,000

Daily Operations

Rig PRO OILFIELD SERVICES, 1					
Drilled Last 24 Hours (ft)	End Depth (ftKB) 0.0	End Depth (TVD) (ftKB)	DFS (days) -0.56	Report Number 2	Report End Date 8/24/2013

Last Casing String

Status at 6 AM REPAIRING RIG	24 Hour Forecast SPUD IN AND DRILL OUT SURFACE
---------------------------------	---

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	06:00	24.00	MOB	ACTIVE	CONTINUE FIXING RIG AND PREPAREING TO SPUD