



UNIVERSITY 10 2702H
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 3 Date: 8/25/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location S 27, BLK 10, ULS	API/UWI 4238338227	Latitude (°) 31° 14' 6.748" N	Longitude (°) 101° 31' 14.3" W	Ground Elev... 2,713.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,738.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338227
--------------------------------------	-------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-04863.01;01-04863.02;01-04863.05;01-04863.04;01-04863.03	Planned Days (days) 29.38	Daily Cost (Cost) \$2,002	Cum To Date (Cost) \$37,506	Total WBS+Sup (Cost) \$7,705,620	Job % Complete (%) 9.6
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	3.00	\$2,002	\$37,506	\$1,702,000	\$1,664,494
COMPLETION	0.00	\$0	\$0	\$400,000	\$400,000

Daily Operations

Rig					
PRO OILFIELD SERVICES, 1					
Drilled Last 24 Hours (ft)	End Depth (ftKB)	End Depth (TVD) (ftKB)	DFS (days)	Report Number	Report End Date
103.00	128.0	128.0	0.44	3	8/25/2013

Status at 6 AM DRILLING OUT FORMATION	24 Hour Forecast CONTINUE DRILLING OUT FORMATION
--	---

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	19:30	13.50	MOB	ACTIVE	CONTINUE RIGGING UP AND MAKING RIG REPAIRS
19:30	06:00	10.50	DRLG	ACTIVE	SPUD IN FROM 25' TO 103' (128' KB). PUMPING HI-VIS SWEEPS EVERY 95'. TAKING SURVEYS EVERY 30' WITH EM TOOL. WOB=10-15K RPM=85 STAGE FLOW UP FROM 200 GPM TO 400 GPM