



Partner Report

Report # 5 Date: 8/27/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location S 27, BLK 10, ULS	API/UWI 4238338227	Latitude (°) 31° 14' 6.748" N	Longitude (°) 101° 31' 14.3" W	Ground Elev... 2,713.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,738.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338227
--------------------------------------	-------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-04863.01;01-04863.02;01-04863.05;01-04863.04;01-04863.03	Planned Days (days) 29.38	Daily Cost (Cost) \$2,002	Cum To Date (Cost) \$41,510	Total WBS+Sup (Cost) \$7,705,620	Job % Complete (%) 15.1
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	5.00	\$2,002	\$41,510	\$1,702,000	\$1,660,490
COMPLETION	0.00	\$0	\$0	\$400,000	\$400,000

Daily Operations

Rig PRO OILFIELD SERVICES, 1											
Drilled Last 24 Hours (ft)	0.00	End Depth (ftKB)	200.0	End Depth (TVD) (ftKB)	200.0	DFS (days)	2.44	Report Number	5	Report End Date	8/27/2013

Last Casing String

Status at 6 AM DRILLING OUT SURFACE	24 Hour Forecast FINISH DRILLING OUT SURFACE
--	---

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	12:00	6.00	RIGSVC	ACTIVE	REPAIRING TOP DRIVE HYDRO PROBLEMS AND CELLAR PUMP
12:00	15:30	3.50	DRLG	ACTIVE	DRILL FROM 200' KB TO 253' KB. PUMPING HI VIS SWEEPS EVERY 95'. TAKING SURVEYS EVERY 30' WITH EM TOOL. WOB=15K RPM=85 GPM=400
15:30	21:30	6.00	RIGSVC	ACTIVE	SHUT DOWN AGAIN DUE TO TOP DRIVE HYDRO PROBLEMS
21:30	06:00	8.50	DRLG	ACTIVE	DRILL FROM 253' KB TO 348' KB. TAKING SURVEYS EVERY 30' WITH EM TOOL. PUMPING HI-VIS SWEEPS EVERY 95'. WOB=15K RPM=85 GPM=400