



UNIVERSITY 10 2702H
Wellbore Name: OH

WEST UNRESTRICTED
CONFIDENTIAL

Partner Report

Report # 7 Date: 8/29/2013 06:00

District PERMIAN BASIN	County REAGAN	Field Name LIN (WOLFCAMP)	Project Group PB TEXAS EAST	State/Province TX			
Surface Legal Location S 27, BLK 10, ULS	API/UWI 4238338227	Latitude (°) 31° 14' 6.748" N	Longitude (°) 101° 31' 14.3" W	Ground Elev... 2,713.00	KB - GL (ft) 25.00	Orig KB Elev (ft) 2,738.00	Tubing Head Elevation (ft)

Jobs

Job Category DRILLING/COMPLETIONS	Authorized Depth (ftKB)	Authorized Depth TVD (ftKB)	API/UWI 4238338227
--------------------------------------	-------------------------	-----------------------------	-----------------------

Costs

WBS Number 01-04863.01;01-04863.02;01-04863.05;01-04863.04;01-04863.03	Planned Days (days) 29.38	Daily Cost (Cost) \$2,002	Cum To Date (Cost) \$45,514	Total WBS+Sup (Cost) \$7,705,620	Job % Complete (%) 21.0
Job Phase	Cum Duration (days)	Field Est this Report (Cost)	Cum Phase Costs (Cost)	Planned Cost (Cost)	Cost Variance (Cost)
DRILLING	7.00	\$2,002	\$45,514	\$1,702,000	\$1,656,486
COMPLETION	0.00	\$0	\$0	\$400,000	\$400,000

Daily Operations

Rig					
PRO OILFIELD SERVICES, 1					
Drilled Last 24 Hours (ft)	End Depth (ftKB)	End Depth (TVD) (ftKB)	DFS (days)	Report Number	Report End Date
414.00	814.0		4.44	7	8/29/2013

Last Casing String

Status at 6 AM RUN CASING	24 Hour Forecast FINISH RUNNING CASING TO 814' KB, CIRCULATE 2 TIMES CASING CAPACITY THROUGH CEMENT HEAD, CEMENT CASING, WAIT 4 HOURS ON CEMENT, CUT CASING OFF AND CAP AT GROUND LEVEL, RELEASE RIG
------------------------------	---

Time Log

Start Time	End Time	Dur (hr)	Operation	Ops Status	Description
06:00	23:00	17.00	DRLG	ACTIVE	DRILL FROM 400' TO 814' (KB)
23:00	00:30	1.50	CIRC	ACTIVE	PUMP SWEEP AND CIRCULATE HOLE CLAN
00:30	05:30	5.00	TRIP	ACTIVE	LAY DOWN DRILL STRING AND DIRECTIONAL BHA
05:30	06:00	0.50	CSG	ACTIVE	RIG UP TO RUN CASING