

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date9/23/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date		
Job Information										
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date		
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 28,535		Cum Field Est (Cost) 81,920				
Number of Stages (ft) 57		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)				
Daily Contacts										
Contacts COMP ENG, CORLEY WALTERS, ; COMP SUPT, BEN MCCORMICK, ; CSV, GREG ALLGOOD, ; CSV, JERRY GOSA,										
Daily Operations										
Operations Summary Acid washed well, attempted to RIH to perf stage 1, POOH to change BHA @ RT.										
Planned Operations Continue with wl ops to perf stage 1.										
Time Log										
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT	
06:00	06:30	0.50	0.50	SAFETY MEETING	No	HSM & reviewed JSA's on job tasks and good communication. Discussed proper PPE			No	
06:30	07:00	0.50	1.00	PRESSURE TEST BOP'S	No	SICP-1187 PSI. INT-0 PSI. SUR-0 PSI. Pressure test wellhead and flowback equipment to 9,800 psi. Fixed leak and retested. Good test. Bleed to wellhead pressure.			No	
07:00	15:30	8.50	9.50	INACTIVE	No	Waiting on offset well operations.			No	
15:30	16:30	1.00	10.50	ACID WASH/SQUEEZE	No	SICP=324 PSI. Opened Well for acid flush. EIR-10 bpm @ 4000 psi. Pressure stable @ 53 bbls 10 bpm @ 4300 psi. Swap to Acid. Pump 45 bbls 15% Hcl inhibited. Displace w/ 460 Bbls Treated water w/ biocide/Clay stabilizer. ISIP-2640 psi. SD. Secured well.			No	
16:30	03:00	10.50	21.00	INACTIVE	No	Waiting on offset wells			No	
03:00	06:00	3.00	24.00	PERFORATING	No	Stab lubricator and test to 9000 psi, PU guns and RIH to 9,560' @ 260 fpm /16 bpm and slowed to a stop. after a couple attempts, we will not be able to get down with current BHA (Max OD of 3.5"), Plan to POOH and MU a 4.5 GR. POOH @ RT.			No	
Safety Checks										
Time		Type			Inspected By		Description			
06:00		SAFETY MEETING			Greg Allgood/Slade Sears		PJSM and Rig up Safety			
18:00		SAFETY MEETING			Jerry Gosa		PJSM			
Perforation Intervals										
Time	Linked Zone		Top (ftKB)		Btm (ftKB)		Shot Dens (shots/ft)		Gun Size (in)	Com
00:00			17,655.0		17,745.0		2.0			