

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/16/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

|                       |                |                  |                           |                                   |                   |                           |                               |                 |
|-----------------------|----------------|------------------|---------------------------|-----------------------------------|-------------------|---------------------------|-------------------------------|-----------------|
| API<br>42383398290000 | State<br>TEXAS | County<br>REAGAN | Well Config<br>HORIZONTAL | Ground Elevation (ft)<br>2,666.00 | RKB (ft)<br>21.00 | Well Status<br>COMPLETION | Well Sub-Status<br>COMPLETING | Completion Date |
|-----------------------|----------------|------------------|---------------------------|-----------------------------------|-------------------|---------------------------|-------------------------------|-----------------|

Job Information

|                             |   |                                  |                                       |          |
|-----------------------------|---|----------------------------------|---------------------------------------|----------|
| Job Category<br>COMPLETION  | Primary Job Type<br>COMPLETION - ORIGINAL | Secondary Job Type               | Start Date<br>9/18/2017               | End Date |
| AFE Number<br>1550466       | Supplemental AFE Number                   | Daily Field Est (Cost)<br>31,686 | Cum Field Est (Cost)<br>2,313,115     |          |
| Number of Stages (ft)<br>46 | Lateral Length (ft)<br>9,965              | Time Since LTI (days)            | Time Since Reportable Incident (days) |          |

Daily Contacts

|  |
|--|
| Contacts<br>COMP SUPT, BEN MCCORMICK, ; COMP ENG, CORLEY WALTERS, ; COMP SUPT, DALE BLOCKER, ; CSV, JERRY GOSA, ; CSV, BO WELLS, |
|--|

Daily Operations

|   |
|---|
| Operations Summary<br>0 EHS; 24 hrs NPT; Waiting on CT Unit to arrive |
| Planned Operations<br>Frac Ops  |

Time Log

| Start Time | End Time | Dur (hr) | Cum Dur (hr) | Activity           | Inactive? | Comments  | Unschd Type | NPT |
|------------|----------|----------|--------------|--------------------|-----------|---|-------------|-----|
| 06:00      | 06:30    | 0.50     | 0.50         | DOWNTIME           | No        | Install T-clamp on WL below bottom sheave, SI & lock down WL rams #2 & #3.  |             | Yes |
| 06:30      | 07:00    | 0.50     | 1.00         | DOWNTIME           | No        | Monitor pressure for 15 min, WL BOP's holding.  |             | Yes |
| 07:00      | 08:30    | 1.50     | 2.50         | DOWNTIME           | No        | Break off lubricator just below tool trap, pick up lubricator & install WL clamp above BOP's & strip WL down through the grease tubes, found a hi-strand that caused a birds nest in the wire not allowing it to pass through the grease tubes.   |             | Yes |
| 08:30      | 09:30    | 1.00     | 3.50         | DOWNTIME           | No        | Cut out the birds nest & clean up the hi-strand.  |             | Yes |
| 09:30      | 12:30    | 3.00     | 6.50         | DOWNTIME           | No        | SD due to severe weather moving into the area.  |             | Yes |
| 12:30      | 13:15    | 0.75     | 7.25         | DOWNTIME           | No        | Straighten out twisted top sheave, take off top WL clamp, re-install lubricator on the BOP's, equalize pressure above WL rams to well pressure (2,000 psi).   |             | Yes |
| 13:15      | 13:45    | 0.50     | 7.75         | DOWNTIME           | No        | Pull 55' of wire out of hole when tension climbed from 300lbs to 1,200lbs, pulled up to 1,500lbs of tension when the wire pulled thru the grease tubes, after pulling another 22' tension climbed to 1,800lbs, stopped pulling & slacked off, SI WL ram #3, bled off lubricator, monitor for 15 min, break off lubricator and inspect wire. |             | Yes |
| 13:45      | 14:30    | 0.75     | 8.50         | DOWNTIME           | No        | Install top wire clamp just above BOP's, wire came free while attempting to pick up the lubricator for enough room to inspect wire, remove top wire clamp & pulled another 71' before pulling up to 2,500lbs of tension, slack off and discuss options with superintendent.   |             | Yes |
| 14:30      | 15:15    | 0.75     | 9.25         | DOWNTIME           | No        | Re-install top wire clamp & cut wire 6' above clamp, strip out remaining +/- 650' of wire thru WL rams. Recovered all Wire.   |             | Yes |
| 15:15      | 21:00    | 5.75     | 15.00        | DOWNTIME           | No        | LD Lubricator. Cut off 2,100' of WL. Change Packing on Lubricator. Rehead WL.   |             | Yes |
| 21:00      | 01:15    | 4.25     | 19.25        | GENERAL OPERATIONS | No        | SimOps - waiting on adjacent well   |             | Yes |
| 01:15      | 06:00    | 4.75     | 24.00        | DOWNTIME           | No        | Awaiting CTU to arrive on location  |             | Yes |

NPT

| Type              | Subtype  | Des   | Start Date       | End Date         | Failed Item | Accountable Party                 | Dur (Net) (hr) |
|-------------------|----------|---|------------------|------------------|-------------|-----------------------------------|----------------|
| SURFACE EQUIPMENT | WIRELINE | Stuck Downhole pumped off tool. WL Stuck in grease tubing.  | 10/14/2017 20:00 | 10/15/2017 06:00 |             | PRO OIL AND GAS SERVICES LLC      | 10.00          |
| SURFACE EQUIPMENT | WIRELINE | Clamp off WL & & SI WL rams #2 & #3, Bleed off pressure & monitor, Pull birds nest through tubes. | 10/15/2017 06:00 | 10/15/2017 09:30 |             | PRO OIL AND GAS SERVICES LLC      | 3.50           |
| OTHER             | WEATHER  | Severe weather in the area  | 10/15/2017 09:30 | 10/15/2017 12:30 |             | SABLE PERMIAN RESOURCES LAND, LLC | 3.00           |
| SURFACE EQUIPMENT | WIRELINE | Continue to pull remaining +/- 800' of wire out of hole   | 10/15/2017 12:30 | 10/15/2017 17:00 |             | PRO OIL AND GAS SERVICES LLC      | 4.50           |
| SURFACE EQUIPMENT | WIRELINE | Awaiting CTU Fishing Ops  | 10/15/2017 17:00 | 10/16/2017 06:00 |             | PRO OIL AND GAS SERVICES LLC      | 13.00          |

Safety Checks

| Time  | Type           | Inspected By           | Description                                  |
|-------|----------------|------------------------|--|
| 06:00 | SAFETY MEETING | Chris Cobb/Slade Sears | PJSM PPE for acid and silica hazzard         |
| 06:00 | SAFETY MEETING | Tim Milam/ Jerry Gosa  | PJSM PPE Coil Expectations - Wireline issues |
| 06:00 | SAFETY MEETING | Chris Cobb/Slade Sears | PJSM PPE & spotting in CTU                   |

Stimulations Summary

|                   |   |                         |          |  |                                    |
|-------------------|---|-------------------------|----------|--|------------------------------------|
| Type<br>SAND FRAC | Stim/Treat Company<br>HALLIBURTON ENERGY SERVICES | Start Date<br>10/4/2017 | End Date | Volume Clean Total (bbl)<br>120,340.70 | Proppant Total (lb)<br>9,465,198.0 |
|-------------------|---|-------------------------|----------|--|------------------------------------|

|  |
|--|
|  |
|--|