

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/23/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date	
AFE Number 1550466		Supplemental AFE Number			Daily Field Est (Cost) 25,341		Cum Field Est (Cost) 3,337,280		
Number of Stages (ft) 46		Lateral Length (ft) 9,965			Time Since LTI (days)		Time Since Reportable Incident (days)		
Daily Contacts									
Contacts									
Daily Operations									
Operations Summary 0 EHS: 24 hrs NPT: WL and Pressure control MIRU at report time									
Planned Operations Frac Ops.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT	
06:00	00:00	18.00	18.00	DOWNTIME	No	Wait on new WL truck		Yes	
00:00	06:00	6.00	24.00	RIG UP/DOWN	No	MIRU Dynasty WL and Stuart pressure control		Yes	
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Crew		Good communication, House Keeping, PPE		
18:00		SAFETY MEETING			Crew		Good communication, House Keeping, PPE		
Stimulations Summary									
Type SAND FRAC		Stim/Treat Company HALLIBURTON ENERGY SERVICES			Start Date 10/4/2017		End Date	Volume Clean Total (bbl) 163,853.20	Proppant Total (lb) 13,143,947.0
Tubing Run									
Run Date 10/16/2017	Tubing Description TUBING - COILED			Set Depth (ftKB)		Max Nominal OD (in) 2 3/8		Weight/Length (lb/ft)	String Grade