

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/30/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date		
Job Information										
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date		
AFE Number 1550466		Supplemental AFE Number			Daily Field Est (Cost) 24,213		Cum Field Est (Cost) 4,270,655			
Number of Stages (ft) 46		Lateral Length (ft) 9,965			Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts										
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, BEN MCCORMICK, ; CSV, BOBBY KNOTT, ; CSV, DONNIE HUFFMAN, ; CSV, KEVIN JONES, ; CSV, SONNY PEREZ,										
Daily Operations										
Operations Summary 0 EHS; = 24 hrs NPT; Wait on Adjacent well.										
Planned Operations Drill Out Operation										
Time Log										
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT	
06:00	06:00	24.00	24.00	DOWNTIME	No	Well Secure., Frac Operations Complete on well, waiting to complete University 936 HS before begin RD for drill out operation.			Yes	
NPT										
Problem Type DOWNHOLE EQUIPMENT		Subtype ELINE	Description Fishing tool sting			Start Date 10/28/2017	End Date	Failed Item	Accountable Party SABLE PERMIAN RESOURCES LAND, LLC	Dur (Net) (hr)
Safety Checks										
Time		Type			Inspected By			Description		
06:00		SAFETY MEETING			Crew			Watch Over-Head Loads		
18:00		SAFETY MEETING			Crew			High Pressure lines		