

SABLE PERMIAN RESOURCES, LLC  
Daily Completion Partner Report

Report Date 10/31/2017  
AFE # 1550466  
Total AFE 4,547,178

UNIVERSITY 11 RE 932HA  
WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550466		Supplemental AFE Number		Daily Field Est (Cost) 24,213		Cum Field Est (Cost) 4,268,400			
Number of Stages (ft) 46		Lateral Length (ft) 9,965		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, BEN MCCORMICK, ; CSV, BOBBY KNOTT, ; CSV, DONNIE HUFFMAN, ; CSV, KEVIN JONES, ; CSV, SONNY PEREZ,									
Daily Operations									
Operations Summary 0 EHS; = 24 hrs NPT; Wait on Adjacent well.									
Planned Operations Drill Out Operation									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unsched Type	NPT
06:00	06:00	24.00	24.00	DOWNTIME	No	Well Secure, Frac Operations Complete on well, waiting to complete University 936 HS before begin RD for drill out operation.			Yes
NPT									
Problem Type DOWNHOLE EQUIPMENT		Subtype ELINE	Description Fishing tool sting		Start Date 10/28/2017	End Date	Failed Item	Accountable Party SABLE PERMIAN RESOURCES LAND, LLC	Dur (Net) (hr)
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Crew		Stay clear of CT ops when not needed. Properly maintain equipmmt while down		
18:00		SAFETY MEETING			Crew		Discuss & review JSA's for WL & Frac Ops, Overhead loads, Trapped pressure.		