

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date11/1/2017

AFE #1550466

Total AFE4,547,178

UNIVERSITY 11 RE 932HA

WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date		
Job Information										
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL			Secondary Job Type		Start Date 9/18/2017	End Date		
AFE Number 1550466		Supplemental AFE Number			Daily Field Est (Cost) 9,659		Cum Field Est (Cost) 4,278,415			
Number of Stages (ft) 46		Lateral Length (ft) 9,965			Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts										
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, BEN MCCORMICK, ; CSV, BOBBY KNOTT, ; CSV, DONNIE HUFFMAN, ; CSV, KEVIN JONES, ; CSV, SONNY PEREZ,										
Daily Operations										
Operations Summary 0 EHS; = 17 hrs NPT; MIRU Key WOR/Equipment. Function test & NU Bop's. Continue to RU associated drillout equipment.										
Planned Operations Drill Out Operation										
Time Log										
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT	
06:00	23:00	17.00	17.00	DOWNTIME	No	Well Secure, Frac Operations Complete on well, waiting to complete University 936 HS before begin RD for drill out operation.			Yes	
23:00	06:00	7.00	24.00	RIG UP/DOWN	No	MIRU Key Energy WOR/equipment, function test & NU Bop's. Continue RU associated equipment for drillout operation.			No	
NPT										
Type		Subtype		Des		Start Date	End Date	Failed Item	Accountable Party	Dur (Net) (hr)
DOWNHOLE EQUIPMENT		ELINE		Fishing tool sting		10/28/2017 06:00	10/31/2017 23:00		SABLE PERMIAN RESOURCES LAND, LLC	89.00
Safety Checks										
Time		Type			Inspected By			Description		
06:00		SAFETY MEETING			Crew			Pinche points & Good communication		
18:00		SAFETY MEETING			Crew			Watch Over-Head Loads		