

SABLE PERMIAN RESOURCES, LLC
Daily Completion Partner Report

Report Date 11/5/2017
AFE # 1550466
Total AFE 4,547,178

UNIVERSITY 11 RE 932HA
WELL NO. 156

API 42383398290000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date
-----------------------	----------------	------------------	---------------------------	-----------------------------------	-------------------	---------------------------	-------------------------------	-----------------

Job Information

Job Category COMPLETION	Primary Job Type COMPLETION - ORIGINAL	Secondary Job Type	Start Date 9/18/2017	End Date
AFE Number 1550466	Supplemental AFE Number	Daily Field Est (Cost) 53,610	Cum Field Est (Cost) 4,588,353	
Number of Stages (ft) 46	Lateral Length (ft) 9,965	Time Since LTI (days)	Time Since Reportable Incident (days)	

Daily Contacts

Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, DONNIE HUFFMAN, ; CSV, GREG ALLGOOD, ; CSV, SONNY PEREZ,
--

Daily Operations

Operations Summary 1 - EHS. 0 - NPT. Circulate hole clean. Continue drilling out plugs. Drilled plugs #11 - 1. All 45 Plugs drilled out. Washed down to 17,639', circulated 10/10/10 sweep, bottoms up to surface to ensure hole clean. TOH laying down 2 7/8 WS.Stopped @ 8251 and repeated circulation process, 10/10/10. Circulating hole clean at report time.
--

Planned Operations Snub last 55 joints out of well. Set production packer with E-Line and run Production Tbg per design.
--

Time Log

Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments	Unschd Type	NPT
06:00	07:24	1.40	1.40	CLEAN OUT HOLE	No	Circulate hole clean.		No
07:24	08:09	0.75	2.15	CLEAN OUT HOLE	No	Tag and drill plug #11. Pump 5 bbl sweep.		No
08:09	08:58	0.83	2.98	CLEAN OUT HOLE	No	Tag and drill plug #10. Pump 5 bbls sweep.		No
08:58	09:40	0.70	3.68	CLEAN OUT HOLE	No	Tag and drill plug #9. Pump 5 bbls sweep.		No
09:40	10:34	0.90	4.58	CLEAN OUT HOLE	No	Tag and drill plug #8. Pump 10 bbls sweep.		No
10:34	11:24	0.83	5.41	CLEAN OUT HOLE	No	Tag and drill plug #7. Pump 5 bbls sweep.		No
11:24	12:19	0.92	6.33	CLEAN OUT HOLE	No	Tag and drill plug #6. Pump 5 bbls sweep.		No
12:19	13:34	1.25	7.58	CLEAN OUT HOLE	No	Tag and drill plug #5. Pump 5 bbl sweep.		No
13:34	14:34	1.00	8.58	CLEAN OUT HOLE	No	Tag and drill plug #4. Wash to 16,920',		No
14:34	16:34	2.00	10.58	CLEAN OUT HOLE	Yes	Circulate 10/10/10 sweep to surface to clean hole.		No
16:34	17:34	1.00	11.58	CLEAN OUT HOLE	No	Tag and drill plug #3. Pump 5 bbls sweep.		No
17:34	18:16	0.70	12.28	CLEAN OUT HOLE	No	Tag and drill plug #2. Pump 5 bbls sweep.		No
18:16	18:49	0.55	12.83	CLEAN OUT HOLE	No	Tag and drill plug #1. Pump 5 bbls sweep.		No
18:49	22:30	3.67	16.50	CLEAN OUT HOLE	No	TIH to 17,639', pumped 10/10/10 with 1.5 casing volume bottoms up to ensure welbore clean.		No
22:30	02:00	3.50	20.00	CLEAN OUT HOLE	No	Swivel first 3 joints out to release torque on WS, Racked back power swivel and began TOH, laying down 2 7/8 WS,total of 100 out.		No
02:00	01:00	-1.00	19.00	DAYLIGHT SAVINGS	No	Day light savings time		No
01:00	05:00	4.00	23.00	CLEAN OUT HOLE	No	Continue TOH laying down 2 7/8 WS, laid down total of 301 jts.		No
05:00	06:00	1.00	24.00	CLEAN OUT HOLE	No	Circulating 10/10/10 sweep to surface to ensure curve clean @ 8251'.		No

Safety Checks

Time	Type	Inspected By	Description

Bit Information

Date In	Date Out	Type	Size (in)	Len (ft)	Make	SN
10/17/2017	11/4/2017	ROCK BIT	4 3/4	0.50	JZ	

Drill String

Drill String Name 2-7/8" PH-6 WORKSTRING	BHA No 4	Bit Run 1
---	-------------	--------------

Current BHA Components

BHA No	Item Description	Make	OD (in)	ID (in)	Length (ft)	Jts	Fish Neck OD (in)	FN Len (ft)	Tally Len (ft)
4	RN NIPPLE	Nitro	3.42	2.01	1.01				
4	FLOAT SUB	Nitro	3.6		1.86	1			
4	R NIPPLE	Nitro	3.43	2.19	0.92	1			
4	FLOAT SUB	Nitro	3.61		1.96	1			
4	R NIPPLE	Nitro	3.42	2.19	0.92	1			
4	XO SUB	Nitro	3.45		0.69	1			
4	JARS	Nitro	3 1/8	1.80	4.55	1			
4	XO SUB	Nitro	3.46		1.01	1			
4	WORKSTRING	Key	2 7/8	2.32	1,732.50	55			
4	WORKSTRING	Key	2 7/8	2.32	3.38	1			
4	XO SUB	Nitro	3.44		1.04	1			
4	DUAL FLAPPER CHECK VALVE	Nitro	3.05	1.00	2.12	1			
4	MUD MOTOR	Nitro	3 1/8	1.00	11.62	1			
4	XO SUB	Nitro	3.73		0.67	1			

Drillout Parameters

Note	Drill Time (hr)	Stand Ref #	Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	SPP (psi)	Q Rate (gpm/cfm)	WHP (psi)	RR (bbl/min)	Stalls	Sweep (bbl)
CFP 11	0.08	246	11/4/2017	11/4/2017	15,341	15,343	3,550.0	4	1,000	4	0.00	5
CFP 10	0.18	249	11/4/2017	11/4/2017	15,545	15,547	3,450.0	4	1,000	4	0.00	5
CFP 9	0.15	252.5	11/4/2017	11/4/2017	15,754	15,756	3,600.0	4	1,000	4	0.00	5
CFP 8	0.07	256	11/4/2017	11/4/2017	15,966	15,968	3,800.0	4	1,000	4	0.00	10
CFP 7	0.12	259	11/4/2017	11/4/2017	16,178	16,180	4,000.0	4	900	4	0.00	5
CFP 6	0.10	262.5	11/4/2017	11/4/2017	16,387	16,389	3,200.0	4	900	4	0.00	5
CFP 5	0.17	266	11/4/2017	11/4/2017	16,569	16,571	3,000.0	4	1,000	4	0.00	5
CFP 4	0.20	269.5	11/4/2017	11/4/2017	16,806	16,808	3,100.0	4	950	4	0.00	10
CFP 3	0.18	273	11/4/2017	11/4/2017	17,019	17,021	3,300.0	4	1,000	4	0.00	5
CFP 2	0.10	276.5	11/4/2017	11/4/2017	17,240	17,242	3,000.0	4	1,000	4	0.00	5
CFP 1	0.15	279	11/4/2017	11/4/2017	17,450	17,452	3,000.0	4	1,000	4	0.00	5

Plug Details

Des	Top (ftKB)	Btm (ftKB)	OD (in)	ID (in)	Run Date	Pull Date	Com
FRAC PLUG	17,501.0	17,503.0	4.37		10/5/2017	11/4/2017	Frac Plug #1
FRAC PLUG	17,287.0	17,289.0	4.37		10/5/2017	11/4/2017	Frac Plug #2
FRAC PLUG	17,075.0	17,077.0	4.37		10/5/2017	11/4/2017	Frac Plug #3
FRAC PLUG	16,856.0	16,858.0	4.37		10/6/2017	11/4/2017	Frac Plug #4
FRAC PLUG	16,646.0	16,648.0	4.37		10/6/2017	11/4/2017	Frac Plug #5
FRAC PLUG	16,432.0	16,434.0	4.37		10/7/2017	11/4/2017	Frac Plug #6
FRAC PLUG	16,222.0	16,224.0	4.37		10/7/2017	11/4/2017	Frac Plug #7
FRAC PLUG	16,009.0	16,011.0	4.37		10/7/2017	11/4/2017	Frac Plug #8
FRAC PLUG	15,796.0	15,798.0	4.37		10/8/2017	11/4/2017	Frac Plug #9
FRAC PLUG	15,583.0	15,585.0	4.37		10/8/2017	11/4/2017	Frac Plug #10
FRAC PLUG	15,370.0	15,372.0	4.37		10/8/2017	11/4/2017	Frac Plug #11