

SABLE PERMIAN RESOURCES, LLC
Daily Completion Partner Report

Report Date 11/10/2017
AFE # 1550467
Total AFE 4,547,178

UNIVERSITY 11 RE 931HS
WELL NO. 155

API 42383398300000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date				
Job Information												
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 10/3/2017		End Date				
AFE Number 1550467		Supplemental AFE Number		Daily Field Est (Cost) 53,439		Cum Field Est (Cost) 4,654,015						
Number of Stages (ft) 47		Lateral Length (ft) 9,865		Time Since LTI (days)		Time Since Reportable Incident (days)						
Daily Contacts												
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, DALE BLOCKER, ; CSV, SONNY PEREZ, ; CSV, DONNIE HUFFMAN, ; CSV, GREG ALLGOOD,												
Daily Operations												
Operations Summary 0 EHS; 0 NPT; Drill-Out plugs 17 - 1, 46 out of 46 total, Washed down to 17,460. Circulate 10/20/10 bottoms up to ensure whole clean, Circulating bottoms up at report time.												
Planned Operations TOH Laying down 2 7/8 WS,												
Time Log												
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT			
06:00	07:00	1.00	1.00	CLEAN OUT HOLE	No	During connection, saver sub stripped. LD 3 jts due to possible damaged connections.		EQUIPMENT FAILURE	No			
07:00	08:30	1.50	2.50	CLEAN OUT HOLE	No	Circulate hole clean with 10/20/10 sweeps while replacing saver sub.			No			
08:30	09:52	1.37	3.87	CLEAN OUT HOLE	No	Tag and drill plug #17. Pump 5 bbl sweep.			No			
09:52	10:52	1.00	4.87	CLEAN OUT HOLE	No	Tag and drill plug #16. Pump 5 bbls sweep.			No			
10:52	11:42	0.83	5.70	CLEAN OUT HOLE	No	Tag and drill plug #15. Pump 5 bbls sweep.			No			
11:42	12:25	0.73	6.43	CLEAN OUT HOLE	No	Tag and drill plug #14. Pump 10 bbl sweep.			No			
12:25	13:25	1.00	7.43	CLEAN OUT HOLE	No	Tag and drill plug #13. Pump 5 bbls sweep.			No			
13:25	14:01	0.60	8.03	CLEAN OUT HOLE	No	Tag and drill plug #12. Pump 5 bbl sweep.			No			
14:01	14:57	0.92	8.95	CLEAN OUT HOLE	No	Tag and drill plug #11. Pump 5 bbls sweep.			No			
14:57	17:15	2.30	11.25	CLEAN OUT HOLE	No	Tag and drill plug #10. Pump 10/20/10 sweep and circulate to surface.			No			
17:15	18:51	1.60	12.85	CLEAN OUT HOLE	No	Tag and drill plug #9. Pump 5 bbls sweep.			No			
18:51	19:51	1.00	13.85	CLEAN OUT HOLE	No	Tag and drill plug #8. Pump 5 bbls sweep.			No			
19:51	20:40	0.82	14.67	CLEAN OUT HOLE	No	Tag and drill plug #7. Pump 5 bbls sweep.			No			
20:40	00:40	4.00	18.67	CLEAN OUT HOLE	No	Tag and drill plug #6. Pump 10/20/10 sweep and circulate to surface. Shut down to change rubber.			No			
00:40	01:34	0.90	19.57	CLEAN OUT HOLE	No	Tag and drill plug #5. Pump 5 bbls sweep.			No			
01:34	03:04	1.50	21.07	CLEAN OUT HOLE	No	Tag and drill plug #4. Pump 5 bbls sweep.			No			
03:04	04:40	1.60	22.67	CLEAN OUT HOLE	No	Tag and drill plug #3. Pump 5 bbls sweep.			No			
04:40	05:40	1.00	23.67	CLEAN OUT HOLE	No	Tag and drill plug #2. Pump 5 bbls sweep.			No			
05:40	06:00	0.33	24.00	CLEAN OUT HOLE	No	Tag and drill plug #1. Pump 5 bbls sweep. Wash down to 17,460'. Began to circulate 1 1/2 casing volume bottoms up to ensure hole clean			No			
Safety Checks												
Time		Type			Inspected By		Description					
Bit Information												
Date In		Date Out		Type	Size (in)	Len (ft)	Make	SN				
11/7/2017		11/10/2017		ROLLER CONE	4 3/4	0.55	VAREL	1547147				
Drill String												
Drill String Name 2-7/8" PH-6 WORKSTRING						BHA No 2	Bit Run					
Current BHA Components												
BHA No	Item Description		Make	OD (in)	ID (in)	Length (ft)	Jts	Fish Neck OD (in)	FN Len (ft)	Tally Len (ft)		
2	RN NIPPLE		Nitro	3.42		1.01						
2	FLOAT SUB		Nitro	3.6		1.86	1					
2	R NIPPLE		Nitro	3.43		0.92	1					
2	FLOAT SUB		Nitro	3.61		1.96	1					
2	R NIPPLE		Nitro	3.42		0.92	1					
2	XO SUB		Nitro	3.45		0.69	1					
2	JARS		Nitro	3 1/8	1.80	4.55	1					
2	XO SUB		Nitro	3.46		1.01	1					
2	WORKSTRING		Platnuim	2 7/8	2.32	1,732.50	55					
2	WORKSTRING		Platnuim	2 7/8	2.32	3.38	1					
2	XO SUB		Nitro			1.04	1					
2	DUAL FLAPPER CHECK VALVE		Nitro		1.00	2.12	1					
2	MUD MOTOR		Nitro		1.00	11.62	1					
2	XO SUB		Nitro			0.67	1					
Drillout Parameters												
Note	Drill Time (hr)	Stand Ref #	Start Date	End Date	Start Depth (ftKB)	End Depth (ftKB)	SPP (psi)	Q Rate (gpm/cfm)	WHP (psi)	RR (bbl/min)	Stalls	Sweep (bbl)
CFP 17	0.17	221.5	11/9/2017	11/9/2017	13,824	13,826	2,600.0	4	1,000	4	0.00	10
CFP 16	0.17	224.5	11/9/2017	11/9/2017	14,081	14,082	2,400.0	4	900	4	0.00	5
CFP 15	0.17	228	11/9/2017	11/9/2017	14,232	14,234	2,400.0	4	650	4	0.00	5
CFP 14	0.08	232	11/9/2017	11/9/2017	14,475	14,777	2,400.0	4	700	4	0.00	5
CFP 13	0.18	235	11/9/2017	11/9/2017	14,635	13,637	2,400.0	4	600	4	0.00	10
CFP 12	0.08	238	11/9/2017	11/9/2017	14,481	14,483	2,400.0	4	600	4	0.00	5
CFP 11	0.12	241.5	11/9/2017	11/9/2017	15,070	15,072	2,400.0	4	600	4	0.00	5
CFP 10	0.08	245	11/9/2017	11/9/2017	15,278	15,280	2,400.0	4	650	4	0.00	10
CFP 9	0.20	248	11/9/2017	11/9/2017	15,487	15,489	2,400.0	4	750	4	0.00	5
CFP 8	0.18	251.5	11/9/2017	11/9/2017	15,696	15,698	2,400.0	4	700	4	0.00	5
CFP 7	0.20	255	11/9/2017	11/9/2017	15,904	15,906	2,400.0	4	700	4	0.00	5
CFP 6	0.15	258	11/9/2017	11/9/2017	16,110	16,112	2,400.0	4	600	4	0.00	10
CFP 5	0.38	261.5	11/10/2017	11/10/2017	16,319	16,321	2,300.0	4	700	4	0.00	5
CFP 4	0.30	265	11/10/2017	11/10/2017	16,524	16,526	2,400.0	4	450	4	0.00	5
CFP 3	0.20	268	11/10/2017	11/10/2017	16,735	16,737	2,300.0	4	600	4	0.00	5
CFP 2	0.25	271.5	11/10/2017	11/10/2017	16,944	16,946	2,400.0	4	550	4	0.00	5
CFP 1	0.13	275	11/10/2017	11/10/2017	17,153	17,155	2,400.0	4	550	4	0.00	5
Plug Details												
Des		Top (ftKB)	Btm (ftKB)	OD (in)	ID (in)	Run Date	Pull Date	Com				
FRAC PLUG		17,173.0	17,175.0	4.37		10/4/2017	11/10/2017	Plug #1				
FRAC PLUG		16,964.0	16,966.0	4.37		10/5/2017	11/10/2017	Plug #2				
FRAC PLUG		16,755.0	16,757.0	4.37		10/5/2017	11/10/2017	Plug #3				
FRAC PLUG		16,546.0	16,548.0	4.37		10/6/2017	11/10/2017	Plug #4				
FRAC PLUG		16,337.0	16,339.0	4.37		10/6/2017	11/10/2017	Plug #5				
FRAC PLUG		16,128.0	16,130.0	4.37		10/6/2017	11/9/2017	Plug #6				
FRAC PLUG		15,919.0	15,921.0	4.37		10/7/2017	11/9/2017	Plug #7				
FRAC PLUG		15,710.0	15,712.0	4.37		10/7/2017	11/9/2017	Plug #8				
FRAC PLUG		15,503.0	15,505.0	4.37		10/8/2017	11/9/2017	Plug #9				
FRAC PLUG		15,292.0	15,294.0	4.37		10/8/2017	11/9/2017	Plug #10				
FRAC PLUG		15,083.0	15,085.0	4.37		10/8/2017	11/9/2017	Plug #11				
FRAC PLUG		14,874.0	14,876.0	4.37		10/9/2017	11/9/2017	Plug #12				
FRAC PLUG		14,665.0	14,667.0	4.37		10/9/2017	11/9/2017	Plug #13				
FRAC PLUG		14,456.0	14,458.0	4.37		10/9/2017	11/9/2017	Plug #14				

SABLE PERMIAN RESOURCES, LLC
Daily Completion Partner Report

Report Date 11/10/2017
AFE # 1550467
Total AFE 4,547,178

UNIVERSITY 11 RE 931HS
WELL NO. 155

Plug Details							
Des	Top (ftKB)	Btm (ftKB)	OD (in)	ID (in)	Run Date	Pull Date	Com
FRAC PLUG	14,247.0	14,249.0	4.37		10/10/2017	11/9/2017	Plug #15
FRAC PLUG	14,038.0	14,040.0	4.37		10/10/2017	11/9/2017	Plug #16
FRAC PLUG	13,829.0	13,831.0	4.37		10/10/2017	11/9/2017	Plug #17