

SABLE PERMIAN RESOURCES, LLC

Daily Completion Partner Report

Report Date10/25/2017

AFE #1550416

Total AFE4,551,178

UNIVERSITY 11 RE 936HS

WELL NO. 154

API 42383398350000	State TEXAS	County REAGAN	Well Config HORIZONTAL	Ground Elevation (ft) 2,666.00	RKB (ft) 21.00	Well Status COMPLETION	Well Sub-Status COMPLETING	Completion Date	
Job Information									
Job Category COMPLETION		Primary Job Type COMPLETION - ORIGINAL		Secondary Job Type		Start Date 9/18/2017		End Date	
AFE Number 1550416		Supplemental AFE Number		Daily Field Est (Cost) 25,771		Cum Field Est (Cost) 3,269,415			
Number of Stages (ft) 47		Lateral Length (ft) 9,943		Time Since LTI (days)		Time Since Reportable Incident (days)			
Daily Contacts									
Contacts COMP ENG, CORLEY WALTERS, ; COMP ENG, LUCAS MOSS, ; COMP SUPT, BEN MCCORMICK, ; CSV, TIM MILAM, ; CSV, PHILLIP ROSSI, ; CSV, KEVIN JONES, ; CSV, BOBBY KNOTT, ; CSV, DONNIE HUFFMAN,									
Daily Operations									
Operations Summary 0 EHS; 12 hrs NPT; P/P Stage 38 Standby for SimOps - Wireline rehead @ report time									
Planned Operations Frac Ops.									
Time Log									
Start Time	End Time	Dur (hr)	Cum Dur (hr)	Activity	Inactive?	Comments		Unschd Type	NPT
06:00	03:00	21.00	21.00	STANDBY	No	SimOps. CT fishing ops on adjacent well			Yes
03:00	04:30	1.50	22.50	PERFORATING	No	P/P Stage 38			No
04:30	06:00	1.50	24.00	STANDBY	No	Standby for SimOps - Wireline rehead			No
NPT									
Type		Subtype	Des		Start Date	End Date	Failed Item	Accountable Party	Dur (Net) (hr)
DOWNHOLE EQUIPMENT		ELINE	Fishing tool string on #931		10/23/2017 10:00	10/24/2017 18:00		DYNASTY WIRELINE SERVICES LLC	32.00
Safety Checks									
Time		Type			Inspected By		Description		
06:00		SAFETY MEETING			Crew		Be aware of CT ops and overhead loads		
Stimulations Summary									
Type SAND FRAC		Stim/Treat Company HALLIBURTON ENERGY SERVICES			Start Date 10/4/2017	End Date	Volume Clean Total (bbl) 176,820.10	Proppant Total (lb) 13,941,318.0	