

**Daily Drilling Report**

Well ID: 42-383-39869

Field: Impossible

SEM Operating Company, LLC

Well Name: University 9 2902WB

Sect: 29 County: Reagan State: TX

Report No: 3

Report For 06:00 AM 23-May-17

Operator:		SEM OPERATING		Rig:		INTEGRITY RIG		Spud Date:		22-May-17		Daily Cost / Mud (\$):		111,013 / 0							
Measured Depth (ft):		752		Drilling Days (act.):		3		Well Bore:		Original Well Bore		AFE No.		AFE (\$)		Actual (\$)					
Vertical Depth (ft):		752		Drilling Days (plan):				RKB Elevation (ft):		0.00		041717		6,063,125		111,013					
Proposed TD (ft):				Days On Location:		3		Last BOP Test:													
Hole Made (ft) / Hrs:		0 / 0.0		Last Casing:								Totals:		6,063,125		111,013					
Average ROP (ft/hr):				Next Casing:				Working Interest:				Well Cost (\$):				111,013					
Pers/Hrs:		Operator:		1 / 0		Contractor:		4 / 0		Service:		0 / 0		Other:		0 / 0		Total:		5 / 0	

Current Operations: RUNNING CASING

Planned Operations: RUN CSG CEMENT, GYRO SURVEY RIG DOWN MOVE OUT

Toolpusher: JORDAN CLICK

Wellsite Supervisors: STEVE

Tel No.:

Operations Summary

From	To	Elapsed	End MD(ft)	Code	Operations Description	Non-Prod
6:00	8:30	2.50	750	CASE	RUN 11 JTS 13 3/8 CASING WASH DOWN LAST 2 JOINTS TO 750'	
8:30	10:30	2.00	750	CMTP	RIG UP CEMENTERS AND CEMENT 13 3/8 SURFACE CASING 112 BBL LEAD , 83 BBLS TAIL, RETURNED 50 BBLS CMT TO SURFACE	
10:30	11:30	1.00	750	SURV	RIG UP VES WIRELINE AND RUN GYRO SURVEY	
11:30	12:00	0.50	750	MRIG	RIG DOWN MOVE RIG RELEASED INTEGRITY RIG AT 1200 HRS ON 5-23-17	

Cost/AFE Information

AFE No	AFE Description	AFE Amount	Daily Mud	Well Mud	Daily Total	Well Total	% Spent
041717	D & C a 7500' Lateral horizontal	6,063,125.00	0.00	0.00	111,012.97	111,012.97	1.83 %
Totals \$:		6,063,125.00	0.00	0.00	111,013.00	111,013.00	1.83 %