



QEP Daily Completion Partner Report 2

Well Name: **UL 1125 W11 15SB**

10/30/2020 06:00 - 10/31/2020 06:00

Report# 19

Division PERMIAN BASIN DIVISION		API 42-003-48141		Unique Well ID TX103084		Well Configuration Type HORIZONTAL	
Surface Legal Location S25-7 , UL SVY,		Field Name SPRABERRY		County ANDREWS		State TEXAS	
Ground Elevation (ft) 2,948		Current Elevation 2,969.00, Unit 408 - KB 21		Current KB to GL (ft) 21.00		Spud Date 12/8/2019	
						Dry Hole TD Date 1/26/2020	
Total Depth (All) (ft, KB) Original Hole - 19,678.0			Total Depth All (TVD) (ft, KB) Original Hole - 9,464.6			PBTD (All) (ft, KB)	
Primary Job Type AFE - DRL-CT (Completion)				Secondary Job Type		Objective	

Purpose

Operations at Report Time	Remarks
---------------------------	---------

Operations Summary
Frac stage #35. Plug/perf and frac stages #36 thru #39.

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	08:00	2.00	FRACTURE	STIM	Frac stage #35 Ave rate: 77.4 Ave psi: 6,272 Clean vol: 6,303 Prop vol: 382,340
08:00	10:00	2.00	WL PERFORATE	PERF	Plug/perf stage #36 Plug @ 10,959' Perfs = 10,716' - 10,953'
10:00	12:00	2.00	WAITING ON EQUIP/TOOLS	WOT	Waiting on rotation.
12:00	15:00	3.00	FRACTURE	STIM	Frac stage #36 Ave rate: 73.6 Ave psi: 6,281 Clean vol: 5,968 Prop vol: 377,830
15:00	17:00	2.00	WL PERFORATE	PERF	Plug/perf stage #37 Plug @ 10,710' Perfs = 10,468' - 10,705'
17:00	18:00	1.00	WAITING ON EQUIP/TOOLS	WOT	Waiting on rotation.
18:00	21:00	3.00	FRACTURE	STIM	Frac stage #37 Ave rate: 80 Ave psi: 6,866 Clean vol: 5,565 Prop vol: 367,970
21:00	00:00	3.00	WL PERFORATE	PERF	Plug/perf stage #38 Plug @ 10,462' Perfs = 10,231' - 10,457'
00:00	02:00	2.00	FRACTURE	STIM	Frac stage #38 Ave rate: 72.9 Ave psi: 6,581 Clean vol: 5,730 Prop vol: 379,020
02:00	04:00	2.00	WL PERFORATE	PERF	Plug/perf stage #39 Plug @ 10,213' Perfs = 9,971' - 10,207'



QEP Daily Completion Partner Report 2

Well Name: UL 1125 W11 15SB

10/30/2020 06:00 - 10/31/2020 06:00

Report# 19

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
04:00	06:00	2.00	FRACTURE	STIM	Frac stage #39 Ave rate: 78.4 Ave psi: 6,027 Clean vol: 5,848 Prop vol: 315,800



QEP Daily Completion Partner Report 2

Well Name: UL 1125 W11 15SB

10/31/2020 06:00 - 11/1/2020 06:00

Report# 20

Division PERMIAN BASIN DIVISION		API 42-003-48141		Unique Well ID TX103084		Well Configuration Type HORIZONTAL	
Surface Legal Location S25-7 , UL SVY,		Field Name SPRABERRY		County ANDREWS		State TEXAS	
Ground Elevation (ft) 2,948		Current Elevation 2,969.00, Unit 408 - KB 21		Current KB to GL (ft) 21.00		Spud Date 12/8/2019	
						Dry Hole TD Date 1/26/2020	
Total Depth (All) (ft, KB) Original Hole - 19,678.0			Total Depth All (TVD) (ft, KB) Original Hole - 9,464.6			PBTD (All) (ft, KB)	
Primary Job Type AFE - DRL-CT (Completion)				Secondary Job Type		Objective	

Purpose

Operations at Report Time	Remarks
---------------------------	---------

Operations Summary
 Plug/perf and frac stage #40. Set Kill Plug @ 9,615'. RDMO HES frac equipment, Pioneer ELUs, Renegade RL, Grizzly FBE, ChemOil Fuel, Texas Flood WT, Nalco Water Treatment, Petrostar PD, and Bass monoline

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	09:00	3.00	WL PERFORATE	PERF	Plug/perf stage #40 Plug @ 9,965' Perfs = 9,722' - 9,959'
09:00	12:00	3.00	FRACTURE	STIM	Frac stage #40 Ave rate: 73.7 Ave psi: 7,161 Clean vol: 6,129 Prop vol: 381,180
12:00	15:00	3.00	WL PERFORATE	PERF	Set Kill Plug @ 9,615'
15:00	06:00	15.00	RIG UP/DOWN	LOC	RDMO HES frac equipment, Pioneer ELUs, Renegade RL, Grizzly FBE, ChemOil Fuel, Texas Flood WT, Nalco Water Treatment, Petrostar PD, and Bass monoline.



QEP Daily Completion Partner Report 2

Well Name: UL 1125 W11 15SB

11/1/2020 06:00 - 11/2/2020 06:00

Report# 22

Division PERMIAN BASIN DIVISION		API 42-003-48141		Unique Well ID TX103084		Well Configuration Type HORIZONTAL	
Surface Legal Location S25-7 , UL SVY,		Field Name SPRABERRY		County ANDREWS		State TEXAS	
Ground Elevation (ft) 2,948	Current Elevation 2,969.00, Unit 408 - KB 21	Current KB to GL (ft) 21.00	Spud Date 12/8/2019	Dry Hole TD Date 1/26/2020			
Total Depth (All) (ft, KB) Original Hole - 19,678.0		Total Depth All (TVD) (ft, KB) Original Hole - 9,464.6		PBTD (All) (ft, KB)			
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type				Objective	

Purpose

Operations at Report Time	Remarks
---------------------------	---------

Operations Summary
Continue to move out Bass monoline, Circle 8 cranes, and auxillary surface equipment.

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	18:00	12.00	RIG UP/DOWN	LOC	Continue to move out Bass monoline, Circle 8 cranes and auxillary surface equipment.