



Partner - Ops
Well Name: Fcu 7218

Report Date: 6/12/2017

Well Name Fcu 7218	API/UWI 4200347233	State/Province Texas	County Andrews
Permit Number 809496	Spud Date 5/6/2017 19:45	Ground/Corrected Ground Elevation (ft) 3,336.00	KB-Ground Distance (ft) 13.00

Drilling Rig Release Date
RR Date
5/13/2017 03:00

Operational Rig Info
Rig

Daily Summary	
Daily Field Est Total (Cost)	Cum Field Est To Date (Cost)
59,660.00	317,782.00

Daily Operations			
Report Start Date		Report End Date	
6/12/2017		6/13/2017	

Operation Summary #1
NOT VENTING #HSM# 136 SICP MIRU CUDD frac crew test lines to 5,000 psi tested good started pumping acid 3500 gallons w/ 70 balls did not ball out surged balls waited 15 minutes then went to pumping stage as recommended on procedure pumped a total of 224,000lbs secure well RD frac crew SDFN CMIC D Taylor

Operation Summary #2

Operational Remarks/Summary #3