

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 0 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|--|--|----------|---------|----|-------|--------|
| Jul 28 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | CONTINUE BUILDING WELL PAD. | | | | | |
| | DIRT RELEASED=7/5/16 ONE CALLS MADE 7/6/16 GROUND BROKEN=7/15/16 | | | | | | |
| | CONTINUE HAUL IN & SPEAD CALICHE. | | | | | | |
| | ACTIVITY PLANNED: | FINISH PACKING WELL PAD, DIG & LINE CELLAR, BEGIN MOVING DIRT FOR RESERVE PIT. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 1 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------|--------|
| Jul 29 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | CONTINUE HAUL IN & PACK CALICHE, DIG & LINE CELLAR, BEGIN PUSHING DIRT FOR RESERVE PIT. | | | | | |
| | | CONTINUE HAUL IN & PACK CALICHE, DIG OUT SOFT SPOTS ON PAD & FILL WITH ROCK & CALICHE, DIG OUT & LINE CELLAR, BEGIN PUSHING DIRT FOR RESERVE PIT. | | | | | |
| | ACTIVITY PLANNED: | MOVE IN BUTCHES & SET CONDUCTOR, FINISH RESERVE PIT & WELL PAD. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 1 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|----------------------------------|----------|---------|----|-------|--------|
| Jul 29 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | CONTINUE HAUL IN & PACK CALICHE, | | | | | |
| | | CONTINUE HAUL IN & PACK CALICHE, | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 2 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------|--------|
| Jul 30 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | MOVE IN & DRILL CONDUCTOR, ROLL, PACK & WATER LOCATION, HAUL CALICHE, CONTINUE WORKING ON RESERVE PIT. | | | | | |
| | | MOVE IN & DRILL CONDUCTOR, ROLL, PACK & WATER REPAIRED SOFT SPOTS ON LOCATION, CONTINUE HAULING & SPREADING CALICHE, CONTINUE WORKING ON RESERVE PIT. | | | | | |
| | ACTIVITY PLANNED: | FINISH PAD, MOVE IN TUBULARS, LOOSE LOADS & ELEVATION CAMP, CONTINUE WORKING ON RESERVE PIT. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 3 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------|--------|
| Jul 31 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | CONTINUE HAUL IN & PACK CALICHE, CONTINUE WORK ON RESERVE PIT, HAUL IN TUBUALRS & LOOSE LOADS, FINISH LOCATION, FINISH RESERVE PIT. | | | | | |
| | | CONTINUE HAUL IN & PACK CALICHE, CONTINUE WORK ON RESERVE PIT, HAUL IN TUBUALRS & LOOSE LOADS, FINISH LOCATION, FINISH RESERVE PIT. | | | | | |
| | ACTIVITY PLANNED: | HAUL IN CAMP & RIG, LINE RESERVE & CUTTING PITS, FENCE BOTH PITS, BEGIN HAULING WATER. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 4 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|------------|---------------------|---|----------|---------|----|-------|--------|
| Aug 1 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | MOVE IN & RIG UP SAVANNA 801, LINE RESERVE & CUTINGS PITS, BEGIN HAULING WATER / FILLING RESERVE PIT. | | | | | |
| | | MOVE IN & RIG UP SAVANNA 801, 90% OF EQUIPMENT ON LOCATION. | | | | | |
| | | REPAIR BOTH LOCATION ENTRANCES WHILE MOVING IN EQUIPMENT. | | | | | |
| | | LINE RESERVE & CUTINGS PITS, FENCE BOTH PITS WITH 4 STRAND BARBWIRE. | | | | | |
| | | BEGIN HAULING WATER / FILLING RESERVE PIT. | | | | | |
| | ACTIVITY PLANNED: | FINISH MOVE IN SAVANNA 801, CONTINUE RIG UP, CONTINUE FILLING RESERVE PIT, STEEL TANK & PITS. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 5 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|------------|--|---|----------|---------|----|-------|--------|
| Aug 2 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | CONTINUE RIG MOVE, MOVE IN & RIG UP SAVANNA 801. | | | | | |
| | HOLD PJSM WITH RIG & TRUCKING CREWS.;CONTINUE RIG MOVE, MOVE IN & RIG UP SAVANNA 801, 100% OF EQUIPMENT ON LOCATION. | | | | | | |
| | ACTIVITY PLANNED: | RAISE DERRICK, CONTINUE RIG UP & GET READY TO SPUD. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | |
| DAYS FROM SPUD: | |
| DAYS ON LOCATION: | 6 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|------------|--|--|----------|---------|----|-------|--------|
| Aug 3 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: | |
| | PRESENT OPERATIONS: | RIG UP SAVANNA 801. | | | | | |
| | HOLD PJSM WITH RIG & TRUCKING CREWS.;RIG UP SAVANNA 801, DERRICK IN THE AIR AT 07.00, SUB IN THE AIR AT 08.00 ON 8/2/16, CONTINUE SPOT IN & RIG UP SAVANNA 801, WELD ON CONDUCTOR, RIG UP BACK YARD, SEPARATOR & CHOKE SKID, LAY OUT & STRAP BHA #1, FILL STEEL PITS, RIG UP & TEST RESERVE PIT PUMPS. | | | | | | |
| | ACTIVITY PLANNED: | FINISH MAKE READY TO SPUD, PU & MU BHA #1, SPUD, DRILL & SURVEY 17 1/2 HOLE. | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 0 |
| DAYS ON LOCATION: | 7 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|---|----------------|---------|----|-------------|
| Aug 4 2016 | MD: 1,500 | TVD: 1,500 | FOOTAGE: 1,500 | MW: 8.3 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | FINISH RIG UP, PU & MU BHA #1, SPUD, DRILL & SURVEY 17 1/2 HOLE F105-1500FT. | | | | |
| | FINISH RIG UP, INSPECT RIG, PUMP THREW EQUIPMENT, FIX LEAKS ON PUMPS, PSI TEST PUMPS & LINES TO 3000 PSI, PU & RACK BACK 6 1/2 DC'S & 5 HWDP, REPAIR TOP-DRIVE ADJUSTABLE WRENCH, ADJUST CAT HEAD HYD BANK. | | | | | |
| | "NOTIFY THE TRRC OF UPCOMING SPUD, CSG RUN & CEMENT JOB AT 09.00 ON 8/3/16 VIA KAYLEE JOB #47124";PU & MU BHA #1, TAG UP AT 105FT.;"SPUD THE UNIVERSITY 9-28 WEST UNIT #2H AT 00.00 ON 8/4/16" | | | | | |
| | DRILL 17 1/2 HOLE F105-1270FT, WOB=5-30K, STK'S=140, GPM=585, DH RPM=90, TD RPM=50-80, TOTAL RPM=140-180, TDT=3000-15000, DPP=1200-1900.;RIG SERVICE & DERRICK INSPECTION.;DRILL 17 1/2 HOLE F1270-1500FT, WOB=5-35K, STK'S=140, GPM=585, DH RPM=90, TD RPM=50-80, TOTAL RPM=140-180, TDT=3000-15000, DPP=1200-2200. | | | | | |
| | ACTIVITY PLANNED: | DRILL TO TD, PREP WELL FOR CSG RUN, RIG UP & RUN 13 3/8 CSG, CEMENT 13 3/8 CSG. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 1 |
| DAYS ON LOCATION: | 8 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---------------------|---|--------------|---------|----|-------------|
| Aug 5 2016 | MD: 1,716 | TVD: 1,716 | FOOTAGE: 216 | MW: 8.8 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 17 1/2 HOLE F1500-1716FT, PUMP SWEEP & CIR HOLE CLEAN, SHORT TRIP, PUMP SWEEP & CIR HOLE CLEAN,TOOH, LD BHA #1, RIG UP & RUN 13 3/8 CSG, RIG UP & CEMENT 13 3/8 CSG, | | | | |
| | | DRILL 17 1/2 HOLE F1500-1716FT, WOB=5-35K, STK'S=140, GPM=585, DH RPM=90, TD RPM=50-80, TOTAL RPM=140-180, TDT=3000-15000, DPP=1200-2200. | | | | |
| | | "TD (1716FT) THE SURFACE SECTION OF THE UNIVERSITY 9-28 #2H AT 07.30 ON 8/4/16";PUMP 100 BBL, 100 VIS SWEEP, CIRCULATE & ROTATE HOLE CLEAN.;SHORT TRIP 10 STANDS, PULL 50K OVER AT 1364FT.;BACKREAM F1364-1265FT.;STOP AT 1364FT, INSTALL SCREW IN SUB, BREAK CIRCULATION, CIRCULATE AT 420 GPM WHILE X-OUT HYD WRENCH DIES ON TOP-DRIVE.;FINISH SHORT TRIP.;PUMP 100 BBL, 100 VIS SWEEP, CIRCULATE & ROTATE HOLE CLEAN.;TOOH.;LD BHA #1.;MOVE IN & SPOT / RIG UP CSG CREW, HOLD PJSM WITH RIG & CSG CREW.;RUN 40 JT'S OF 13 3/8, 54.5#, J-55, ST&C SURFACE CSG, FLOAT SHOE AT=1686FT, FLOAT JOINT=41.07FT, FLOAT COLLAR AT=1641FT, 10 TOTAL CENTRALIZERS FROM JOINT 1-26.;WHILE CIRCULATING RIG DOWN CSG CREW, FINISH CEMENT CREW RIG UP.;PRESSURE TEST PUMP & LINES TO 3000 PSI, PUMP 20 BBL'S OF FRESH WATER AHEAD, START & FINISH 1135 SKS OR 385 BBL'S OF 13#, 1.90 YIELD LEAD CEMENT, START & FINISH 325 SKS OR 91 BBL'S OF 13.9#, 1.56 YIELD TAIL CEMENT, SHUT DOWN & DROP PLUG, DISPLACE SAME WITH 254 BBL'S OF FRESH WATER, BUMP PLUG WITH 600 PSI, WALK PRESSURE UP TO 1100 PSI, HOLD SAME FOR 2 MIN, BLEED BACK 2 BBL'S, PLUG NOT HOLDING, CLOSE IN & PRESSURE UP TO 1500 PSI, HOLD SAME FOR 2 MIN, BLEED BACK 2 BBL'S PLUG NOT HOLDING, CLOSE IN & PRESSURE UP TO 1800 PSI, HOLD SAME FOR 2 MIN, BLEED BACK 2 BBL'S PLUG NOT HOLDING, PRESSURE UP TO 1000 PSI & CLOSE IN CEMENT HEAD. | | | | |
| | | "84 BBL'S OF GOOD CEMENT TO SURFACE" | | | | |
| | | "LEAD=TRANSTEXLITE C, 2# PS, 2# GILS, .25# CELLO, .4% CFL-1" | | | | |
| | | "TAIL=TRANSTEXLITE C, 2# PS, 2# GILS, .25# CF, .2% CFR-1" | | | | |
| | ACTIVITY PLANNED: | FINISH CEMENT JOB, WELD ON CSG HEAD, NU & TEST BOP. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 2 |
| DAYS ON LOCATION: | 9 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---|---|----------|---------|-------|-------------|
| Aug 6 2016 | MD: 1,716 | TVD: 1,716 | FOOTAGE: | MW: 8.8 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | PBTD: | |
| | PRESENT OPERATIONS: | HOLD PRESSURE ON CSG STRING DUE TO PLUG NOT HOLDING, WELD ON CSG HEAD & NU SURFACE EQUIP, TEST BOP & SURFACE EQUIP, READY RIG, PU & MU BHA #2, TIH WITH BHA #2. | | | | |
| | FINISH CEMENT JOB SEE REPORT FOR DETAILS.;WOC | | | | | |
| | "HOLD 1000 PSI ON CSG STRING DUE TO PLUG NOT HOLDING" | | | | | |
| | FLUSH CONDUCTOR & FLOW-LINE, ND FLOW-LINE, MAKE READY TO WELD ON CSG HEAD & NU SURFACE EQUIPMENT. | | | | | |
| | "ALL PREMIUM TOOLS BACKHAULED TO PREMIUM YARD 8/5/16";WOC | | | | | |
| | BLEED OFF PRESSURE, NO FLOW. | | | | | |
| | CUT OFF CONDUCTOR & LD SAME, CUT OFF 13 3/8 CSG & LD SAME, DRESS 13 3/8 STICK UP, WELD ON GE 13 5/8 X 13 3/8 5K CSG HEAD, CSG HEAD SET AT GROUND LEVEL, TEST WELD TO 1000 PSI FOR 15 MIN "TEST GOOD" RIG DOWN & RELEASE WELDER.;WOC | | | | | |
| | NU BOP & SURFACE EQUIPMENT.;WOC | | | | | |
| | MOVE IN & SPOT / RIG UP TESTER, HOLD PJSM WITH SAME. | | | | | |
| | TEST LOWER PIPE RAMS, INSIDE & OUTSIDE KILL LINES, INSIDE & OUTSIDE CHOKE VALVES, KILL LINE CHECK VALVE, HCR VALVE, ALL 3 MAIN CHOKE VALVES, HYD CHOKE, UPPER & LOWER KELLY VALVES TO 250 PSI FOR A 10 MIN LOW TEST & 5000 PSI FOR A 10 MIN HIGH TEST, TEST ANNULAR & UPPER PIPE RAMS TO 250 PSI FOR A 10 MIN LOW TEST & 2500 PSI FOR 10 MIN HIGH TEST "ALL TEST'S GOOD" RIG DOWN & RELEASE TESTER.;BACKFILL CELLAR WITH 250 SKS OF CEMENT, LEVEL RIG, HOOKUP FLOW-LINE, INSTALL FLOW PADDLE, INSTALL WEAR BUSHING, STRAP & READY BHA.;PU & MU BHA #2.;TIH WITH BHA #2, TAG UP AT 1610FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL CEMENT & TOOLS, DRILL & SURVEY 12 1/4 HOLE TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 3 |
| DAYS ON LOCATION: | 10 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---------------------|---|----------------|---------|----|-------------|
| Aug 7 2016 | MD: 3,925 | TVD: 3,925 | FOOTAGE: 2,209 | MW: 9.5 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL CEMENT & TOOLS F1610-1716FT, DRILL & SURVEY 12 1/4 HOLE F1716-3315FT, WORK ON RIG, DRILL & SURVEY 12 1/2 HOLE F3315-3925FT. DRILL CEMENT & TOOLS F1610-1716FT.;DRILL & SURVEY 12 1/4 HOLE F1716-3080FT, WOB=10-40K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=2000-6000, DPP=1600-1800.;CIRCULATE & WORK PIPE WHILE WORKING ON FLO-DRIFT COMPUTER, TAKE SURVEY, MAKE CONNECTION & TAKE 2ND SURVEY, TOOLS WORKING AS DESIGNED.;DRILL & SURVEY 12 1/4 HOLE F3080-3315FT, WOB=10-40K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=2000-10000, DPP=1700-1200.;BOTH MUD PUMPS DOWN DUE TO CHARGING PUMP BELTS, WORK & ROTATE PIPE WHILE WORKING ON CHARGING PUMP, ALSO FIND BOTH PUMP SUCTIONS & SUCTION LINES PACKED WITH TRASH, TOOH TO CSG SHOE, CLEAN OUT SUCTION PIT, LINES & PUMP SUCTIONS, PRIME BOTH PUMPS, TIH, TAKE SURVEY, MAKE READY TO DRILL AHEAD.;DRILL & SURVEY 12 1/4 HOLE F3315-3925FT, WOB=10-45K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=4000-15000, DPP=1800-2200. | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 4 |
| DAYS ON LOCATION: | 11 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---------------------|--|----------------|----------|----|-------------|
| Aug 8 2016 | MD: 5,400 | TVD: 5,400 | FOOTAGE: 1,475 | MW: 10.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 12 1/4 HOLE F3925-5240FT, TOOHP FOR BIT, LD BHA #2 BIT, PU & MU BHA #3 BIT, TIH WITH BHA #3, PRECAUTIONARY WASH & REAM F4890-5240FT, DRILL & SURVEY 12 1/4 HOLE F5240-5400FT. DRILL & SURVEY 12 1/4 HOLE F3925-4890FT, WOB=10-45K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=4000-18000, DPP=1800-2600.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 12 1/4 HOLE F4890-5240FT, WOB=10-50K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=5000-20000, DPP=1900-2700.;WITH BIT NOT DRILLING, CIRCULATE & ROTATE ON BOTTOM FOR 30 MIN.;TOOH.;LD BHA #2 BIT, TEST MUD MOTOR, PU & MU BHA #3 BIT.;TIH WITH BHA #3.;PRECAUTIONARY WASH & REAM F4890-5240FT.;DRILL & SURVEY 12 1/4 HOLE F5240-5400FT, WOB=10-40K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=5000-20000, DPP=2100-2800. | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 5 |
| DAYS ON LOCATION: | 12 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---------------------|--|----------------|----------|----|-------------|
| Aug 9 2016 | MD: 7,150 | TVD: 7,150 | FOOTAGE: 1,750 | MW: 10.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 12 1/4 HOLE F5400-7150FT, TD (7150FT) ROTATE & CIR HOLE CLEAN, SHORT TRIP, ROTATE & CIR HOLE CLEAN, TOO. H. | | | | |
| | | DRILL & SURVEY 12 1/4 HOLE F5400-5650FT, WOB=10-40K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=5000-20000, DPP=2100-2800.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 12 1/4 HOLE F5650-7150FT, WOB=10-45K, STK'S=140, GPM=585, DH RPM=105, TD RPM=70-80, TOTAL RPM=175-185, TDT=5000-20000, DPP=2200-3000. | | | | |
| | | "NOTIFY THE TRRC OF UPCOMING, TD, CSG RUN & CEMENT JOB AT 12.00 ON 8/8/16 VIA BECKY" | | | | |
| | | "TD (7150FT) THE 1ST INTERMEDIATE OF THE UNIVERSITY 9-28 #2H AT 22.00 ON 8/8/16";PUMP 100 BBL 100 VIS SWEEP, FOLLOWED BY 1 DRUM OF H2S SCAVENGER, ROTATE & CIRCULATE HOLE CLEAN.;SHORT TRIP 25 STANDS "REAM TIGHT SPOT AT 5688FT" CONTINUE SHORT TRIP, TIH WITH SAME, "NO TAG OR FILL";PUMP 100 BBL 100 VIS SWEEP, FOLLOWED BY 1 DRUM OF H2S SCAVENGER, ROTATE & CIRCULATE HOLE CLEAN.;TOOH. | | | | |
| | ACTIVITY PLANNED: | FINISH TOO. H, LD BHA #3, RIG UP & RUN 9 5/8 CSG. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 6 |
| DAYS ON LOCATION: | 13 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|--|----------|----------|----|-------------|
| Aug 10 2016 | MD: 7,150 | TVD: 7,150 | FOOTAGE: | MW: 10.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | TOOH, LD BHA #3, RIG UP & RUN 9 5/8 CSG, | | | | |
| | TOOH.;LD BHA #3;PULL WEAR BUSHING, CLEAR & CLEAN RIG FLOOR.;MOVE IN & SPOT / RIG UP CSG CREW, HOLD PJSM WITH RIG & CSG CREWS.;RUN 83 JT'S OF 9 5/8, 40#, NT-80 LHE, LT&C & 85 JT'S OF 9 5/8, 40# J-55, LT&C FOR A TOTAL OF=168 JT'S OF 1ST INTERMEDIATE CSG, FLOAT SHOE AT=7131FT, FLOAT JOINT=42.13FT, FLOAT COLLAR AT=7086FT, HYD DV TOOL AT=3117FT, 1 CENTRALIZER EVERY 4TH JT FROM JT 2-113 FOR A TOTAL OF 30.;RUN 9 5/8, 40#, LT&C,J-55 CASING TO 7000',WASH DOWN,LOST RETURNS HOLE GETTING TIGHT,WORK TIGHT HOLE | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 7 |
| DAYS ON LOCATION: | 14 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|--|----------|---------|----|-------------|
| Aug 11 2016 | MD: | TVD: | FOOTAGE: | MW: 8.4 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | WORK STUCK CASING,PUMP NITROGEN,WORK STUCK CASING | | | | |
| | WORK STUCK 9 5/8" CASING @ 7020';PUMP NITROGEN 6BPM 8.3# WATER 900 SCFM N2 =500BBL | | | | | |
| | PUMP 6BPM 8.3# WATER 1500 SCFM N2 = 500 BBL | | | | | |
| | 1000 BBL TOTAL | | | | | |
| | SHUT IN PSI 1600#;WORK STUCK 9 5/8" CASING @7020';PUMP NITROGEN 5BPM 8.3# WATER 2500 SCFM N2 = 600 BBL | | | | | |
| | SHUT IN PSI 1800#;WORK STUCK 9 5/8" CASING @7020' | | | | | |
| | ACTIVITY PLANNED: | RUN WIRELINE,FREE POINT CASING,BACK OFF CASING,LD CASING | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 8 |
| DAYS ON LOCATION: | 15 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|--|----------|---------|----|-------------|
| Aug 12 2016 | MD: | TVD: | FOOTAGE: | MW: 8.4 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | WORK STUCK CASING,RUN WIRELINE,FREE POINT CASING,BACK OFF CASING,LD CASING | | | | |
| | | WORK STUCK 9 5/8" CASING @7020' | | | | |
| | | WAIT ON WIRELINE TRUCK;HOLD PJSM RIG UP DIALOG WIRELINE FREE POINT @5520' | | | | |
| | | 5550' 50% FREE | | | | |
| | | COLLAR FREE @ 5495' | | | | |
| | | RUN IN HOLE WITH 240 GRAIN SHOT | | | | |
| | | TORQUE @ 14K BACK OFF TO 8K AFTER SHOT | | | | |
| | | CHECK WITH WIRELINE OK BACKED OF @ 5495';LAY DOWN 9.625" CASING | | | | |
| | ACTIVITY PLANNED: | LAY DOWN 9.625" CASING,MAKE CLEAN OUT RUN TO FISH,TOOH PU FISHING TOOLS | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 9 |
| DAYS ON LOCATION: | 16 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | | |
|-------------|---------------------|--|----------|-----|-----|----|-------|--------|
| Aug 13 2016 | MD: | TVD: | FOOTAGE: | MW: | 9.1 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | | PBTD: | |
| | PRESENT OPERATIONS: | LD 9.625" CASING, TIH FOR CLEAN OUT RUN, TOO H PU FISHING TOOLS, TIH LAY DOWN 9.625" CASING; RIG DOWN CASING CREW; RIG SERVICE; MU TRI CONE BIT, BS, TIH, CIRCULATE TO YOP OF FISH, TAG T.O.F. @ 5483'; CIRCULATE WITH 628 GPM, PUMP TWO 20BBL HV SWEEPS, SPOT HV WEIGHTED PILL ABOVE FISH; TOO H FOR FISHING TOOLS; MAKE UP OVERSHOT, FLOAT SUB, JARS, 9 DC'S, ACCELERATOR, & TIH WSH DOWN OVER FISH @ 5485', ROTATE DOWN 2', CATCH FISH; JAR ON FISH | | | | | | |
| | ACTIVITY PLANNED: | TIH, WASH DOWN TO FISH, CATCH FISH, JAR LOOSE, TOO H WIH FISH | | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 10 |
| DAYS ON LOCATION: | 17 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------|--------|
| Aug 14 2016 | MD: | TVD: | FOOTAGE: | MW: 9.3 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: | |
| | PRESENT OPERATIONS: | JAR ON FISH,TOOH,LD FISHING TOOLS,TIH OPEN ENDED,SPOT KICK OFF PLUG | | | | | |
| | | JAR ON FISH NO MOVEMENT;TOOH AND LD FISHING TOOLS;RIG DOWN CASING EQUIPMENT;RIG SERVICE;TIH OPEN ENDED TO 5450';CIRCULATE BOTTOMS UP @ 5BPM,RIG UP CEMENTERS;HOLD PJSM,RIG UP CEMENTERS,TEST LINE TO 1500#,PUMP 25 BBL SPACER,PUMP 500' KICK OFF PLUG,400 SX,75 BBL,16.5#,CLASS H,1.05 YEILD,DISPLACE 84 BBL;TOOH 10 STANDS TO 4420';CIRCULATE ,& RIG DOWN CEMENTERS;TOOH | | | | | |
| | ACTIVITY PLANNED: | SPOT KICK OFF PLUG,PULL 10 STANDS,CIRC. BOTTOMS UP,TOOH PU DIRECTIONAL TOOLS | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 11 |
| DAYS ON LOCATION: | 18 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------|--------|
| Aug 15 2016 | MD: | TVD: | FOOTAGE: | MW: 9.4 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: | |
| | PRESENT OPERATIONS: | PU DIRECTIONAL TOOLS,SCRIBE AND TEST TOOLS,TIH,W.O.C. | | | | | |
| | | PICK UP DIRECTIONAL TOOLS,SCRIBE AND TEST TOOLS;TIH TO 3302';CIRCULATE AND W.O.C. | | | | | |
| | ACTIVITY PLANNED: | W.O.C.,DRILL OFF OF KICK OFF PLUG | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 12 |
| DAYS ON LOCATION: | 19 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------------|
| Aug 16 2016 | MD: 5,082 | TVD: 5,082 | FOOTAGE: | MW: 9.9 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | CIRCULATE, TIH, REAM TO TOP OF CEMENT, TIME DRILL OFF OF KICK OFF PLUG | | | | |
| | | CIRCULATE AND W.O.C.; TIH TO 4735'; WASH AND REAM FROM 4735' TO 5021' TAG CEMENT AT 5021'; DRILL CEMENT FROM 5021' TO 5040'; ORIENTATE TOOL FACE, RECYCLE PUMPS, CHANGE DATA RATES; SLIDE F/5040' TO 5060' (TF 230,420 GPM, 12 WOB) TIME DRILL F/5060' TO 5082' (TF 230,420 GPM, 1-2 WOB) 1'/HR | | | | |
| | | 5068' 95% CEMENT/5% SHALE 5080' 85% CEMENT/15% SHALE | | | | |
| | ACTIVITY PLANNED: | TIME DRILL OFF OF KICK OFF PLUG | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 13 |
| DAYS ON LOCATION: | 20 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|---|-------------|---------|----|-------------|
| Aug 17 2016 | MD: 5,155 | TVD: 5,155 | FOOTAGE: 73 | MW: 9.9 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | TIME DRILL OFF OF KICK OFF PLUG | | | | |
| | TIME DRILL F/5082' TO 5155' (TF 230,420 GPM,1-2 WOB)3'-4'/HR | | | | | |
| | 5084' 85% CEMENT/15% SHALE | | | | | |
| | 5104' 65% CEMENT/55% SHALE | | | | | |
| | 5112' 60% CEMENT/40% SHALE | | | | | |
| | 5112' 55% CEMENT/45% SHALE | | | | | |
| | 5120' 60% CEMENT/40% SHALE | | | | | |
| | 5140' 15% CEMENT/85% SHALE | | | | | |
| | ACTIVITY PLANNED: | CONTINUE TO TIME DRILL OFF OF KICK OFF PLUG | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 14 |
| DAYS ON LOCATION: | 21 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|---|--------------|----------|----|-------------|
| Aug 18 2016 | MD: 5,445 | TVD: 5,331 | FOOTAGE: 290 | MW: 10.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | TIME DRILL 12.25" HOLE,DRILL & SURVEY 12 1/4 HOLE | | | | |
| | TIME DRILL F/5155' TO 5177' (TF 230,420 GPM,12 WOB)10'/HR;DRILL & SURVEY 12 1/4 HOLE 5177' TO 5445', WOB=35-45K, STK'S=120, GPM=500, DH RPM=90, TD RPM=60, TOTAL RPM=150, TDT=6500-9200, DPP=1700-1900. | | | | | |
| | ACTIVITY PLANNED: | DRILL & SURVEY 12 1/4 HOLE | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 15 |
| DAYS ON LOCATION: | 22 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|---|--------------|----------|----|-------------|
| Aug 19 2016 | MD: 5,875 | TVD: 5,709 | FOOTAGE: 430 | MW: 10.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL 12.25" HOLE,CIRC,TOOH XO BHA,TIH,DRILL 12.25" SECTION OF HOLE | | | | |
| | DRILL & SURVEY 12 1/4 HOLE 5445' TO 5498', WOB=35-45K, STK'S=120, GPM=500, DH RPM=90, TD RPM=60, TOTAL RPM=150, TDT=6500-9200, DPP=1700-1900.;CIRCULATE;ORIENTATE TOOL FACE TO HIGH SIDE AND TOOH,LD MOTOR AND BIT;MU NEW MOTOR,TAKE OFF STABILIZER,INSTALL SLICK SLEAVE,MAKE UP BHA,ORIENTATE,SCRIBE AND TEST TOOLS;MU NEW BIT AND TIH TO 1685';RIG SERVICE;LEVEL DERRICK;TIH FROM 1685' TO 2828';TAG AT 2828' WASH AND REAM FROM 2828' TO 2923';TIH FROM 2923' TO 4936';HIGH SIDE MOTOR WASH AND REAM FROM 4936' TO 5498';DRILL & SURVEY 12 1/4 HOLE 5498' TO 5875', WOB=35-45K, STK'S=120, GPM=500, DH RPM=90, TD RPM=60, TOTAL RPM=150, TDT=12000-14000, DPP=2100-2500. | | | | | |
| | PUT MUDLOGGERS ON STAND BY @ 00:00 8/19/2016 | | | | | |
| | ACTIVITY PLANNED: | CONTINUE TO DRILL 12.25" SECTION OF HOLE | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 16 |
| DAYS ON LOCATION: | 23 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|---|----------------|---------|----|-------------|
| Aug 20 2016 | MD: 6,947 | TVD: 6,754 | FOOTAGE: 1,072 | MW: 9.9 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL 12.25" SECTION OF HOLE,CIRC, TRIP FOR BIT | | | | |
| | | DRILL & SURVEY 12 1/4 HOLE 5875' TO 6947, WOB=35-45K, STK'S=140, GPM=586, DH RPM=105, TD RPM=70, TOTAL RPM=175, TDT=12000-14000, DPP=2700-2900.;PUMP SWEEP AND CIRCULATE;TOOH FOR BIT | | | | |
| | ACTIVITY PLANNED: | TOOH,XO BIT,TIH | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 17 |
| DAYS ON LOCATION: | 24 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|---|--------------|----------|----|-------------|
| Aug 21 2016 | MD: 7,140 | TVD: 7,071 | FOOTAGE: 193 | MW: 10.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | TOOH,XO BIT AND MOTOR,TIH CUT DRLG LINE,TIH,REAM FROM KICK OFF TO BOTTOM,DRILL 12.25" HOLE TO TD | | | | |
| | | TOOH,BREAK OFF BIT;XO MOTOR,BIT,SCRIBE,ORIENT,TEST TOOLS,;MAKE UP BIT AND TIH TO 1688';SLIP AND CUT 100' DRILLING LINE;RIG SERVICE;TIH TO 5120';WASH AND REAM FROM 5120' TO 6947' WITH 504 GPM,50 RPM;DRILL & SURVEY 12 1/4 HOLE 6947 TO 7140' TD, WOB=35-45K, STK'S=140, GPM=586, DH RPM=105, TD RPM=70, TOTAL RPM=175, TDT=12000-14000, DPP=2700-2900.;CIRCULATE,PUMP 2 HV SWEEPS;SHORT TRIP TO 4500' | | | | |
| | ACTIVITY PLANNED: | DRILL 12.25" HOLE TO TD,CIRC,SHORT TRIP,TOOH TO RUN 9.625" CASING | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 18 |
| DAYS ON LOCATION: | 25 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|---|---|----------|----------|----|-------|--------|
| Aug 22 2016 | MD: | TVD: | FOOTAGE: | MW: 10.4 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: | |
| | PRESENT OPERATIONS: | SHORT TRIP,REAM,CIRCULATE,TOOH,RUN 9.625" CASING | | | | | |
| | SHORT TRIP TO 4500' BAD SPOT @ 6870';TAG @ 6870,WASH AND REAM 6870' TO 7140';CIRCULATE,PUMP 2 HV SWEEPS;TOOH AND LD DIRECTIONAL TOOLS;PULL WEAR BUSHING;RIG SERVICE;HOLD PJSM RU CASING CREW AND CRT | | | | | | |
| | NOTIFIED TRRC OF UPCOMING CASING AND CEMENT JOB SPOKE WITH LEWISHA OPERATOR #18;RUN 84 JT'S OF 9 5/8, 40#, NT-80 LHE, LT&C & 76 JT'S OF 9 5/8, 40# J-55, LT&C FOR A TOTAL OF=160 JT'S OF 1ST INTERMEDIATE CSG, FLOAT SHOE AT=6740', FLOAT JOINT=42.16', FLOAT COLLAR AT=6693', DV TOOL AT=2738', 1 CENTRALIZER EVERY 4TH JT FROM JT 2-113 FOR A TOTAL OF 30.;TAG UP AT 6743',WORK AND WASH CASING | | | | | | |
| | COULD NOT GET PAST 6743';CIRCULATE AND RIG UP CEMENTERS | | | | | | |
| | ACTIVITY PLANNED: | RUN 9.625" CASING,CEMENT SAME,CIRC IN BETWEEN STAGES,CEMENT 2ND STAGE | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 19 |
| DAYS ON LOCATION: | 26 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|---|----------|---------|----|-------------|
| Aug 23 2016 | MD: | TVD: | FOOTAGE: | MW: 8.3 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | CEMENT 9 5/8 CSG,ND BOP'S,CUT OFF,SET PACK OFF,NU,TEST BOPS,PU DIRECTIONAL TOOLS | | | | |
| | ""1ST STAGE"" | | | | | |
| | PRESSURE TEST PUMP & LINES TO 3000 PSI, PUMP 20 BBL'S OF FRESH WATER AHEAD, PUMP 2200 SKS OR 948 BBL'S OF 11.8#, 2.42 YIELD LEAD CEMENT, PUMP 400 SKS OR 75 BBL'S OF 16.5#, 1.05 YIELD TAIL CEMENT, SHUT DOWN & DROP PLUG, DISPLACE 507 BBL'S OF FRESH WATER, BUMP PLUG WITH 1470 PSI WALK PRESSURE UP TO 200 PSI, BLEED OFF, CHECK FLOATS, BLEED BACK 3BBL'S, PLUG DOWN & HOLDING AT 11:15 8/22/16 DROP BOMB WAIT15 MIN OPEN DV TOOL WITH 690 PSI CIRCULATE 5 BBL'S WITH CEMENT TRUCK, SWITCH OVER TO THE RIG. | | | | | |
| | ""0 BL'S OF GOOD CEMENT TO SURFACE"" | | | | | |
| | ""LEAD=MULTI H, 10% GEL, 3% SALT, 2#/SK PHENO, 2#/SK GILS, 1/4# CF, 3/10% CFL-1"" | | | | | |
| | ""TAIL=CLASS H, 1/10% CR-1, 2/10% CFL-1, 1/4# CF"";CIRCULATE IN BETWEEN STAGES @ 8BPM W.O.C.;""2ND STAGE"" | | | | | |
| | PRESSURE TEST PUMP & LINES TO 3000 PSI, PUMP 20 BBL'S OF FRESH WATER AHEAD, PUMP 1200 SKS OR 517 BBL'S OF 11.8#, 2.42 YIELD LEAD CEMENT, PUMP 400 SKS OR 74 BBL'S OF 16.5#, 1.05 YIELD TAIL CEMENT, SHUT DOWN & DROP PLUG, DISPLACE SAME WITH 208 BBL'S OF FRESH WATER, BUMP PLUG WITH 370 PSI, WALK PRESSURE UP TO 2000 PSI & CLOSE DV TOOL, HOLD FOR 2 MIN, BLEED BACK 2 BBL, PLUG DOWN & HOLDING AT 017:30 ON 8/22/16. | | | | | |
| | ""HAD FULL CIRCULATION DURING CEMENT JOB"" | | | | | |
| | ""0 BBL'S OF CEMENT TO SURFACE"" | | | | | |
| | ""LEAD=MULTI C, 10% GEL, 3% SALT, 2# PHENO, 2# GIL, 1/4# CF, 1/10% CFL-1, 1% CAS-2, 2/10% CR-1, 2/10% CFR-1"" | | | | | |
| | ""TAIL=CLASS C, 3/10% CR-1, 1.5% CFR-1, 2/10% CFL-1, 1/4# CF"";RIG DOWN CEMENTERS;HOLD PJSM WITH RIG CREW AND MONAHANS NU CREW,ND BOP'S SET SLIPS, CUT OFF,DRESS CUT OFF,SET PACK OFF TEST TO 2000# NU BOP;MOVE IN & SPOT / RIG UP TESTER, HOLD PJSM WITH SAME. | | | | | |
| | TEST LOWER PIPE RAMS, INSIDE & OUTSIDE KILL LINES, INSIDE & OUTSIDE CHOKE VALVES, KILL LINE CHECK VALVE, HCR VALVE, ALL 3 MAIN CHOKE VALVES, HYD CHOKE, UPPER & LOWER KELLY VALVES TO 250 PSI FOR A 10 MIN LOW TEST & 5000 PSI FOR A 10 MIN HIGH TEST, TEST ANNULAR & UPPER PIPE RAMS TO 250 PSI FOR A 10 MIN LOW TEST & 2500 PSI FOR 10 MIN HIGH TEST ""ALL TEST'S GOOD"" RIG DOWN & RELEASE TESTER.";INSTALL WEAR BUSHING;PICK UP DIRECTIONAL TOOLS | | | | | |
| | ACTIVITY PLANNED: | PU DIRECTIONAL TOOLS,TIH,DRILL DV AND FLOAT EQUIPMENT,TEST CSG,DRILL FLOAT EQUIP.,DRILL 8.75" SECTION OF HOLE | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 20 |
| DAYS ON LOCATION: | 27 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|--|----------------|---------|----|-------------|
| Aug 24 2016 | MD: 8,200 | TVD: 8,200 | FOOTAGE: 1,060 | MW: 8.3 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel & David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | PU & MU DIR TOOLS, TIH, DRILL CEMENT & TOOLS, TEST DV TOOL & CSG, TIH, DRILL CEMENT, TOOLS & RAT HOLE, DRILL & SURVEY 8 3/4 HOLE F7140-8200FT, ROTATE & CIR HOLE CLEAN, TOO H TO CSG SHOE. PU, MU, SCRIBE, ORIENTATE & SURFACE TEST DIRECTIONAL BHA #4.;TIH, TAG UP AT 2738FT.;DRILL CEMENT & TOOLS F2738-2740FT.;PSI TEST DV TOOL & CSG TO 1000 PSI FOR 15 MIN "TEST GOOD";TIH, TAG UP AT 6693FT.;DRILL CEMENT, TOOLS & RAT HOLE F6693-7140FT.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F7140-8200FT, WOB=10-40K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-80, TOTAL RPM=0-262, TDT=0-15000, DPP=3000-4000.;ROTATE & CIRCULATE HOLE CLEAN.;TOOH TO CSG SHOE. | | | | |
| | ACTIVITY PLANNED: | JET & CLEAN PITS, LOAD PITS WITH OBM, TIH, DISPLACE WELL, DRILL TOWARD KOP. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 21 |
| DAYS ON LOCATION: | 28 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|---|--------------|---------|----|-------------|
| Aug 25 2016 | MD: 8,725 | TVD: 8,725 | FOOTAGE: 525 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | JET & CLEAN PITS, LOAD PITS WITH OBM, TIH, DISPLACE WELL WITH OBM, DRILL & SURVEY 8 3/4 HOLE F8200-8395FT, TOO, LD BHA #4 BIT, PU & MU BHA #5 BIT, TIH, DRILL & SURVEY 8 3/4 HOLE F8395-8725FT. JET & CLEAN PITS.;FILL PITS WITH OBM.;TIH.;PRECAUTIONARY WASH & REAM F8000-8200FT.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F8200-8395FT, WOB=10-40K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-80, TOTAL RPM=152-232, TDT=0-15000, DPP=3000-4000.;ROTATE & CIRCULATE HOLE CLEAN.;TOOH.;LD BHA #4 BIT, SURFACE TEST MUD MOTOR & MWD, PU & MU NEW BIT.;TIH.;PRECAUTIONARY WASH & REAM F8100-8395FT.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F8395-8725FT, WOB=10-35K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-80, TOTAL RPM=152-232, TDT=0-15000, DPP=3100-4000. | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD KOP. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 22 |
| DAYS ON LOCATION: | 29 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|--|----------------|---------|----|-------------|
| Aug 26 2016 | MD: 10,225 | TVD: 10,153 | FOOTAGE: 1,500 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 8 3/4 HOLE F8725-10225FT, ROTATE & CIR HOLE CLEAN, TOO. H. | | | | |
| | | DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F8725-9355FT, WOB=10-35K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-80, TOTAL RPM=152-232, TDT=0-15000, DPP=3100-4000.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F9355-10225FT, WOB=10-35K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-80, TOTAL RPM=152-232, TDT=0-15000, DPP=3300-4200. | | | | |
| | | "STOP ABOVE KOP (10225FT) DUE TO ROP AT 03.00 ON 8/26/16";ROTATE & CIRCULATE HOLE CLEAN.;TOOH. | | | | |
| | ACTIVITY PLANNED: | FINISH TOO. H, LD BHA #5, PU & MU CURVE BHA #6, TIH, BEGIN DRILLING CURVE. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 23 |
| DAYS ON LOCATION: | 30 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|---|--------------|---------|----|-------------|
| Aug 27 2016 | MD: 10,450 | TVD: 10,340 | FOOTAGE: 225 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | PBTD: | | | |
| | PRESENT OPERATIONS: | FINISH TOO H, LD BHA #5, PU & MU BHA #6, TIH WITH BHA #6, WASH & REAM F10000-10225FT, DRILL & SURVEY 8 3/4 HOLE F10225-10450FT. | | | | |
| | FINISH TOO H.;LD DC'S & BHA #5. | | | | | |
| | PU, MU, SCRIBE, ORIENTATE & SURFACE TEST BHA #6.;TIH WITH BHA #6.;RIG SERVICE & DERRICK INSPECTION.;CONTINUE TIH.;PRECAUTIONARY WASH & REAM F10000-10225FT, TAKE SURVEY, MAKE READY TO DRILL AHEAD.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F10225-10450FT, WOB=10-35K, STK'S=120, GPM=500, DH RPM=140, TD RPM=0-35, TOTAL RPM=140-175, TDT=0-15000, DPP=2800-3300. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 24 |
| DAYS ON LOCATION: | 31 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|---|--------------|---------|----|-------------|
| Aug 28 2016 | MD: 11,010 | TVD: 10,736 | FOOTAGE: 560 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | PBTD: | | | |
| | PRESENT OPERATIONS: | DRILL & SURVEY 8 3/4 HOLE F10450-11010FT. | | | | |
| | DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F10450-10725FT, WOB=10-50K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-35, TOTAL RPM=152-187, TDT=0-15000, DPP=2800-3300.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F10725-11010FT, WOB=10-55K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-35, TOTAL RPM=152-187, TDT=0-15000, DPP=2900-3400. | | | | | |
| | ACTIVITY PLANNED: | LAND CURVE, PREP WELL FOR CSG RUN, TOO, LD DIR TOOLS, RIG UP & RUN CSG. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 25 |
| DAYS ON LOCATION: | 32 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|--|-------------|---------|----|-------------|
| Aug 29 2016 | MD: 11,109 | TVD: 10,768 | FOOTAGE: 99 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 8 3/4 HOLE F11010-11109FT, ROTATE & CIR HOLE CLEAN, BACKREAM CURVE, REAM BACK TO BOTTOM, ROTATE & CIR HOLE CLEAN, TOO, LD BHA #6, RIG UP CSG CREW. | | | | |
| | | DRILL & SURVEY 8 3/4 HOLE WHILE SLIDING & ROTATING F11010-11109FT, WOB=10-55K, STK'S=130, GPM=545, DH RPM=152, TD RPM=0-35, TOTAL RPM=152-187, TDT=0-15000, DPP=2900-3400. | | | | |
| | | NOTIFY THE TRRC OF UPCOMING, TD, CSG RUN & CEMENT JOB AT 08.00 ON 8/28/16 VIA LINDA OPERATOR #8. | | | | |
| | | TD (11109FT) THE 2ND INTERMEDIATE SECTION OF THE UNIVERSITY 9-28 #2H AT 11.00 ON 8/28/16.;ROTATE & CIRCULATE HOLE CLEAN.;BACKREAM CURVE F11109-10100FT, REAM TO BOTTOM F10100-11109FT. | | | | |
| | | "MUD LOGGERS ON STANDBY AT 18.00 ON 8/28/16";ROTATE & CIRCULATE HOLE CLEAN.;TOOH.;LD 12 JT'S OF HWDP, 27 JT'S OF DP & BHA #6.;PULL WEAR BUSHING, CLEAR & CLEAN RIG FLOOR.;MOVE IN & SPOT / RIG UP CSG CREW, HOLD PJSM WITH SAME. | | | | |
| | ACTIVITY PLANNED: | FINISH CEMENT CREW RIG UP, RUN 7 INCH CSG, CEMENT 1ST STAGE. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 26 |
| DAYS ON LOCATION: | 33 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|--|------------|---|----------|---------|-------|-------------|
| Aug 30 2016 | MD: 11,109 | TVD: 10,768 | FOOTAGE: | MW: 9.1 | LB | PTD: 17,500 |
| RIG SUPERVISOR: | | David Crow | | | PBTD: | |
| PRESENT OPERATIONS: | | FINISH CSG CREW RIG UP, RUN 7 INCH CSG, LAND CSG ON GE MANDREL, RIG DOWN CSG CREW, RIG UP CEMENT CREW, CEMENT 1ST & 2ND STAGES, RIG DOWN & RELEASE CEMENT CREW. | | | | |
| FIINSH RIG UP.;RUN 252 JT'S OF 7 INCH, 26#, HCL-80, LT&C 2ND INTERMEDIATE CSG, FLOAT SHOE AT=11079FT, FLOAT JOINT=35.45FT, FLOAT COLLAR AT=11042FT, BOND COATED PIPE FROM=7554-6585FT, ECP AT=6560FT, DV TOOL AT 6558FT, CENTRALIZERS EVERY 4TH F JT24-97 FOR A TOTAL OF 20 CENTRALIZERS. | | | | | | |
| "CSG LANDED ON GE MANDREL & CIRCULATING AT 22.00 ON 8/29/16";CIRCULATE AT 8 BPM WHILE RIGGING DOWN CSG CREW & RIGGING UP CEMENT CREW, HOLD PJSM WITH RIG & CEMENT CREW.;"1ST STAGE" | | | | | | |
| PSI TEST PUMP & LINES TO 6000 PSI, PUMP 100 BBLS OF 10.5# MUD FLUSH AHEAD, START & FINISH 1000 SKS OR 431 BBLS OF 11.8#, 2.42 YIELD LEAD CEMENT, START & FINISH 200 SKS OR 45 BBLS OF 14.4#, 1.25 YIELD TAIL CEMENT, SHUT DOWN & DROP PLUG, DISPLACE SAME WITH 425 BBLS OF FRESH WATER, BUMP PLUG WITH 2520 PSI, WALK PRESSURE UP TO 3200 PSI & OPEN ECP, SET SAME WITH 3500 PSI, BLEED BACK 4 BBL'S, DROP DV TOOL OPENING PLUG, WAIT 35 MIN, OPEN DV TOOL WITH 1480 PSI, MAKE READY TO GO INTO 2ND STAGE. | | | | | | |
| "94 BBLS OF GOOD CEMENT TO SURFACE ON 1ST STAGE" | | | | | | |
| LEAD=MULTI H, 10% GEL, 3% SALT, 2# GIL, 2# PHENO, 1/4# CF, 4/10% CFL-1, 2/10% CR-1, .5% CAS-1, 2/10% CFR-1. | | | | | | |
| TAIL=MULTI H, 2% GEL, 3% SALT, 1/4# CF, 3/10% CR-1, 2/10% CFR-1, 3/10% CFL-1.;"2ND STAGE" | | | | | | |
| START & FINISH 425 SKS OR 184 BBLS OF 11.8#, 2.42 YIELD LEAD CEMENT, START & FINISH 200 SKS OR 45 BBLS OF 14.4#, 1.24 YIELD TAIL CEMENT, SHUT DOWN & DROP PLUG, DISPLACE SAME WITH 250 BBLS OF FRESH WATER, BUMP PLUG WITH 1570 PSI, WALK PRESSURE UP TO 3270 PSI & CLOSE DV TOOL, BLEED BACK 3.5 BBL'S, PLUG DOWN & HOLDING AT 04.30 ON 8/30/16. | | | | | | |
| "34 BBL'S OF GOOD CEMENT TO SURFACE ON 2ND STAGE" | | | | | | |
| LEAD=MULTI H, 10% GEL, 3% SALT, 1.5# PHENO, 1.5# GIL, 1/4# CF, 3/10% CFL-1, 1/10% CAS-1. | | | | | | |
| TAIL=MULTI H, 2% GEL, 3% SALT, 1/4# CF, 2/10% CR-1, 2/10 CFR-1, 3/10% CFL-1.;RIG DOWN & RELEASE CEMENT CREW. | | | | | | |
| ACTIVITY PLANNED: | | PACK-OFF GE MANDREL, LD 5 INCH DP, PU & MU DIR BHA. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 27 |
| DAYS ON LOCATION: | 34 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---------------------|---|----------|---------|----|-------------|
| Aug 31 2016 | MD: 11,108 | TVD: | FOOTAGE: | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | JET & CLEAN FLOW-LINE & CELLAR, PACK-OFF & TEST MANDREL, LD 5 INCH DP. JET & CLEAN FLOW-LINE & CELLAR, CLEAR & CLEAN RIG FLOOR, X-OUT TOP-DRIVE DIES & SAVER SUB, FINISH DRESSING OUT PUMPS WITH 5 INCH LINERS.;MOVE IN & SPOT / RIG UP GE, BACK OFF & LD LANDING JT, JET & CLEAN MANDREL & SEAL AREA, WAIT ON NEW PACK-OFF FROM TOWN, PU & MU PACK-OFF, PACK-OFF MANDREL, PULL TEST MANDREL TO 25K & TEST SEALS TO 2500 PSI FOR 15 MIN, BLEED OFF PRESSURE, LD PACK-OFF TOOLS, PU & MU BIT GUIDE, LAND BIT GUIDE, LD TOOLS, RIG DOWN & RELEASE GE HAND.;LD 5 INCH DP FROM THE MOUSEHOLE "WHILE DEALING WITH OVER TORQUED CONNECTIONS" | | | | |
| | ACTIVITY PLANNED: | FINISH LD 5 INCH DP, PU & MU DIR BHA #7, TIH, DRILL CEMENT & TOOLS, DRILL & SURVEY 6 1/8 HOLE. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 28 |
| DAYS ON LOCATION: | 35 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---|--|--------------|---------|----|-------------|
| Sep 1 2016 | MD: 11,230 | TVD: 10,768 | FOOTAGE: 122 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | FINISH LD 5 INCH DP, READY BHA, PU & MU BHA #7, TIH WITH BHA #7, DRILL CEMENT & TOOLS, PSI TEST DV TOOL & CSG, CONTINUE TIH, DRILL CEMENT & TOOLS, DRILL & SURVEY 6 1/4 HOLE F11108-11230FT. | | | | |
| | FINISH LD 5 INCH DP.;LD 5 INCH HANDLING TOOLS, CLEAR & CLEAN RIG FLOOR, PU 4 INCH HANDLING TOOLS.;READY BHA #7. | | | | | |
| | PU, MU, SCRIBE, ORIENTATE & SURFACE TEST BHA #7.;TIH WITH BHA #7.;STOP AT 6215FT, SLIP & CUT 120FT OF 1 3/8 DRILLING LINE.;PU & MU 4.5 DP FROM RACK, TAG UP AT 6525FT;DRILL CEMENT & TOOLS F6525-6554FT, REAM DV TOOL CLEAN, PSI TEST DV TOOL & CSG TO 3000 PSI FOR 15 MIN "TEST GOOD";CONTINUE PU & MU 4.5 DP FROM RACK, TAG UP AT10940FT.;DRILL CEMENT & TOOLS F10940-11108FT.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F11108-11230FT, WOB=10-30K, STK'S=85, GPM=248, DH RPM=212, TD RPM=0-60, TOTAL RPM=212-272, TDT=0-9000, DPP=2800-3100. | | | | | |
| | "BEGIN DISPLACING WELL WITH OBM AT 01.30 / 11108FT, WELL COMPLETELY DISPLACED AT 03.00 / 11140FT" | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD, POSSIBLY TOOHO FOR BIT & MUD MOTOR. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 29 |
| DAYS ON LOCATION: | 36 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|--|------------|--|-------------|---------|-------|-------------|
| Sep 2 2016 | MD: 11,306 | TVD: 10,785 | FOOTAGE: 76 | MW: 9.1 | LB | PTD: 17,500 |
| RIG SUPERVISOR: | | David Crow | | | PBTD: | |
| PRESENT OPERATIONS: | | DRILL & SURVEY 6 1/4 HOLE F11230-11306FT, CIR HOLE CLEAN, TOOHL, LD BHA #7, PU & MU BHA #8, REPAIR RIG / WAIT ON PARTS FROM HOUSTON. | | | | |
| DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F11230-11306FT, WOB=10-30K, STK'S=85, GPM=248, DH RPM=212, TD RPM=0-60, TOTAL RPM=212-272, TDT=0-9000, DPP=2800-3100. | | | | | | |
| 100% LIMESTONE, TRACE CHERT AT 11250FT. | | | | | | |
| 100% LIMESTONE, TRACE CHERT AT 11280FT. | | | | | | |
| 100% LIMESTONE, TRACE CHERT AT 11306FT.;TAKE SURVEY, ROTATE & CIRCULATE HOLE CLEAN.;TOOH FOR TOOL CHANGE.;LD BHA #7 MUD MOTOR, BIT & MWD, PU, MU, SCRIBE, ORIENTATE & SURFACE TEST BHA #8, WHILE INSTALLING BIT ON NEW MOTOR FIND POWR SECTION LOOSE & ABLE TO TURN BY HAND, LD MOTOR, PU BACKUP MOTOR, RE-SCRIBE, ORIENTATE & SURFACE TEST BHA #8.;ATTEMPT TO TIH, RIG HAS ISSUES WITH DRAW WORKS BRAKES LOCKING / SETTING, CALL & WAIT ON TECH FROM TOWN, TECH ON LOCATION AT 22.00, FIND SWITCH BRAKE SWITCH TO DRAW WORKS BURNT UP, REPLACE SWITCH, WORK PIPE UP & DOWN, WHILE DOING SO RIG SHOWED A 2ND FAULT, FIND 1 OF THE 4 DRAW WORKS POWER INVERTERS BURNT UP, WAIT ON NEW INVERTER FROM HOUSTON TX. | | | | | | |
| ACTIVITY PLANNED: | | CONTINUE WAIT ON PARTS FROM HOUSTON, REPAIR RIG, TIH, DRILL AHEAD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 30 |
| DAYS ON LOCATION: | 37 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|--|--------------|---------|----|-------------|
| Sep 3 2016 | MD: 11,606 | TVD: 10,792 | FOOTAGE: 300 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | WAIT ON RIG PARTS FROM HOUSTON, REPAIR RIG, TIH, WASH & REAM F11100-11306FT, DRILL & SURVEY 6 1/8 HOLE F11306-11606FT. | | | | |
| | CONTINUE WAIT ON RIG PARTS FROM HOUSTON, PARTS & TECH ON LOCATION AT 11.00 ON 9/1/16, WIRE IN NEW INVERTER IN VFD HOUSE, WIRE IN NEW POWER CONVERTER BEHIND DRAW WORKS, RE-PROGRAM NEW COMPONENTS, FUNCTION TEST DRAW WORKS FOR 30 MIN, MAKE READY TO TIH.;TIH.;PRECAUTIONARY WASH & REAM F11100-11306FT, TAKE SURVEY, MAKE READY TO DRILL AHEAD.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F11306-11606FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-9000, DPP=2800-3100. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 11340FT. 100% LIMESTONE AT 11430FT. 100% LIMESTONE AT 11520FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 31 |
| DAYS ON LOCATION: | 38 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|---|----------------|---------|----|-------------|
| Sep 4 2016 | MD: 12,661 | TVD: 10,831 | FOOTAGE: 1,055 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 6 1/4 HOLE F11606-12661FT. | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F11606-12000FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-9000, DPP=2800-3100. | | | | | |
| | 100% LIMESTONE AT 11640FT. | | | | | |
| | 100% LIMESTONE AT 11730FT. | | | | | |
| | 100% LIMESTONE AT 11820FT. | | | | | |
| | 100% LIMESTONE AT 11940FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F12000-12415FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-11000, DPP=2900-3300. | | | | | |
| | 100% LIMESTONE AT 12060FT. | | | | | |
| | 100% LIMESTONE AT 12150FT. | | | | | |
| | 100% LIMESTONE AT 12270FT. | | | | | |
| | 100% LIMESTONE AT 12350FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F12415-12661FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-11000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 12480FT. | | | | | |
| | 100% LIMESTONE AT 12570FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 32 |
| DAYS ON LOCATION: | 39 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---|---|--------------|---------|----|-------------|
| Sep 5 2016 | MD: 13,525 | TVD: 10,871 | FOOTAGE: 864 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 6 1/4 HOLE F12661-13525FT. | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F12661-13015FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-11000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 12630FT. | | | | | |
| | 100% LIMESTONE AT 12720FT. | | | | | |
| | 100% LIMESTONE AT 12870FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 12930FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F13015-13285FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-12000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 13050FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 13110FT. | | | | | |
| | 100% LIMESTONE AT 13230FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F13285-13525FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-13000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 13325FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 13380FT. | | | | | |
| | 100% LIMESTONE AT 13440FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 33 |
| DAYS ON LOCATION: | 40 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|---|----------------|---------|----|-------------|
| Sep 6 2016 | MD: 14,575 | TVD: 10,930 | FOOTAGE: 1,050 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 6 1/4 HOLE F13525-14575FT. | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F13525-13850FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-13000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 13560FT. | | | | | |
| | 100% LIMESTONE AT 13650FT. | | | | | |
| | 100% LIMESTONE AT 13770FT. | | | | | |
| | 100% LIMESTONE AT 13840FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F13850-14405FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-13000, DPP=2900-3400. | | | | | |
| | 100% LIMESTONE AT 13950FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 13980FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 14040FT. | | | | | |
| | 100% LIMESTONE AT 14070FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 14160FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 14220FT. | | | | | |
| | 100% LIMESTONE AT 14370FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F14405-14575FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-15000, DPP=3000-3600. | | | | | |
| | 100% LIMESTONE AT 14460FT. | | | | | |
| | 100% LIMESTONE AT 14520FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 34 |
| DAYS ON LOCATION: | 41 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|---|--------------|---------|----|-------------|
| Sep 7 2016 | MD: 15,225 | TVD: 10,926 | FOOTAGE: 650 | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | David Crow/Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 6 1/4 HOLE F14575-FT TO 15225FT, | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F14575-FT TO 14890FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-60, TOTAL RPM=143-202, TDT=0-15000, DPP=3000-3600. | | | | | |
| | 100% LIMESTONE AT 14610FT. | | | | | |
| | 100% LIMESTONE AT 14730FT. | | | | | |
| | 100% LIMESTONE, TRACE CHERT AT 14760FT. | | | | | |
| | 95% LIMESTONE, 5% CHERT AT 14790FT. | | | | | |
| | 100% LIMESTONE AT 14880FT. | | | | | |
| | 100% LIMESTONE AT 14940FT.;RIG SERVICE & DERRICK INSPECTION.;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/14890FT TO 15225FT, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3000-3600. | | | | | |
| | 100% LIMESTONE AT 15180FT. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARD TD. | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 35 |
| DAYS ON LOCATION: | 42 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|---------------------|--|--------------|---------|----|-------------|
| Sep 8 2016 | MD: 15,474 | TVD: 10,922 | FOOTAGE: 249 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL & SURVEY 6 1/4 HOLE F/15225' TO 15288',CIRC,SHORT TRIP,DRILL & SURVEY 6 1/4 HOLE F/15288' TO 15474' | | | | |
| | | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/15225' TO 15288', WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3000-3600. | | | | |
| | | 100% LIMESTONE AT 15270';CIRCULATE AND CONDITION HOLE 95 SPM/80 RPM;SHORT TRIP UP TO 11111',PRECAUTIONARY WASH AND REAM LAST 80';DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/15288' TO 15474', WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3000-3600. | | | | |
| | | 100% LIMESTONE AT 15360' | | | | |
| | | 100% LIMESTONE AT 15450';RIG RERVICE | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARDS TD | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 36 |
| DAYS ON LOCATION: | 43 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|------------|--|--|------------|---------|----|-------------|
| Sep 9 2016 | MD: 15,476 | TVD: 10,922 | FOOTAGE: 2 | MW: 9.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL,TOOH,XO BHA,TIH,CHECK ALL BREAKS | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/15474' TO 15476', WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3000-3600.;TOOH,LD 4 LOOSE JOINTS;CHANGE OUT MOTOR AND BIT,ORIENTATE,SCRIBE,AND TEST TOOLS;TIH CHECKING TORQUE ON EVERY BREAK | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARDS TD | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 37 |
| DAYS ON LOCATION: | 44 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|---|--------------|---------|----|-------------|
| Sep 10 2016 | MD: 16,349 | TVD: 10,913 | FOOTAGE: 873 | MW: 9.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | TIH,SYNC MWD,DRILL 6.25"SECTION OF HOLE | | | | |
| | TIH CHECKING TORQUE ON EVERY BREAK;RIG SERVICE,XO O-RING ON STAND PIPE;ATTEMPT TO SYNC MWD;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/15476' TO 15496, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3800-4300.;REPROGRAM MWD TOOL;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/ 15496 TO 16349, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-15000, DPP=3800-4300. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARDS TD | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 38 |
| DAYS ON LOCATION: | 45 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|-------------------------------------|--------------|---------|----|-------------|
| Sep 11 2016 | MD: 16,930 | TVD: 10,898 | FOOTAGE: 581 | MW: 9.0 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILL 6.25" LATERAL SECTION OF HOLE | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/ 16349' TO 16632', WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-18000, DPP=3800-4300.;RIG SERVICE;DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/16632' TO 16930, WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-18000, DPP=3800-4300. | | | | | |
| | ACTIVITY PLANNED: | DRILL TOWARDS TD | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 39 |
| DAYS ON LOCATION: | 46 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|--|--------------|---------|----|-------------|
| Sep 12 2016 | MD: 17,611 | TVD: 10,886 | FOOTAGE: 681 | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | DRILLING 6.25" LATERAL SECTION TO TD,CIRC, | | | | |
| | DRILL & SURVEY 6 1/4 HOLE WHILE SLIDING & ROTATING F/16930 TO 17611' , WOB=10-25K, STK'S=85, GPM=248, DH RPM=143, TD RPM=0-70, TOTAL RPM=143-213, TDT=0-19000, DPP=3800-4300. TD WELL 04:00 9/12/16 | | | | | |
| | RELEASE MUDLOGGERS 9/12/16;CIRCULATE WITH 80 RPM & 291 GPM | | | | | |
| | ACTIVITY PLANNED: | SHORT TRIP,CIRC,TOOH,RUN 4.5" LINER | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 40 |
| DAYS ON LOCATION: | 47 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|---|--|----------|---------|----|-------------|
| Sep 13 2016 | MD: | TVD: | FOOTAGE: | MW: 9.1 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | SHORT TRIP,CIRC,TOOH,LD DIRECT.TOOLS,RUN LINER,TIH W/LINER | | | | |
| | SHORT TRIP TO SHOE,TIH TO BOTTOM NO FILL;CIRCULATE WITH 80 RPM & 250 GPM;RIG SERVICE;TOOH TO RUN LINER (DROP 2" RABBIT);LAY DOWN DIRECTIONAL TOOLS;CLEAR AND CLEAN RIG FLOOR;HOLD PJSM SPOT AND RIG UP CASING CREW;"RUN FLOAT JT & 179 JT'S OF 11.6#, P-110, DQX PRODUCTION LINER, FLOAT SHOE @ 17611, FLOAT JOINT 17.88, FLOAT COLLAR @ 17589', LANDING COLLAR @ 17588' TORQUE 5400 ft/lbs | | | | | |
| | ""TOL @ 9908' | | | | | |
| | ACTIVITY PLANNED: | TIH W/LINER SET LINER,CEMENT SAME,STING OUT,DISPLACE,LD,DP | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 41 |
| DAYS ON LOCATION: | 48 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | |
|-------------|--|---|----------|---------|----|-------------|
| Sep 14 2016 | MD: | TVD: | FOOTAGE: | MW: 9.2 | LB | PTD: 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: |
| | PRESENT OPERATIONS: | RUN 4.5" LINER,SET LINER ,DISPLACE OBM,STING OUT,CEMENT | | | | |
| | "RUN 178 JT'S OF 11.6#, P-110, DQX PRODUCTION LINER, FLOAT SHOE AT=18500FT, FLOAT JOINT=20.06FT, FLOAT COLLAR AT=18478FT, LANDING COLLAR AT=18477FT. | | | | | |
| | ""TOL @ 9908';FINISH MU & RIH WITH 4.5 LINER, PU & MU WEATHERFORD LINER HANGER, RIH WITH 1 STAND OF DP, BREAK CIRCULATION, CIRCULATE AT 3 BPM;RIG DOWN CSG CREW,CLEAN FLOOR,REPLACE INVERTOR TO RECTIFIER ON DRAWWORKS;RIG SERVICE & REPLACE INVERTOR TO RECTIFIER ON DRAWWORKS;TIH WITH 4.5" LINER ON 4.5" DP TAG BOTTOM;DISPLACE OUT OBM WITH CUT BRINE,SHUT DOWN AT 379BBL,DROP 1.5"BALL PUMP 563BBL;CIRCULATE TROUBLSHOOT DRAWWORKS,OPE FAILURE,MAJOR FAULT;SET LINER;HOLD PJSM,RIG UP CEMENT HEAD | | | | | |
| | ACTIVITY PLANNED: | CEMENT LINER,CIRC CEMENT OFF LINER TOP,LD 4.5" DP | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 42 |
| DAYS ON LOCATION: | 49 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|--|---|----------|---------|----|-------|--------|
| Sep 15 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: | |
| | PRESENT OPERATIONS: | CEMENT LINER,DISPLACE,LD 4.5"DP | | | | | |
| | PSI TEST PUMP & LINES TO 8000 PSI, FOLLOWED BY 20 BBL FRESH WATER SPACER, START & FINISH 184 BBL'S OR 600 SKS OF 13.2#, 1.72 YIELD LEAD CEMENT, SHUT DOWN WASH UP PUMP & LINES, DROP PLUG, FOLLOWED BY 240 BBL'S OF 9.2# CUT BRINE, BUMP PLUG WITH 1700 PSI, WALK PRESSURE UP TO 2500 PSI, HOLD 2500 PSI FOR 1 MIN, CHECK FLOAT, BLEED BACK 1 BBL, PLUG DOWN & HOLDING AT 09.00 ON 9/14/16, SET DOWN ON LINER HANGER PACKER SEE BOTH SHEARS AT 50 & 55K, STING OUT OF LINER, PSI TEST LINER TOP TO 2500 PSI FOR 5 MIN "TEST GOOD" DISPLACE BACKSIDE WITH 250 BBL'S OF 9.2# CUT BRINE | | | | | | |
| | "CIRCULATE 30 BBL'S OF GOOD CEMENT OFF LINER TOP" | | | | | | |
| | "PRODUCTION CEMENT & ADDITIVES" "600 SKS ULTRA C, 7% CR-1, 75% CFL-1, 2% CFR-4, 15% CAS-1, 3% SALT, 1/8# CELLOFLAKE";TOOH 10 STANDS & RD CEMENTERS;LAY DOWN 4.5" DP AND HWDP;TIH WITH 90 STANDS;LAY DOWN 4.5" DP | | | | | | |
| | ACTIVITY PLANNED: | ND BOP'S,NU WELLHEAD,TEST SAME AND RIG DOWN | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 00:00 |
| DAYS FROM SPUD: | 43 |
| DAYS ON LOCATION: | 50 |
| WELL ENGINEER: | Jason Kincaid |
| OBJECTIVE: | Drill 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | Savanna Energy Services/Savanna - 801 |

| | | | | | | | |
|-------------|--|-------------------------------------|----------|---------|----|-------|--------|
| Sep 16 2016 | MD: | TVD: | FOOTAGE: | MW: 0.0 | LB | PTD: | 17,500 |
| | RIG SUPERVISOR: | Roy Kimbel | | | | PBTD: | |
| | PRESENT OPERATIONS: | ND BOP'S,INSTALL TBG HEAD,TEST SAME | | | | | |
| | NIPPLE DOWN BOP'S;MOVE IN & SPOT / RIG UP GE , HOLD PJSM WITH SAME, REMOVE 7 INCH BIT GUIDE, NU TBG HEAD & CAP FLANGE, TEST FLANGE TO 5000 PSI/BUSHING TO 10000 PSI FOR 10 MIN, RIG DOWN & RELEASE GE. | | | | | | |
| | 'ALL VALVES CLOSED / WELL SECURE AT 11:30 ON 9/15/16";RIG DOWN EQUIPMENT MOVE TUBULARS AND MISC.EQUIPMENT | | | | | | |
| | RELAEASE RIG FROM UNIVERSITY 9-28 WEST UNIT TO UNIVERSITY 1-10 #1H @ 0:600 9/16/16 | | | | | | |
| | ACTIVITY PLANNED: | RIG DOWN | | | | | |

WELL: University 9-28 West Unit 2H

| Elevation Resources LLC | |
|-------------------------|--|
| DAILY OPERATIONS | |
| FIELD: | Emma (Devonian) |
| COUNTY/STATE: | Andrews/Texas |
| PMD: | 17,500 |
| PVD: | 11,100 |
| SURFACE LOCATION: | 2405' FNL & 400' FWL Sec 28 Blk 9 UL Survey |
| BOTTOM HOLE LOCATION: | 1100' FSL & 400' FWL Sec 33 Blk 9 UL Survey |
| ELEVATION (RKB): | |
| API #: | 42-003-47364 |
| PERMIT NUMBER: | 815962 |
| SPUD DATE & TIME: | Aug 4 2016 |
| DAYS FROM SPUD: | 50 |
| DAYS ON LOCATION: | 0 |
| WELL ENGINEER: | Solari/Zachry |
| OBJECTIVE: | Complete 6500' Horizontal Devonian |
| JOB NAME: | University 9-28 West Unit 2H |
| CONTRACTOR/RIG#: | / |

| | | |
|-------------|---|---------------------|
| Sep 23 2016 | RIG SUPERVISOR: | Tyler Dupriest |
| | PRESENT OPERATIONS: | dress off liner top |
| | CLEAN AND REPAIR LOCATION. BRING UP CSG RISERS, FILL IN WELL CELLAR;MIRU PULLING UNIT. MOVE IN REVERSE UNIT. MOVE IN PIPE RACKS, TBG AND CSG. TALLY TBG. PU WEATHERFORD POLISH MILL AND RIH WITH TBG. RAN 255 JOINTS 2 7/8" TBG AND SDFN. | |
| | ACTIVITY PLANNED: | dress off liner top |