

Completion Data

Well Name: UL Mason West Unit 8LS

API/UWI 42-003-47471	Well ID Number 530163	Operational Field Name UL Beekeeper	License # 822151	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,975.00	KB-Tubing Head Distance (ft)	Spud Date 4/11/2017 22:30	Rig Release Date 5/1/2017 14:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Job Category COMPLETION	Primary Job Type Initial Completion	Secondary Job Type	Status 1
-----------------------------------	--	--------------------	----------

AFE Number E17046	Start Date 5/27/2017 06:00	End Date
----------------------	-------------------------------	----------

Rpt #	End Date	Summary
1.0	5/28/2017	Ran cement bond log
2.0	5/29/2017	Opened toe sleeve & acidized
3.0	6/9/2017	Rigged up ISO tool. Rigged up water transfer. Sand full. Flowback and pumpdown rigged up.
4.0	6/10/2017	MIRU Frac fleet and support equipment. Bucket test, PT stack, and all lines. Ready for frac ops.
5.0	6/11/2017	<p>Held pre job safety meeting.</p> <p>Prep well for frac. WL specs 25,300' of line .291. Running .295 grease tubes. Frac Stages: 1, 2 Perf Stages: 2, 3</p> <p>At Report Time: POOH w/ WL</p> <p>MD/JF/BM/CJ</p>
6.0	6/12/2017	<p>Held pre job safety meeting.</p> <p>Frac Stages: 3, 4, 5 Perf Stages: 4, 5, 6</p> <p>At Report Time: Frac Stage 6</p> <p>MD/JF/BM/CJ</p>
7.0	6/13/2017	<p>Safety Meeting</p> <p>Frac Stages: 6, 7, 8, 9 Perf Stages: 7, 8, 9</p> <p>At report time: WL RIH Stage 10.</p> <p>JF/MD/BM/CJ</p>
8.0	6/14/2017	<p>Safety Meeting</p> <p>Frac Stages: 10, 11, 12 Perf Stages: 10, 11, 12, 13</p> <p>At report time: Swap to WL ops</p> <p>JF/MD/BM/CJ</p>
9.0	6/15/2017	<p>Safety Meeting</p> <p>Frac Stages: 13, 14, 15, 16 Perf Stages: 14, 15, 16</p> <p>At report time: RIH P&P Stage 17</p> <p>JF/MD/BM/CJ</p>

Completion Data
Well Name: UL Mason West Unit 8LS

API/UWI 42-003-47471	Well ID Number 530163	Operational Field Name UL Beekeeper	License # 822151	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,975.00	KB-Tubing Head Distance (ft)	Spud Date 4/11/2017 22:30	Rig Release Date 5/1/2017 14:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
10.0	6/16/2017	HSM Frac Stages: 17 - 19 Perf Stages: 17 - 19 At Time of Report: Stage 20 Frac RC/DW/BM/MD
11.0	6/17/2017	HSM Frac Stages: 20 - 22 Perf Stages: 21 - 23 At Time of Report: Frac stage 23 RC/DW/BM/MD
13.0	6/18/2017	HSM Frac Stages: 23 - 26 Perf Stages: 24 - 27 At Time of Report: Frac Stage 27 RC/DW/BM/MD
12.0	6/18/2017	MIRU rig and support equip
14.0	6/19/2017	HSM Frac Stages: 27 - 30 Perf Stages: 28 - 31 At time of Report: Frac stage 31 on the 8 LS RC/DW/BM/MD
15.0	6/20/2017	HSM Frac Stages: 31 - 34 Perf Stages: 32 - 35 At time of Report: POOH Stage 35 WL RC/DW/BM/MD
16.0	6/21/2017	HSM Frac Stages: 35 - 38 Perf Stages: 36 - 39 At Time Of Report: Frac ops on adj well RC/DW/MD/BM

Completion Data
Well Name: UL Mason West Unit 8LS

API/UWI 42-003-47471	Well ID Number 530163	Operational Field Name UL Beekeeper	License # 822151	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,975.00	KB-Tubing Head Distance (ft)	Spud Date 4/11/2017 22:30	Rig Release Date 5/1/2017 14:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
17.0	6/22/2017	HSM Frac Stages: 39 - 41 Perf Stages: 40 - 41 At Time of Report: WL Stage 42 RC/MD/BM/DW
18.0	6/23/2017	HSM Frac Stages: 42 Perf Stages: 42 - 43 At Time of Report: WO other pad ops RC/MD/JS/JA
19.0	6/24/2017	HSM Frac Stages: 43 - 44 Perf Stages: 44 At time Of Report: Swap Over to WL RC/MD/JS/JF
20.0	6/25/2017	HSM Frac Stages: 45 - 47 Perf Stages: 45 - 47 At Time of Report: Rehead to Re Run WL Stage 48 RC/MD/JS/JF
21.0	6/26/2017	HSM Frac Stages: 48 - 50 Perf Stages: 48 - 51 At Time of Report: Stand by for storm to pass RC/MD/JS/JF
22.0	6/27/2017	HSM Frac Stages: 51 - 54 Perf Stages: 52 - 54 At Time Of Report: Swap over to WL Stage 55 RC/MD/JS/JA

Completion Data

Well Name: UL Mason West Unit 8LS

API/UWI 42-003-47471	Well ID Number 530163	Operational Field Name UL Beekeeper	License # 822151	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,975.00	KB-Tubing Head Distance (ft)	Spud Date 4/11/2017 22:30	Rig Release Date 5/1/2017 14:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB)

Rpt #	End Date	Summary
23.0	6/28/2017	HSM Frac Stages: 55 - 57 Perf Stages: 55 - 58 At Time Of Report: WO other pad ops RC/MD/JS/JA
24.0	6/29/2017	HSM Frac Stages: 58 - 61 Perf Stages: 59 - 61 At Time Of Report: Perforate stage 62 RC/MD/JS/JA
25.0	6/30/2017	HSM Frac Stages: 62, 63, 64, & 65 Perf Stages: 63, 64, & 65 At Time Of Report: WO other pad ops RA/JF/JS/JA
26.0	7/1/2017	HSM Set Kill plug Total load water for frac ops= 553,533 bbls Total load for pump down= 20,420 bbls Total water for job 573,953 bbls 9,465,500 100 mesh sand 7,703,990 30/50 mesh sand RD frac equipment NU mud cross SDFN
27.0	7/18/2017	HSM MIRU WH #16 + auxiliary equipment. TIH W/ DO BHA on WS. Tagged KP. Function tested BOPs. Tested BOPs. Bleed off. Drilled out KP. Circ sweep. TD / MR
28.0	7/19/2017	Hold Safety Meeting DO plugs #2 - #14 (65 total plugs). TD / MR