

Completion Data

Well Name: UL Mason West Unit 9LS

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date 5/23/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Job Category COMPLETION	Primary Job Type Initial Completion	Secondary Job Type	Status 1
-----------------------------------	--	--------------------	----------

AFE Number E17047	Start Date 5/27/2017 06:00	End Date
-----------------------------	-------------------------------	----------

Rpt #	End Date	Summary
1.0	5/28/2017	Ran cement bond log
2.0	5/29/2017	Tried to open toe sleeve / acidized well total fld. to recover 633 bbl.s
3.0	6/9/2017	Rigged up ISO tool. Rigged up water transfer. Sand full. Flowback and pumpdown rigged up.
4.0	6/10/2017	MIRU Frac fleet and support equipment. Bucket test, PT stack, and all lines. Ready for frac ops.
5.0	6/11/2017	Held PJSM at both shift changes. Frac stages: 1, 2 Plug & perf stages: 2, 3 At Report time: Stage 3 Frac MD/BM/CJ/JF
6.0	6/12/2017	Held PJSM at both shift changes. Frac stages: 3 - 6 Plug & perf stages: 4 - 7 At Report time: Stage 7 P&P MD/BM/CJ/JF
7.0	6/13/2017	Held PJSM at both shift changes Frac stages: 7 - 9 Plug & perf stages: 7 - 10 At Report time: Prepare for Stage 10 Frac MD/BM/CJ/JF
8.0	6/14/2017	Held PJSM at both shift changes Frac stages: 10 - 13 Plug & perf stages: 11 - 14 At report time: Stage 14 P&P MD/BM/CJ/JF
9.0	6/15/2017	Held PJSM at both shift changes Frac stages: 14 - 16 Plug & perf stages: 15 - 17 At Report time: Stage 17 Frac Ops MD/BM/CJ/JF
10.0	6/16/2017	HSM Frac Stages: 17 - 20 Perf Stages: 18 - 21 At Time of Report: Stage 21 WL ops/ WO 8LS Frac ops MD/BM/RC/DW

Completion Data

Well Name: UL Mason West Unit 9LS

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date 5/23/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Rpt #	End Date	Summary
11.0	6/17/2017	HSM Frac Stages: 21 - 23 Perf Stages: 22 - 23 At Time of Report: Start Stage 24 P&P MD/BM/RC/DW
12.0	6/18/2017	HSM Frac Stages: 24 - 26 Perf Stages: 24 - 27 At Time of Report: Stage 28 P&P MD/BM/RC/DW
13.0	6/19/2017	HSM Frac Stages: 28 - 31 Perf Stages: 29 - 32 At Time of Report: Stage 32 P&P MD/BM/RC/DW
14.0	6/20/2017	HSM Frac Stages: 32 - 34 Perf Stages: 33 - 35 At Time of Report: Stage 35 Frac Ops MD/BM/RC/DW
15.0	6/21/2017	HSM Frac Stages: 35 - 38 Perf Stages: 36 - 39 At time Of Report: Stage 39 Frac MD/BM/RC/DW
16.0	6/22/2017	HSM Frac Stages: 39 - 41 Perf Stages: 40 - 42 At Time Of Report: Stage 42 Frac Ops RC/MD/BM/DW

Completion Data

Well Name: UL Mason West Unit 9LS

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date 5/23/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Rpt #	End Date	Summary
17.0	6/23/2017	HSM Frac Stages: 42 - 43.5 Perf Stages: 43 At Time Of Report: Waiting on replacement Blenders. RC/MD/JS/JA
18.0	6/24/2017	HSM Frac Stages: 43 - 44 Perf Stages: 44 - 45 MD/RC/JS/JF
19.0	6/25/2017	HSM Frac Stages: 45 - 48 Perf Stages: 46 - 48 At Time of Report: Waiting to perf stage 49. MD/RC/JS/JF
20.0	6/26/2017	HSM Frac Stages: 49 - 50 Perf Stages: 49 - 51 At Time of Report: Stand by for storms to pass. MD/RC/JS/JA
21.0	6/27/2017	HSM Frac Stages: 51 - 54 Perf Stages: 52 - 55 At Time Of Report: Swap over to frac ops MD/RC/JS/JA
22.0	6/28/2017	HSM Frac Stages: 55 - 58 Perf Stages: 56 - 59 At Time of Report: Perf Stage 59 MD/RC/JS/JA
23.0	6/29/2017	HSM Frac stages: 59 - 61 Perf stages: 59 - 62 MD/RC/JS/JA

Completion Data

Well Name: UL Mason West Unit 9LS

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date 5/23/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Rpt #	End Date	Summary
24.0	6/30/2017	HSM Frac stages: 62, 63, 64, 65 Perf stages: 63, 64, 65, 66 At Time of Report: Fracing stage 66 RA/JF/JS/JA
25.0	7/1/2017	HSM Frac Stage: 66 Set kill plug NU mud cross At Time of report: Waiting on drill out RA/JF/JS/JA
26.0	7/8/2017	HSM SICP: 0 PSI MIRU WSU & Aux Equipment TIH w/ 4 1/2" bit & TBG D/O Kill Plug FCP: 420 Continue 24 hr DO Ops LM/HC
27.0	7/9/2017	HSM FCP: 300 DO Plugs 2 - 15 Continue 24 hr DO Ops LM/HC
28.0	7/10/2017	HSM DO plugs 15 - 27 (66 total). MR / TD
29.0	7/11/2017	HSM DO plugs #28 - #38 (66 plugs). MR / TD
30.0	7/12/2017	HSM DO plugs 39 - 43 (66 plugs). Circ 2X BU. LD 2-7/8" WS. POOH standing back 2-3/8" WS. MR / TD

Completion Data

Well Name: UL Mason West Unit 9LS

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date 5/23/2017 00:00	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Rpt #	End Date	Summary
31.0	7/13/2017	POOH & LD 2-7/8" WS. Stood back 2-3/8" WS. Circ 10 lb brine to kill. FPOH stood back remainder of 2-3/8. LD DO BHA. PU new bit & mud motor assembly. RIH to 6,248' - displaced 10 lb. brine OOH. Continue RIH w/ DO BHA on WS (bit @ 15,630'). MR / TD
32.0	7/14/2017	HSM Circ IH w/ DO BHA on WS. DO plugs 44 - 49 (66 total). MR / TD
33.0	7/15/2017	HSM DO plugs 50 - 59 (66 total). MR / TD
34.0	7/16/2017	HSM DO plugs 60 - 66 (66 total). Circ sweeps. POOH & LD WS. MR / TD
35.0	7/17/2017	HSM POOH & LD PH6 WS. RU snubbing unit. Continue POH. MR / TD
36.0	7/18/2017	Hold safety mtg Cont Snub OOH, Secure well. RDMOL