

**Well Name: UL Mason West Unit 9LS**

API/UWI 42-003-47472	Well ID Number 530162	Operational Field Name UL Beekeeper	License # 822154	State/Province Texas	Well Configuration Type Horizontal
Original KB Elevation (ft) 2,972.00	KB-Tubing Head Distance (ft)	Spud Date 5/2/2017 15:45	Rig Release Date	PBTD (All) (ftKB)	Total Depth All (TVD) (ftKB) Original Hole - 9,525.4

Job Category DRILLING	AFE Number E17047	Target Depth (ftKB)
Rig Start Date 5/1/2017	Rig Release Date	Contractor Nabors
		Rig Number M-1206

**DAILY OPERATIONS**

End Date	End Depth (ftKB)	Summary
3/23/2017	1,857.0	MIRU Integrity Services Rig 6. Spud Well & Drill to 1,857'. MU, Run & Cement 13 3/8" Surface Casing at 1,813.03'. WOC 4 hrs. Cut & Dress Off 13 3/8" Surface Casing at Ground Level & Cover Same. RDMO Integrity Services Rig 6.
5/2/2017	1,857.0	Walk Rig, N/U & Test, P/U Directional Tools
5/3/2017	3,665.0	P/U Directional Tools, Drill F/1,857' T/3,665
5/4/2017	5,844.0	Drill F/3,665' T/5,844'.
5/5/2017	6,050.0	Drill F/5,844' T/6,050', TOOH, Run casing T/6,039', Circ and Cond
5/6/2017	6,050.0	Circ, CMT.
5/7/2017	6,050.0	CMT, P/U BHA, TIH, test CSG, Drill F/6,050' T/8,050'.
5/8/2017	8,900.0	Drill F/8,050' T/ 8,870', Circ, TOOH, change BHA TIH, Drill F/8,870' T/8,900' KOP.
5/9/2017	10,170.0	Drill F/ 8,900' T/ 10,172', TOH, L/D VON Tools, P/U Baker Tools.
5/10/2017	11,404.0	Program MWD/Autotrak, P/U Baker Tools. TIH T/ 10,170'. Drill F/ 10,170' T/ 11,404'.
5/11/2017	13,670.0	Drill F/ 11,404' T/ 13,670'
5/12/2017	15,478.0	Drill F/ 13,670' T/ 15,478'.
5/13/2017	16,066.0	Drill F/ 15,478' T/ 16,066'. Circulate, POH F/ 16,066' T/ 408', C/O BHA
5/14/2017	17,600.0	P/U BHA, TIH, Drill F/ 16,066' T/ 17,600'.
5/15/2017	18,187.0	Drill F/ 17,600' T/ 18,187'. Circ. & POH. Change out BHA. TIH T/ 6,009'. Cut drilling line.
5/16/2017	19,766.0	TIH, Drill F/ 18,187' T/ 19,766'
5/17/2017	20,829.0	Drill F/ 19,766' T/ 20,829'.
5/18/2017	22,215.0	Drill F/ 20,829' T/ 22,215'
5/19/2017	23,091.0	Drill F/ 22,215' T/ 23,091'.
5/20/2017	23,156.0	Drill F/ 23,091' T/ 23,156, Circulate hole clean @ TD, L/D DP F/ 23,146' T/ 16,752'.
5/21/2017	23,156.0	POOH L/D 5" DP F/ 16,752' T/ 406'. L/D BHA. R/U run Production casing T/ 4,150'.
5/22/2017	23,156.0	Run Production casing F/ 4,150' T/ 23,156'. Circulate & Cement.