WELL: UL G 9-46 Unit #2H

Elevation Resources LLC

DAILY OPERATIONS

FIELD: Wildcat COUNTY/STATE: Andrews/TX

PMD: PVD:

SURFACE Sec 46 Blk 9 ULS; 2130' FNL & 1150'

LOCATION: FEL

BOTTOM HOLE Sec 34 Blk 9 ULS; 800' FSL & 1150' FEL

LOCATION:

ELEVATION (RKB): **CONFIDENTIAL** API#: 42-003-47478

PERMIT NUMBER:

SPUD DATE & TIME: Mar 12 2017

DAYS FROM SPUD: 92 DAYS ON LOCATION: 27

WELL ENGINEER: Mark Solari

Complete 8000' lateral OBJECTIVE: JOB NAME: UL G 9-46 Unit 2H

CONTRACTOR/RIG#:

Jun 12 2017 RIG SUPERVISOR: **Brandon Watts**

> PRESENT OPERATIONS: rih with tbg

road crew to location, rih with 193 jts of 2 7/8 tbg to have total of 293 jts of 2 7/8 tbg , lacthed on to pkr and packed off, got space out and unlatched and circulated 290 bbls of pkr fluid, flowed by 60 bbls of fresh water re latched on to pkr and nd bop, nu well head tree and rigged up slick line to rih to break dual disk pkr @ 9590, broke thru disk and fell to 9620, well equalized to 2000 psi, pooh with slick line and rigged down slick line and shut in well with 2000 psi sdfn

ACTIVITY PLANNED: rih wtih tbg and latch packer and nu well head

2001 - 2017 WellEz Information Management, LLC. All rights reserved