

## Daily Completion and Workover Report

### University 31-2H

24 Hrs Summary:	RIH w/ 2-3/8" CT & Clean well to 17,781'			24 Hr NPT:	
Current Activity:	RDMO CTU			Cum NPT:	
Forecast:	WL stg #2				
Accident/Spill (Y/N):	N	Incident Report #:	NONE		

Wellbore Detail		Wellhead Detail		BHA Summary				
KB:	25.0'	A Sec:		BHA #:	22			
KOP:	9,827'	B Sec:		Component		OD (in)	ID (in)	Length (ft)
EOB MD:	11,155'	C Sec:		Coil Connector		2.880	1.380	0.20
EOB TVD:	10,520'			BPV		2.880	1.000	1.41
TVD @ TD:	10,541'	Rental Stack Bottom to Top:		Bi-Directional Jars		2.880	1.000	4.39
Ave. TVD:	10,537'			hyd- disconnect		2.880	0.690	2.24
Lat. Length:	7,065'			Diverting Circ sub		2.880	0.560	1.58
PBTD:	17,991'			Flow activated Dump sub		2.880	0.690	1.00
				XRV extended reach tool		2.880	0.690	2.24
				4 bpm Titan Super max motor		2.880	0.690	13.73
				3-3/4" OD JZ Rock bit		3.750		1.20
						Total		Max
						3.750	0.560	27.99

[illegible]



## Daily Completion and Workover Report

### University 31-2H

24 Hrs Summary:	Continue RU frac, Frac stg 1			24 Hr NPT:	
Current Activity:	RIH w/ CTU			Cum NPT:	
Forecast:	Continue to clean well out				
Accident/Spill (Y/N):	N	Incident Report #:	NONE		

Wellbore Detail		Wellhead Detail		BHA Summary			
KB:	25.0'	A Sec:		BHA #:			
KOP:	9,827'	B Sec:					
EOB MD:	11,155'	C Sec:					
EOB TVD:	10,520'						
TVD @ TD:	10,541'	Rental Stack Bottom to Top:					
Ave. TVD:	10,537'						
Lat. Length:	7,065'						
PBTD:	17,991'						
				Total	Max	Min	Total
					0.000	0.000	0.00

[illegible]