

Daily Completion and Workover Report  
University 31-2H

					Job Type:		Completion	
Well:	University 31-2H			Report by:		Report Date:	11/2/2017	
API #:	42-003-47488			Report #:		Daily Cost:		
Region:	Permian	Field:	Emma	AFE #:		Cum Drilling:		
State:	TX	County:	Andrews	AFE Total:		Cum Comp/WO:		
Loc:	Sec 42 Block 9 ,113' FNL & 376' FWL			WI%:		Cum Fac:		
GPS:	32° 07' 53.01" & -102° 37' 13.30" NAD 83 TX-NC Zone			% AFE Spent:		Cum Total Spent:		

24 Hrs Summary:	Drill plugs 11-16, Pump 2 sweeps & Start TOH			24 Hr NPT:	
Current Activity:	TOH standing back			Cum NPT:	
Forecast:	Continue TOH to curve, pump sweep & LD tbg				
Accident/Spill (Y/N):	N	Incident Report #:	NONE		

## Casing Data

Section	Size (in)	Depth (ft)	Weight (lbs/ft)	Grade	Connection	ID (in)	Drift (in)	Burst (psi)	Collapse (psi)	Tension (lbs)	TOC	Comments
Surface	13-3/4	1,642	54.5	J-55	BTC	12.615	12.459	2,457	0	763,700	0	
Inter.	9-3/4	5,840	40	HCL-80	LTC	8.835	8.679	5,175	0	0	0	
Inter.	7	10,543	26	HCL-80	LTC	6.276	6.151	6,516	7,020	543,600	0	DV Tool @ 9,104'
Liner	4-1/2	18,080	11.6	P-110	GBCD	4.000	3.875	9,621	6,822	330,300	9,846	Liner Top @ 9,717'
Tubing												

Wellbore Detail		Wellhead Detail		BHA Summary					
KB:	25.0'	A Sec:		BHA #:					
KOP:	9,827'	B Sec:		Component			OD (in)	ID (in)	Length (ft)
EOB MD:	11,155'	C Sec:							
EOB TVD:	10,520'								
TVD @ TD:	10,541'	Rental Stack Bottom to Top:							
Ave. TVD:	10,537'								
Lat. Length:	7,065'								
PBTD:	17,991'								
						Total			Max 0.000