

WINS No: H9729		YELLOWJACKET UL UNIT 19-3 14H		Date: 4/20/2017	
AFE No: 2104225		Daily Completion and Workover Report		DOL:	
OPERATE SUMMARY: MIRU CAMERONS TBG HEAD. PACK OFF TO 12,500#. TEST SEALS AND VOID TO 5,000#. GOOD TEST. MIRU GE'S 10 FRAC STCK AND EXPRESS HYDRAULICS. PRESSURE TEST ALL SURFACE IRON TO 9,500#. GOOD TEST W CHART.					
REPT NO. 1	OPERATOR ANADARKO E&P ONSHORE LLC		FIELD NAME YELLOWJACKET UL UNIT 19-3 15H / 14H PAD		SUPERVISOR / ENGINEER RYAN WELLS / BRADEN RIHA
SPIIN DATE 03/02/2017	API 4230133110	STATE TEXAS	COUNTY LOVING	DIVISION US SOUTHERN REGION	RIG NAME
CURRENT STATUS WAITING ON DAY LIGHT.					
24 HR FORECAST WAITING.					
GL ELEV 2,770.0 (usft)	RKB 2,797.00 (usft)	FORMATION		TMD	TVD
JOB # 2104225	JOB START DATE	JOB OBJECTIVE DEVELOPMENT	AUTH COST / W1% \$ 7,711,692 / 75 %		DAY COST / CUM COST \$104,284 / \$104,284
CASING DETAILS					
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE
PERFORATIONS					
ZONE	DATE	SIDETRK #	STATUS	TYPE	TOP (usft)
SUMMARY					
MIRU CAMERONS TBG HEAD. PACK OFF TO 12,500#. TEST SEALS AND VOID TO 5,000#. GOOD TEST. MIRU GE'S 10 FRAC STCK AND EXPRESS HYDRAULICS. PRESSURE TEST ALL SURFACE IRON TO 9,500#. GOOD TEST W CHART.					
OPERATION DETAILS					
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 07:00	7.00	SURFPR	46 P - WAITING	D - DAYLIGHT	WO DAYLIGHT
08:00 - 08:30	0.50	SURFPR	48 P - SAFETY	1 - JSA\SAFETY MEETING	HOLD PJSM. COVER ROUTINE SAFETY TOPICS AND PROTOCOL. PLACE EXTENDED FOCUS ON: EXTREME WEATHER WORK, VENDOR HAZARD ID / NEAR MISS REPORTING, OVERHEAD LOADS, SMOKING, STOP WORK AUTHORITY, RIGHT TO QUESTION AND HAND SAFETY.
08:30 - 09:00	0.50	SURFPR	46 Z - WAITING	F - THIRD-PARTY SERVICES/PERS ONNEL	WAITING ON CAMERON TECH TO ARRIVE ONLOCATION. CAMERON TBG HEAD SHOWED UP 2 HR LATE. GE'S FRAC VALVES SHOWED UP 3 HR LATE.
09:00 - 17:00	8.00	SURFPR	33 P - FLOWBACK / TESTING	1 - RU - RD FLOW BACK EQP	MIRU CAMERONS H-15 LUB. CHECK FOR PSI. PULLED BPV. MIRUTBG HEAD. INSPECT TBG HEAD. PINS OUT, GN TIGHT. PACK OFF 12,500#. TEST SEALS AND VOID TO 5,000#. GOOD TEST. DRIFT ALL GE'S 7" VALVES. INTALL FULL FRAC STACK ON WELL. RU HYDR MANIFOLD. INSTALL TEST PLUG. TEST TBG HEAD, VALVES AND HYDR. LOW TEST 1,000#, 5,000# AND HIGH TEST 9,500#. GOOD TEST.
17:00 - 00:00	7.00	SURFPR	46 P - WAITING	D - DAYLIGHT	WODL.