



WINS No: H9729

## YELLOWJACKET UL UNIT 19-3 14H

Date: 5/18/2017

AFE No: 2104225

## Daily Completion and Workover Report

DOL:

## PERFORATIONS

ZONE	DATE	SIDETRACK #	STATUS	TYPE	TOP (usft)	BASE (usft)
	5/15/2017	OH	OPEN	PERFORATED	11,992.0	11,993.0
	5/15/2017	OH	OPEN	PERFORATED	12,603.0	12,604.0
	5/15/2017	OH	OPEN	PERFORATED	12,301.0	12,302.0
	5/15/2017	OH	OPEN	PERFORATED	12,098.0	12,099.0
	5/15/2017	OH	OPEN	PERFORATED	11,927.0	11,928.0
	5/15/2017	OH	OPEN	PERFORATED	12,334.0	12,335.0
	5/15/2017	OH	OPEN	PERFORATED	12,538.0	12,539.0
	5/15/2017	OH	OPEN	PERFORATED	12,570.0	12,571.0
	5/15/2017	OH	OPEN	PERFORATED	12,505.0	12,506.0
	5/15/2017	OH	OPEN	PERFORATED	12,269.0	12,270.0
	5/15/2017	OH	OPEN	PERFORATED	12,163.0	12,164.0
	5/15/2017	OH	OPEN	PERFORATED	12,432.0	12,433.0
	5/15/2017	OH	OPEN	PERFORATED	12,196.0	12,197.0
	5/15/2017	OH	OPEN	PERFORATED	11,959.0	11,960.0
	5/15/2017	OH	OPEN	PERFORATED	12,472.0	12,473.0
	5/15/2017	OH	OPEN	PERFORATED	12,025.0	12,026.0
	5/15/2017	OH	OPEN	PERFORATED	11,894.0	11,895.0
	5/15/2017	OH	OPEN	PERFORATED	11,861.0	11,862.0
	5/15/2017	OH	OPEN	PERFORATED	12,399.0	12,400.0
	5/15/2017	OH	OPEN	PERFORATED	12,367.0	12,368.0
	5/15/2017	OH	OPEN	PERFORATED	12,130.0	12,131.0
	5/15/2017	OH	OPEN	PERFORATED	12,065.0	12,066.0
	5/15/2017	OH	OPEN	PERFORATED	12,229.0	12,230.0
	5/14/2017	OH	OPEN	PERFORATED	13,043.0	13,044.0
	5/14/2017	OH	OPEN	PERFORATED	12,912.0	12,913.0
	5/14/2017	OH	OPEN	PERFORATED	13,247.0	13,248.0
	5/14/2017	OH	OPEN	PERFORATED	12,978.0	12,979.0
	5/14/2017	OH	OPEN	PERFORATED	13,149.0	13,150.0
	5/14/2017	OH	OPEN	PERFORATED	13,352.0	13,353.0
	5/14/2017	OH	OPEN	PERFORATED	13,214.0	13,215.0
	5/14/2017	OH	OPEN	PERFORATED	12,880.0	12,881.0
	5/14/2017	OH	OPEN	PERFORATED	13,011.0	13,012.0
	5/14/2017	OH	OPEN	PERFORATED	12,636.0	12,637.0
	5/14/2017	OH	OPEN	PERFORATED	13,116.0	13,117.0
	5/14/2017	OH	OPEN	PERFORATED	13,418.0	13,419.0
	5/14/2017	OH	OPEN	PERFORATED	12,807.0	12,808.0
	5/14/2017	OH	OPEN	PERFORATED	13,287.0	13,288.0
	5/14/2017	OH	OPEN	PERFORATED	13,182.0	13,183.0
	5/14/2017	OH	OPEN	PERFORATED	12,741.0	12,742.0
	5/14/2017	OH	OPEN	PERFORATED	12,709.0	12,710.0
	5/14/2017	OH	OPEN	PERFORATED	13,451.0	13,452.0
	5/14/2017	OH	OPEN	PERFORATED	12,774.0	12,775.0
	5/14/2017	OH	OPEN	PERFORATED	12,945.0	12,946.0
	5/14/2017	OH	OPEN	PERFORATED	12,840.0	12,841.0
	5/14/2017	OH	OPEN	PERFORATED	13,083.0	13,084.0
	5/14/2017	OH	OPEN	PERFORATED	12,676.0	12,677.0
	5/14/2017	OH	OPEN	PERFORATED	13,320.0	13,321.0
	5/14/2017	OH	OPEN	PERFORATED	13,385.0	13,386.0
	5/13/2017	OH	OPEN	PERFORATED	13,931.0	13,932.0
	5/13/2017	OH	OPEN	PERFORATED	13,491.0	13,492.0
	5/13/2017	OH	OPEN	PERFORATED	14,200.0	14,201.0
	5/13/2017	OH	OPEN	PERFORATED	14,102.0	14,103.0
	5/13/2017	OH	OPEN	PERFORATED	13,964.0	13,965.0
	5/13/2017	OH	OPEN	PERFORATED	13,898.0	13,899.0
	5/13/2017	OH	OPEN	PERFORATED	13,694.0	13,695.0
	5/13/2017	OH	OPEN	PERFORATED	13,556.0	13,557.0
	5/13/2017	OH	OPEN	PERFORATED	13,858.0	13,859.0
	5/13/2017	OH	OPEN	PERFORATED	13,825.0	13,826.0
	5/13/2017	OH	OPEN	PERFORATED	13,793.0	13,794.0
	5/13/2017	OH	OPEN	PERFORATED	14,266.0	14,267.0
	5/13/2017	OH	OPEN	PERFORATED	13,654.0	13,655.0
	5/13/2017	OH	OPEN	PERFORATED	13,727.0	13,728.0
	5/13/2017	OH	OPEN	PERFORATED	14,062.0	14,063.0
	5/13/2017	OH	OPEN	PERFORATED	13,760.0	13,761.0
	5/13/2017	OH	OPEN	PERFORATED	14,029.0	14,030.0
	5/13/2017	OH	OPEN	PERFORATED	14,167.0	14,168.0
	5/13/2017	OH	OPEN	PERFORATED	13,523.0	13,524.0
	5/13/2017	OH	OPEN	PERFORATED	13,622.0	13,623.0
	5/13/2017	OH	OPEN	PERFORATED	13,589.0	13,590.0
	5/13/2017	OH	OPEN	PERFORATED	14,233.0	14,234.0
	5/13/2017	OH	OPEN	PERFORATED	13,996.0	13,997.0
	5/13/2017	OH	OPEN	PERFORATED	14,135.0	14,136.0

WINS No: H9729

## YELLOWJACKET UL UNIT 19-3 14H

Date: 5/18/2017

AFE No: 2104225

## Daily Completion and Workover Report

DOL:

	5/12/2017	OH	OPEN	PERFORATED	14,306.0	14,307.0
	5/12/2017	OH	OPEN	PERFORATED	14,575.0	14,576.0
	5/12/2017	OH	OPEN	PERFORATED	14,982.0	14,983.0
	5/12/2017	OH	OPEN	PERFORATED	14,371.0	14,372.0
	5/12/2017	OH	OPEN	PERFORATED	14,338.0	14,339.0
	5/12/2017	OH	OPEN	PERFORATED	14,673.0	14,674.0
	5/12/2017	OH	OPEN	PERFORATED	14,509.0	14,510.0
	5/12/2017	OH	OPEN	PERFORATED	14,949.0	14,950.0
	5/12/2017	OH	OPEN	PERFORATED	14,640.0	14,641.0
	5/12/2017	OH	OPEN	PERFORATED	14,404.0	14,405.0
	5/12/2017	OH	OPEN	PERFORATED	14,436.0	14,437.0
	5/12/2017	OH	OPEN	PERFORATED	14,778.0	14,779.0
	5/12/2017	OH	OPEN	PERFORATED	14,746.0	14,747.0
	5/12/2017	OH	OPEN	PERFORATED	14,811.0	14,812.0
	5/12/2017	OH	OPEN	PERFORATED	15,048.0	15,049.0
	5/12/2017	OH	OPEN	PERFORATED	15,080.0	15,081.0
	5/12/2017	OH	OPEN	PERFORATED	14,713.0	14,714.0
	5/12/2017	OH	OPEN	PERFORATED	14,877.0	14,878.0
	5/12/2017	OH	OPEN	PERFORATED	14,469.0	14,470.0
	5/12/2017	OH	OPEN	PERFORATED	14,844.0	14,845.0
	5/12/2017	OH	OPEN	PERFORATED	14,917.0	14,918.0
	5/12/2017	OH	OPEN	PERFORATED	15,015.0	15,016.0
	5/12/2017	OH	OPEN	PERFORATED	14,542.0	14,543.0
	5/12/2017	OH	OPEN	PERFORATED	14,607.0	14,608.0
	5/11/2017	OH	OPEN	PERFORATED	15,357.0	15,358.0
	5/11/2017	OH	OPEN	PERFORATED	15,186.0	15,187.0
	5/11/2017	OH	OPEN	PERFORATED	15,764.0	15,765.0
	5/11/2017	OH	OPEN	PERFORATED	15,528.0	15,529.0
	5/11/2017	OH	OPEN	PERFORATED	15,691.0	15,692.0
	5/11/2017	OH	OPEN	PERFORATED	15,731.0	15,732.0
	5/11/2017	OH	OPEN	PERFORATED	15,324.0	15,325.0
	5/11/2017	OH	OPEN	PERFORATED	15,560.0	15,561.0
	5/11/2017	OH	OPEN	PERFORATED	15,455.0	15,456.0
	5/11/2017	OH	OPEN	PERFORATED	15,797.0	15,798.0
	5/11/2017	OH	OPEN	PERFORATED	15,593.0	15,594.0
	5/11/2017	OH	OPEN	PERFORATED	15,895.0	15,896.0
	5/11/2017	OH	OPEN	PERFORATED	15,830.0	15,831.0
	5/11/2017	OH	OPEN	PERFORATED	15,284.0	15,285.0
	5/11/2017	OH	OPEN	PERFORATED	15,488.0	15,489.0
	5/11/2017	OH	OPEN	PERFORATED	15,251.0	15,252.0
	5/11/2017	OH	OPEN	PERFORATED	15,422.0	15,423.0
	5/11/2017	OH	OPEN	PERFORATED	15,219.0	15,220.0
	5/11/2017	OH	OPEN	PERFORATED	15,659.0	15,660.0
	5/11/2017	OH	OPEN	PERFORATED	15,389.0	15,390.0
	5/11/2017	OH	OPEN	PERFORATED	15,120.0	15,121.0
	5/11/2017	OH	OPEN	PERFORATED	15,626.0	15,627.0
	5/11/2017	OH	OPEN	PERFORATED	15,153.0	15,154.0
	5/11/2017	OH	OPEN	PERFORATED	15,862.0	15,863.0
	5/10/2017	OH	OPEN	PERFORATED	16,001.0	16,002.0
	5/10/2017	OH	OPEN	PERFORATED	16,237.0	16,238.0
	5/10/2017	OH	OPEN	PERFORATED	16,343.0	16,344.0
	5/10/2017	OH	OPEN	PERFORATED	16,066.0	16,067.0
	5/10/2017	OH	OPEN	PERFORATED	16,408.0	16,409.0
	5/10/2017	OH	OPEN	PERFORATED	16,033.0	16,034.0
	5/10/2017	OH	OPEN	PERFORATED	16,303.0	16,304.0
	5/10/2017	OH	OPEN	PERFORATED	16,375.0	16,376.0
	5/10/2017	OH	OPEN	PERFORATED	16,506.0	16,507.0
	5/10/2017	OH	OPEN	PERFORATED	16,204.0	16,205.0
	5/10/2017	OH	OPEN	PERFORATED	15,935.0	15,936.0
	5/10/2017	OH	OPEN	PERFORATED	16,473.0	16,474.0
	5/10/2017	OH	OPEN	PERFORATED	16,270.0	16,271.0
	5/10/2017	OH	OPEN	PERFORATED	16,139.0	16,140.0
	5/10/2017	OH	OPEN	PERFORATED	16,441.0	16,442.0
	5/10/2017	OH	OPEN	PERFORATED	16,099.0	16,100.0
	5/10/2017	OH	OPEN	PERFORATED	15,968.0	15,969.0
	5/10/2017	OH	OPEN	PERFORATED	16,172.0	16,173.0
	5/9/2017	OH	OPEN	PERFORATED	16,750.0	16,751.0
	5/9/2017	OH	OPEN	PERFORATED	17,117.0	17,118.0
	5/9/2017	OH	OPEN	PERFORATED	16,546.0	16,547.0
	5/9/2017	OH	OPEN	PERFORATED	16,644.0	16,645.0
	5/9/2017	OH	OPEN	PERFORATED	16,783.0	16,784.0
	5/9/2017	OH	OPEN	PERFORATED	16,815.0	16,816.0
	5/9/2017	OH	OPEN	PERFORATED	16,579.0	16,580.0
	5/9/2017	OH	OPEN	PERFORATED	17,052.0	17,053.0
	5/9/2017	OH	OPEN	PERFORATED	16,986.0	16,987.0

WINS No: H9729

YELLOWJACKET UL UNIT 19-3 14H

Date: 5/18/2017

AFE No: 2104225

## Daily Completion and Workover Report

DOL:

	5/9/2017	OH	OPEN	PERFORATED	16,677.0	16,678.0
	5/9/2017	OH	OPEN	PERFORATED	16,881.0	16,882.0
	5/9/2017	OH	OPEN	PERFORATED	16,616.0	16,617.0
	5/9/2017	OH	OPEN	PERFORATED	17,085.0	17,086.0
	5/9/2017	OH	OPEN	PERFORATED	17,019.0	17,020.0
	5/9/2017	OH	OPEN	PERFORATED	16,954.0	16,955.0
	5/9/2017	OH	OPEN	PERFORATED	16,848.0	16,849.0
	5/9/2017	OH	OPEN	PERFORATED	16,710.0	16,711.0
	5/9/2017	OH	OPEN	PERFORATED	16,914.0	16,915.0
	4/22/2017	OH	OPEN	PERFORATED	17,157.0	17,158.0
	4/22/2017	OH	OPEN	PERFORATED	17,223.0	17,224.0
	4/22/2017	OH	OPEN	PERFORATED	17,256.0	17,257.0
	4/22/2017	OH	OPEN	PERFORATED	17,190.0	17,191.0
	4/22/2017	OH	OPEN	PERFORATED	17,288.0	17,289.0
	4/22/2017	OH	OPEN	PERFORATED	17,321.0	17,322.0

## SUMMARY

RIH W / SUPERIOR 7" X 2-7/8" X 2.31" "X" PROFILE ON / OFF TOOL, 10' X 2-7/8" 6.5# L-80 EUE 8RD PUP JOINT, 2.31" ID X-NIPPLE & 324 JTS 2-7/8" TBG, 10', 4'.  
 '2-7/8" TBG SUBS, NU PROD TREE, BREAK DISC @ 10,670'

## OPERATION DETAILS

HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION
00:00 - 00:30	0.50	RUNTBG	31 P - TUBING	I - TRIPPING	MU & RIH W / SUPERIOR 7" X 2-7/8" X 2.31" "X" PROFILE ON / OFF TOOL, 10' X 2-7/8" 6.5# L-80 EUE 8RD PUP JOINT, 2.31" ID X-NIPPLE & TBG.
00:30 - 04:00	3.50	RUNTBG	31 P - TUBING	I - TRIPPING	MU & RIH W / SUPERIOR 7" X 2-7/8" X 2.31" "X" PROFILE ON / OFF TOOL, 10' X 2-7/8" 6.5# L-80 EUE 8RD PUP JOINT, 2.31" ID X-NIPPLE RIH W/25 JTS 2-7/8" TBG HYD LIFT BROKE DOWN WAITING ON MECHANIC CHANGE OUT SENSOR ON LIFT. CURRENTLY: RIH W/TBG PLAN FORWARD: LANDED TBG
04:00 - 04:15	0.25	RUNTBG	48 P - SAFETY	1 - JSA/SAFETY MEETING	HELD PJSA COVERING ANADARKO EXPECTATIONS AND POLICIES; TOUCHED ON SUSPENDED LOADS; COMMUNICATION ; IRON EXPIRATIONS; PRESURIZED AREAS; EMERGENCY RESPONSE AND ACTIONS.
04:15 - 11:00	6.75	RUNTBG	31 P - TUBING	I - TRIPPING	MU & RIH W / SUPERIOR 7" X 2-7/8" X 2.31" "X" PROFILE ON / OFF TOOL, 10' X 2-7/8" 6.5# L-80 EUE 8RD PUP JOINT, 2.31" ID X-NIPPLE & 324 JTS 2-7/8" TBG, 10', 4'. '2-7/8" TBG SUBS, 1 JT 2-7/8" L-80 TBG, 1' 2-7/8" L-80 TBG SUB & CAMERON TBG HANGER. LANDED TBG BW 5 PNTS OF COMPRESSION ON IT. ND BOPS, RDMO WO, NU AND TESTED PRODUCTION TREE
11:00 - 13:00	2.00	RUNTBG	31 P - TUBING	1 - RU / RD TBG EQP	INSTALL FMC 2 9/16" 10K PRODUCTION TREE. TEST VOID TO 9,500 PSI. GOOD. FUNCTION & PRESSURE TEST PRODUCTION TREE TO 9,500 PSI. GOOD TEST. RU FMC MECHANICAL LUBRICATOR AND RETRIEVED TWO WAY CHECK VALVE. RDMO FMC LUBRICATOR.
13:00 - 14:00	1.00	RUNTBG	35 P - SLICKLINE	1 - RU / RD SLICKLINE	MIRU GE SL UNIT. PICK UP BHA CONSISTING OF HEAD, 1.5" WT BARS, OIL JARS, SPANG JARS, AND 1.80" TWO STAGE CHISEL. P-TEST TREE, SL BOP & LUBRICATOR TO 8,000 PSI-GOOD.
14:00 - 16:00	2.00	RUNTBG	35 P - SLICKLINE	A - TAG FOR FILL	RIH W/ TOOLS AND APPLY 4,400 PSI. BREAK DISC @ 10,670' "SLM" AT 1,000 PSI OVERBALANCED. MAKE 4 REPEAT PASSES AND RIH TO 10,678'. NO TAG. SITP @ 3200 PSI. POOH W/ SL. RDMO SL. SWI
16:00 - 00:00	8.00	FLOWBK	46 P - WAITING	E - THIRD-PARTY EQUIPMENT	WAITING ON FB EQUIP.