

EP WELLS DAILY OPERATIONS REPORT

Report 65

09/19/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1504H
Wellbore	UNIVERSITY 19 PW UNIT 1504H ST01
WBS No/API No	30265014 / 4230133171.01

Event Summary

Event Type	Completion only	Event Start Date	04/28/2017	Days on Location	64.00
Objective	Install Completion	Original Spud Date	02/02/2017		
Est. Days	25.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Ben Dickinson	Measured Depth(ft)	
Engineer	Bobby Ramos	TVD(ft)	
Other Supervisor		24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,761.75 / 2,736.10	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	5,626,450/4,757,442.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	1.18	LOT/FIT EMW(ppg)	
Daily Cost	1,092	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection Last BOP function test Last BOP Test Next BOP Test			JSA's/Toolbox Talks Days Since Last Drill	63

Operations Summary

24 Hour Summary
Rig down Fesco Packer work complete @ 0930 Ready for Rig @ 1400
Update Since Report Time
24 Hour Forecast
Standby

EP WELLS DAILY OPERATIONS REPORT

Report 65

09/19/2017

Well UNIVERSITY 19 PW UNIT 1504H
 Wellbore UNIVERSITY 19 PW UNIT 1504H ST01

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	10.33	WINF	OPO			0		Standby
10:20	0.42	WINF	RGO			0		Crane ND frac stack off 1504 . Land out and break down into pieces. Load out on truck.
10:45	0.25	WINF	RGO			0		Stab blind flange and torque up.
11:00	1.33	WINF	OPO			0		Standby
12:20	0.75	WINF	RGO			0		CAM grease 1504 LMV
13:05	0.25	WINF	RGO			0		Pressure test blind flange/LMV low 250 psi High 7500 psi TEST GOOD
13:20	10.67	WINF	OPO			0		Stanby
Total	24.00							