

EP WELLS DAILY OPERATIONS REPORT

Report 45

12/07/2017

Company	PERMIAN
Well Type	Development
Well	UNIVERSITY 19 PW UNIT 1407H
Wellbore	UNIVERSITY 19 PW UNIT 1407H
WBS No/API No	30266571 / 4230133203

Event Summary

Event Type	Completion only	Event Start Date	09/03/2017	Days on Location	44.00
Objective	Install Completion	Original Spud Date	05/11/2017		
Est. Days	31.00	Contractor	PERMIAN WELL SVC		
Work Unit	PERMIAN COMPLETIONS	Days To Release			
		Rig Phone/FAX No.			

Well Status

Supervisor	Tommy Hurdle	Measured Depth(ft)	
Engineer	Alex Villegas	TVD(ft)	
Other Supervisor	Alfonso Correa	24 Hr Progress(ft)	
Depth Ref/Grd Elev/Water Depth(ft)	DFE: 2,792.70 / 2,766.70	Hole size(in)	
THF Datum			
Daily NPT(hr/%)	0/0	Last Casing MD	
Days Ahd(-) Bhnd(+)(50/50)		Next Casing MD	
Actual cost to date/AFE	4,518,668/4,701,640.00	Current MW / BH EMW(ppg)	/
Actual divided by AFE	0.96	LOT/FIT EMW(ppg)	
Daily Cost	150,556	Lithology	
		Formation/MD Top	

HSE Summary

Last Incident	Date	Days	Last Incident	Date	Days	KPI's	
LWC RWC MTC FAC Last casing pressure test			PSI NII HPI GOAL ZERO DAYS PS BARRIER EVENT PS barrier bowtie review			TRCF LWCF Safety Cards - Safe Safety Card - Unsafe SSE% Last casing pressure(psi)	
Safety Comments:							

HSE Drills

Drills/Tests	Date	Days Since Last		
Last Derrick Inspection	12/19/2017	12	JSA's/Toolbox Talks	
Last BOP function test	12/05/2017	2	Days Since Last Drill	43
Last BOP Test	12/19/2017			
Next BOP Test				

Operations Summary

24 Hour Summary
PPressure test production tree. R/D WOR
Update Since Report Time
Test production tree
24 Hour Forecast
Move to University 0908 h

EP WELLS DAILY OPERATIONS REPORT

Report 45

12/07/2017

Well UNIVERSITY 19 PW UNIT 1407H
Wellbore UNIVERSITY 19 PW UNIT 1407H

Time Summary

Start	Hours	PH	OPN	Detail	Drilled Depth (ft)	NPT level	Rig Rate	Description
0:00	0.50	WOR	PTW			0		Lunch break
0:30	1.00	WOR	PTW			0		Test void to 10,000 psi good test. Bleed pressure to 0 psi. Install TWC. Test production tree to 500 psi low for 10 minutes. Increase pressure to 9800 psi for 10 minutes. Good test bleed pressure down to 0 psi. Remove TWC.
1:30	2.00	WOR	PTW			0		Rig down WOR rig and move over to University 0908 h.
3:30	20.50	WOR	OPO			0		Other Pad Ops
Total	24.00							