



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 07MA

5/23/2017 06:00 - 5/24/2017 06:00

Report# 14

Division		API		Unique Well ID		Well Configuration Type								
PERMIAN BASIN DIVISION		42-317-40596		TX102383		HORIZONTAL								
Surface Legal Location		Field Name		County		State								
S27-7 , U L SVY, U27		SPRABERRY		MARTIN		TEXAS								
Ground Elevation (ft)		Current Elevation		Current KB to GL (ft)		Spud Date		Dry Hole TD Date						
2,916		2,937.00, Unit 410 - KB 21		21.00		1/27/2017		3/20/2017						
Total Depth (All) (ft, KB)				Total Depth All (TVD) (ft, KB)				PBTD (All) (ft, KB)						
Original Hole - 16,387.0				Original Hole - 8,666.8										
Primary Job Type					Secondary Job Type					Objective				
AFE - DRL-CT (Completion)														
Purpose														
Operations at Report Time						Remarks								
Continue 24 hr completions.														
Operations Summary														
Plug/perf and frac stages #24 thru #29														
AFE Number				Job AFE + Supp Amount (Cost)				Daily Field Est Total (Cost)				Cum Field Est To Date (Cost)		
DRL-10868-CT				5,580,000.00				28,662.29				242,578.04		

Time Log

Start Time	End Time	Dur (hr)	Activity	Code	Com
06:00	07:30	1.50	WL PERFORATE	PERF	PERFORATE STAGE # 24 PERFORATIONS = 12,726' - 12,848'
07:30	09:30	2.00	FRACTURE	STIM	FRAC STAGE # 24 AVG RATE = 70 BPM AVG PSI = 4,588 PSI TOTAL FLUID = 4,617 BBLS TOTAL SAND = 209,651 LBS
09:30	12:00	2.50	WL PERFORATE	PERF	PERFORATE STAGE # 25 PERFORATIONS = 12,576' - 12,698'
12:00	14:00	2.00	FRACTURE	STIM	FRAC STAGE # 25 AVG RATE = 70 BPM AVG PSI = 4,363 PSI TOTAL FLUID = 4,558 BBLS TOTAL SAND = 210,060 LBS
14:00	16:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE # 26 PERFORATIONS = 12,427' - 12,548'
16:00	18:00	2.00	FRACTURE	STIM	FRAC STAGE # 26 AVG RATE = 70 BPM AVG PSI = 4,270 PSI TOTAL FLUID = 4463 BBLS TOTAL SAND = 209,001 LBS
18:00	20:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE # 27 PERFORATIONS = 12,277' - 12,399'
20:00	22:00	2.00	FRACTURE	STIM	FRAC STAGE # 27 AVG RATE = 70 BPM AVG PSI = 4,484 PSI TOTAL FLUID = 4,801 BBLS TOTAL SAND = 208,835 LBS
22:00	00:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE # 28 PERFORATIONS = 12,127' - 12,249'
00:00	02:00	2.00	FRACTURE	STIM	FRAC STAGE # 28 AVG RATE = 70 BPM AVG PSI = 4,159 PSI TOTAL FLUID = 4,701 BBLS TOTAL SAND = 209,283 LBS
02:00	04:00	2.00	WL PERFORATE	PERF	PERFORATE STAGE # 29 PERFORATIONS = 11,977' - 12,099'



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 07MA

5/23/2017 06:00 - 5/24/2017 06:00

Report# 14

Time Log					
Start Time	End Time	Dur (hr)	Activity	Code	Com
04:00	06:00	2.00	FRACTURE	STIM	FRAC STAGE # 29 AVG RATE = 70 BPM AVG PSI = 4,593 PSI TOTAL FLUID = 4,588 BBLS TOTAL SAND = 211,002 LBS