



QEP Daily Completion Partner Report

Well Name: UNIVERSITY 7-2730 S 07MA

5/27/2017 06:00 - 5/28/2017 06:00

Report# 18

Division PERMIAN BASIN DIVISION		API 42-317-40596		Unique Well ID TX102383		Well Configuration Type HORIZONTAL	
Surface Legal Location S27-7 , U L SVY, U27		Field Name SPRABERRY		County MARTIN		State TEXAS	
Ground Elevation (ft) 2,916		Current Elevation 2,937.00, Unit 410 - KB 21		Current KB to GL (ft) 21.00		Spud Date 1/27/2017	
						Dry Hole TD Date 3/20/2017	
Total Depth (All) (ft, KB) Original Hole - 16,387.0		Total Depth All (TVD) (ft, KB) Original Hole - 8,666.8		PBTD (All) (ft, KB)			
Primary Job Type AFE - DRL-CT (Completion)		Secondary Job Type				Objective	
Purpose							
Operations at Report Time Continue 24 hr completions.				Remarks			
Operations Summary RDMO HES Frac, Pioneer ELU, Circle 8 crane, Scorpion grease package, Colt pump, S3 pumps, Pureline water treatment, and Bulldog water transfer. ND Bass frac stack (leaving bottom master valve). NU 5 1/8" 10K x 4" flowcross on top of bottom valve.							
AFE Number DRL-10868-CT		Job AFE + Supp Amount (Cost) 5,580,000.00		Daily Field Est Total (Cost) 103,323.83		Cum Field Est To Date (Cost) 534,473.39	
Time Log							
Start Time	End Time	Dur (hr)	Activity	Code	Com		
06:00	06:00	24.00	RIG UP/DOWN	LOC	RDMO HES Frac, Pioneer ELU, Circle 8 crane, Scorpion grease package, Colt pump, S3 pumps, Pureline water treatment, and Bulldog water transfer. ND Bass frac stack (leaving bottom master valve). NU 5 1/8" 10K x 4" flowcross on top of bottom valve.		